

East Naples Bay Dredge Project

October 8, 2012

East Naples Bay Advisory
Committee Board Meeting



ATKINS

PROJECT UPDATE

- What's done?
- Where are we now?
- Path to completion...



WHAT'S DONE?

- 21,948 cy of sediment and rock have been removed



Survey Results: Volume Removed

- **Design Template (dredge to -5.4' NGVD29):**
 - **Sediment removed to Template: 13,486cy (87%)**
 - **Rock removed to Template: 1,340cy (58%)**
- **Overdredge Template (6-inches deeper than -5.4' NGVD29)**
 - **Sediment removed: 6,884cy (61%)**
 - **Rock removed: 238cy (10%)**

Total Sediment: 20,370cy

Total Rock: 1,578cy


Total Removed: 21,948 cy





ATKINS

Survey Results

- Multibeam echosounder on a 1'x1' grid pattern



Survey Results – Cross Sections



LEGEND

- JULY 2012
- APRIL 2011
- DESIGN DEPTH
- OVER DREDGE DEPTH

Areas of Completion




ATKINS

Volume of Material Remaining in DT



Volume of Material Remaining in DT



— = DREDGING AREA COMPLETE
— = DREDGE CLEANUP LOCATION

ATKINS <small>4829 Bay Forest Boulevard, Suite 700 Tampa, Florida 33607 Ph. (813) 282-7275 Fax (813) 636-6583</small>	CLIENT	CITY OF NAPLES	PROJECT	EAST NAPLES BAY DREDGING PROJECT	TASK	ROYAL HARBOR	ORIGINAL: OCTOBER 2012 REVISIONS: 1. _____ 2. _____ 3. _____ 4. _____ 5. _____	BY AND FOR CONTRACTOR (SEAL SPACE IN THE MIDDLE) _____ JEFFREY A. TAMBA, P.E. 340841	JOB NO. 1000225467 DRAWN: JMS P.E. JRT CHECKED: DBF QC: MMS
							6. _____ 7. _____ 8. _____ 9. _____ 10. _____ 11. _____ 12. _____	SHEET 01	

What else is done?

- An additional 3,000 cy of sediment has been removed from private boat docks.
- Zero violations in the City's vibration threshold for rock removal.
- Zero violations in FDEP's turbidity threshold.
- Zero injuries.



ATKINS

Where are we now?

Where are we now?

CONSTRUCTION BUDGET:

	\$2,237,839
■ Total Paid to Date:	\$1,575,667.21
■ Retainage (10%):	\$157,566.72
■ Total Earned Less Retainage:	\$1,418,100.49
■ Balance in Contract:	\$662,171.79

INSPECTION BUDGET:

	\$409,750
■ Total Paid to Date:	\$376,154
■ Balance in Contract:	\$33,596

Where are we now?

More Dredging Needed

- A total of 1,537 cy more sediment and rock to be removed per the original contract;
- 151 cy more rock to be removed per the April Change Order
- Canal V-V not included in recent survey

Energy Resources (Stemic)

- Oct. 1 Dredging Canal DD (145cy)

Project Progress

- Dewatering Area—
 - Approx. 10,000 cy remaining to remove
 - Landfill not accepting material at this time (wet conditions)

Project Completion

- The City has elected to exercise the bid item to restore the dewatering area to pre-construction conditions
- The City/Atkins will perform an additional survey or final field check to satisfy completion of project punchlist items
- Day to day oversight of field operations will be handled by the City



Questions?



ATKINS

Progress Photos

