



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 02

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>10/2/2023 to 10/6/2023</b>			
Inspectors: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>8 to 12</b>	Total Days: <b>12</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>Z-Z / Y-Y / X-X</b>		Stations Worked Between: <b>3+00 / 4+00 to 0+50 / 3+00 to 2+50</b>	

### General

#### Remarks

#### #1 – Prime Contractor – Quality Enterprises:

##### Monday 10-02-2023:

- Turbidity curtain noted in place at approximately station 1+00 (mouth of canal X-X) at 8:15am.
- Canal sediment removal in progress today (Canal Z-Z) starting at approximately station 3+00 then moving to station 4+00 in Canal Y-Y proceeding towards the north direction to station 0+50. Contractor continued into Canal X-X and removed sediment from station 3+00 to 2+50. No grinding, only sediment removal.
- Contractor dredged from 8:30am to 11:50am. Contractor left site and returned at 1:15pm to resume dredging until 3:45pm. Contractor removed turbidity and opened canal at 4:15pm.
- Contractor has a barge, an excavator, and a push boat staged overnight in Canal X-X while working on this canal. Contractor also has a support boat Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Three (3) hoppers of material removed.

##### Tuesday 10-03-2023:

- Turbidity curtain noted open at approximately station 1+00 (mouth of canal X-X) at 8:30am.
- Water truck filled up water tank on trailer at the staging area at 1300 Curlew Avenue.
- No canal sediment removal in progress today. Contractor spread dredged material on the staging area at 1300 Curlew Avenue. Contractor delivered two (2) loads of dirt and one (1) load of gravel to staging area at 1387 Marlin Drive.
- Two (2) contractor personnel left site at 8:15am and returned at 11:40am with material for silt fence.
- Contractor left site at 11:45am and returned at 12:30pm prior to leaving on the support boat and returning at 1:00pm. Contractor left site at 1:20pm.
- Contractor has a barge and an excavator, staged overnight in Canal X-X. Contractor also has a push boat, two (2) hoppers, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.



**WEEKLY SUMMARY REPORT – CONTRACT WEEK 02**  
**21-036 EAST NAPLES BAY**  
**DREDGING AND ROCK REMOVAL PROJECT**



Wednesday 10-04-2023:

- Turbidity curtain noted open at approximately station 1+00 (mouth of canal X-X) at 8:00am.
- No canal sediment removal in progress today. Contractor worked on setting up the staging area at 1387 Marlin Drive using a skid steer.
- Contractor left site at 12:00pm and returned at 1:00pm to resume constructing the staging area at 1387 Marlin Drive.
- Contractor left staging area at 1387 Marlin Drive at 2:00pm.
- Contractor used the push boat to move the 323 excavator from Canal X-X to the staging area at 1300 Curlew Avenue. Contractor removed the bucket from the 323 excavator and put on the grinder head.
- Contractor has a barge, excavator, push boat, two (2) hoppers, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

Thursday 10-05-2023:

- No on-site activity.

Friday 10-06-2023:

- Turbidity curtain noted open at approximately station 1+00 (mouth of canal X-X) at 8:45am.
- No canal sediment removal in progress today. Contractor placed tires along the seawall at the staging area at 1387 Marlin Drive.
- Contractor left site at 10:00am.
- Contractor has a barge, excavator, push boat, two (2) hoppers, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator located at 1387 Marlin Drive. The contractor also has a water tank on trailer, Conex box, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

***Note: Daily reports for the week attached.***



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>10/2/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Monday</b>	Contract Day: <b>8</b>	Week: <b>2</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>88 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>4:20 PM – 2.8'</b>
Low Temp (°F): <b>75 °F</b>	Wind: <b>16 to 19 mph</b>	Wind: <b>17 to 21 mph</b>	Low Tide: <b>10:00 AM – 0.0'</b>
Canal Worked In: <b>Z-Z / Y-Y / X-X</b>	Stations Worked Between:	<b>3+00 / 4+00 to 0+50 / 3+00 to 2+50</b>	

General	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>Turbidity curtain noted in place at approximately station 1+00 (mouth of canal X-X) at 8:15am.</li> <li>Canal sediment removal in progress today (Canal Z-Z) starting at approximately station 3+00 then moving to station 4+00 in Canal Y-Y proceeding towards the north direction to station 0+50. Contractor continued into Canal X-X and removed sediment from station 3+00 to 2+50. No grinding, only sediment removal.</li> <li>Contractor dredged from 8:30am to 11:50am. Contractor left site and returned at 1:15pm to resume dredging until 3:45pm. Contractor removed turbidity and opened canal at 4:15pm.</li> <li>Contractor has a barge and an excavator staged overnight in Canal X-X while working on this canal. Contractor also has a push boat, two (2) hoppers, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.</li> <li>Three (3) hoppers of material removed.</li> </ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	<b>0</b>	<b>0</b>	Field Supervisor	<b>0</b>	<b>0</b>	Foreman	<b>0</b>	<b>0</b>
		Skilled Laborer	<b>3</b>	<b>10</b>	Unskilled Laborer	<b>1</b>	<b>10</b>	Safety Director	<b>0</b>	<b>0</b>

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	10
1	CAT 323	Excavator - Barge	1	1	8
1	CAT 326	Excavator – Long Reach	1	1	3
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	5
1	N/A	Hopper	2	2	10

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 0°N (T) ● 26°8'4"N, 81°47'15"W ±13ft ▲ 24ft



02 Oct 2023, 08:16:46

Turbidity curtain in place at station 1+00 in Canal X-X.



☀ 153°SE (T) ● 26°8'2"N, 81°47'6"W ±13ft ▲ 48ft



323 excavator removing sediment at station 3+00 in Canal Z-Z.



☀ 151°SE (T)    ● 26°8'2"N, 81°47'10"W ±13ft    ▲ 11ft



323 excavator removing sediment at station 4+00 in Canal Y-Y.



Push boat moving hopper to staging area.



E 90 SE 120 150 S 180 210  
☀ 149°SE (T) ● 26°8'2"N, 81°47'10"W ±9ft ▲ 25ft



323 excavator removing sediment at station 3+00 in Canal Y-Y.

E 90 SE 150 S 180 210  
☉ 146°SE (T) ☉ 26°8'3"N, 81°47'10"W ±13ft ▲ 14ft



02 Oct 2023, 11:40:17

323 excavator removing sediment at station 2+50 in Canal Y-Y.



☀ 116°SE (T) ● 26°8'3"N, 81°47'11"W ±13ft ▲ 6ft



323 excavator removing sediment at station 2+00 in Canal Y-Y.



☉ 135°SE (T) ● 26°8'4"N, 81°47'10"W ±13ft ▲ 36ft



323 excavator removing sediment at station 1+50 in Canal Y-Y.



☀ 70°E (T) ☉ 26°8'4"N, 81°47'11"W ±13ft ▲ 14ft



02 Oct 2023, 14:07:09

323 excavator removing sediment at station 0+50 in Canal Y-Y.




E 90 SE 120 150 180 S 210 SW

☀ 158°(null) (T) ● 26°8'13"N, 81°47'16"W ±9ft ▲ 24ft



02 Oct 2023, 14:43:08

326 excavator unloading material from hopper onto staging area.



☉ 300°NW (T) ☉ 26°8'4"N, 81°47'11"W ±9ft ▲ 21ft



02 Oct 2023, 15:17:08

323 excavator removing sediment at station 3+00 in Canal X-X.





☉ 311°NW (T) ☉ 26°8'4"N, 81°47'12"W ±13ft ▲ 5ft



02 Oct 2023, 15:33:31

323 excavator removing sediment at station 2+50 in Canal X-X.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>10/3/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Tuesday</b>	Contract Day: <b>9</b>	Week: <b>2</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>88 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>5:19 PM – 2.5'</b>
Low Temp (°F): <b>73 °F</b>	Wind: <b>15 to 20 mph</b>	Wind: <b>16 to 17 mph</b>	Low Tide: <b>10:50 AM – 0.1'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted open at approximately station 1+00 (mouth of canal X-X) at 8:20am.
- Water truck filled up water tank on trailer at the staging area at 1300 Curlew Avenue.
- No canal sediment removal in progress today. Contractor spread dredged material on the staging area at 1300 Curlew Avenue. Contractor delivered two (2) loads of dirt and one (1) load of gravel to staging area at 1387 Marlin Drive.
- Two (2) contractor personnel left site at 8:15am and returned at 11:40am with material for silt fence.
- Contractor left site at 11:45am and returned at 12:30pm prior to leaving on the support boat and returning at 1:00pm. Contractor left site at 1:20pm.
- Contractor has a barge, and an excavator, staged overnight in Canal X-X. Contractor also has a push boat, two (2) hoppers, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	<b>0</b>	<b>0</b>	Field Supervisor	<b>0</b>	<b>0</b>	Foreman	<b>0</b>	<b>0</b>
		Skilled Laborer	<b>2</b>	<b>7</b>	Unskilled Laborer	<b>1</b>	<b>7</b>	Safety Director	<b>0</b>	<b>0</b>

<b>Equipment</b>						
Cont/ Sub #	Equipment ID		Description	# Pieces	# Used	Total Hours Used
<b>1</b>	<b>N/A</b>		<b>Barge</b>	<b>1</b>	<b>0</b>	<b>0</b>
<b>1</b>	<b>CAT 323</b>		<b>Excavator - Barge</b>	<b>1</b>	<b>0</b>	<b>0</b>
<b>1</b>	<b>CAT 326</b>		<b>Excavator – Long Reach</b>	<b>1</b>	<b>1</b>	<b>4</b>
<b>1</b>	<b>FL6223TB</b>		<b>Push Boat</b>	<b>1</b>	<b>0</b>	<b>0</b>
<b>1</b>	<b>FL2474PP</b>		<b>Support Boat</b>	<b>1</b>	<b>1</b>	<b>1</b>
<b>1</b>	<b>N/A</b>		<b>Hopper</b>	<b>2</b>	<b>0</b>	<b>0</b>

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours

SE 150 S 180 SW 240 W 270

☀ 200°S (T) ☉ 26°8'15"N, 81°47'16"W ±9ft ▲ 7ft



Contractor refilling water tank.



☀ 19°N (T) ☉ 26°7'38"N, 81°47'9"W ±9ft ▲ 0ft



03 Oct 2023, 08:35:09

Staging area at 1387 Marlin Drive.



☉ 151°SE (T) ● 26°8'15"N, 81°47'16"W ±9ft ▲ 6ft



Contractor spreading dredged material at the staging area at 1300 Curlew Avenue.

W 270 NW 300 33 N 0 30  
☀ 332°NW (T) ☉ 26°7'39"N, 81°47'9"W ±13ft ▲ 8ft



03 Oct 2023, 09:18:46

Turbidity curtain at staging area at 1387 Marlin Drive.



☀ 10°N (T) ☉ 26°7'38"N, 81°47'10"W ±13ft ▲ 10ft



Contractor delivering dirt to staging area at 1387 Marlin Drive.





☀ 312°NW (T) ● 26°8'4"N, 81°47'13"W ±49ft ▲ -6ft



03 Oct 2023, 10:04:57

Turbidity curtain at station 1+00 in Canal X-X.



☀ 64°NE (T) ● 26°8'4"N, 81°47'13"W ±9ft ▲ 27ft



03 Oct 2023, 10:05:05

323 excavator and barge staged at station 3+00 in Canal X-X.



☀ 18°N (T) ● 26°7'38"N, 81°47'9"W ±13ft ▲ 28ft



Gravel delivered by contractor at staging area at 1387 Marlin Drive.



☀ 125°SE (T) ● 26°7'39"N, 81°47'9"W ±13ft ▲ 12ft



03 Oct 2023, 15:06:40

Material for silt fence at staging area at 1387 Marlin Drive.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>10/4/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Wednesday</b>	Contract Day: <b>10</b>	Week: <b>2</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>90 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>6:30 PM – 2.3'</b>
Low Temp (°F): <b>72 °F</b>	Wind: <b>11 to 12 mph</b>	Wind: <b>11 to 16 mph</b>	Low Tide: <b>11:45 AM – 0.3'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted open at approximately station 1+00 (mouth of canal X-X) at 8:00am.
- No canal sediment removal in progress today. Contractor worked on setting up the staging area at 1387 Marlin Drive using a skid steer.
- Contractor left site at 12:00pm and returned at 1:00pm to resume constructing the staging area at 1387 Marlin Drive.
- Contractor left staging area at 1387 Marlin Drive at 2:00pm.
- Contractor used the push boat to move the 323 excavator from Canal X-X to the staging area at 1300 Curlew Avenue. Contractor removed the bucket from the 323 excavator and put on the grinder head.
- Contractor has a barge, excavator, push boat, two (2) hoppers, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	<b>0</b>	<b>0</b>	Field Supervisor	<b>0</b>	<b>0</b>	Foreman	<b>0</b>	<b>0</b>
		Skilled Laborer	<b>3</b>	<b>9</b>	Unskilled Laborer	<b>1</b>	<b>9</b>	Safety Director	<b>0</b>	<b>0</b>

<b>Equipment</b>						
Cont/ Sub #	Equipment ID		Description	# Pieces	# Used	Total Hours Used
1	N/A		Barge	1	0	0
1	CAT 323		Excavator - Barge	1	0	0
1	CAT 326		Excavator – Long Reach	1	1	6
1	SVL97-2		Skid Steer	1	1	6
1	FL6223TB		Push Boat	1	0	1
1	FL2474PP		Support Boat	1	0	0
1	N/A		Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:
Mike Murphy	Quality Enterprises	11:40am	11:50am

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 7°N (T)    ☉ 26°8'4"N, 81°47'14"W ±9ft    ▲ 10ft



04 Oct 2023, 08:00:52

Turbidity curtain open at station 1+00 in Canal X-X.



☀ 40°NE (T) ● 26°7'39"N, 81°47'9"W ±13ft ▲ 13ft



Skid steer at staging area at 1387 Marlin Drive.





04 Oct 2023, 09:32:51

Silt fence at staging area.



☀ 21°N (T) ● 26°7'38"N, 81°47'9"W ±13ft ▲ 15ft



04 Oct 2023, 09:33:16

Silt fence at staging area.

W 270      NW 300      N 330      0

☉ 314°NW (T)    ☉ 26°7'39"N, 81°47'9"W ±13ft    ▲ 12ft



Contractor delivering dirt to staging area.



☀ 16°N (T) ● 26°7'38"N, 81°47'10"W ±13ft ▲ 9ft



Contractor constructing the staging area.



☀ 112°E (T) ● 26°7'39"N, 81°47'9"W ±13ft ▲ 13ft



04 Oct 2023, 13:50:21

Staging area.

SW 240 W 270 NW 330

☉ 289°W (T) ☉ 26°8'4"N, 81°47'13"W ±9ft ▲ 12ft



04 Oct 2023, 15:07:06

Contractor moving barge and 323 excavator out of Canal X-X.

S 180 SW 210 240 W 270  
☀ 224°SW (T) ☉ 26°8'14"N, 81°47'16"W ±187ft ▲ 11ft



Contractor putting grinder head on 323 excavator.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>10/5/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Thursday</b>	Contract Day: <b>11</b>	Week: <b>2</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>91 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>8:03 PM – 2.2'</b>
Low Temp (°F): <b>72 °F</b>	Wind: <b>9 mph</b>	Wind: <b>3 to 10 mph</b>	Low Tide: <b>12:51 PM – 0.5'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

General	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>No on-site activity.</li> </ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	0	0	Unskilled Laborer	0	0	Safety Director	0	0

Equipment						
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used	
1	N/A	Barge	1	0	0	
1	CAT 323	Excavator - Barge	1	0	0	
1	CAT 326	Excavator – Long Reach	1	0	0	
1	FL6223TB	Push Boat	1	0	0	
1	FL2474PP	Support Boat	1	0	0	
1	N/A	Hopper	2	0	0	

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 9:00 AM	1.0 hour





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>10/6/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Friday</b>	Contract Day: <b>12</b>	Week: <b>2</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>90 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>6:17 AM – 2.8'</b>
Low Temp (°F): <b>73 °F</b>	Wind: <b>4 to 7 mph</b>	Wind: <b>5 to 9 mph</b>	Low Tide: <b>2:05 PM – 0.6'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Turbidity curtain noted open at approximately station 1+00 (mouth of canal X-X) at 8:45am.</li> <li>• No canal sediment removal in progress today. Contractor placed tires along the seawall at the staging area at 1387 Marlin Drive.</li> <li>• Contractor left site at 10:00am.</li> <li>• Contractor has a barge, excavator, push boat, two (2) hoppers, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator located at 1387 Marlin Drive. The contractor also has a water tank on trailer, Conex box, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.</li> </ul>

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	<b>0</b>	<b>0</b>	Field Supervisor	<b>0</b>	<b>0</b>	Foreman	<b>0</b>	<b>0</b>
		Skilled Laborer	<b>2</b>	<b>3</b>	Unskilled Laborer	<b>1</b>	<b>3</b>	Safety Director	<b>0</b>	<b>0</b>

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	0
1	CAT 323	Excavator - Barge	1	1	0
1	CAT 326	Excavator – Long Reach	1	1	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 10:00 AM	2.0 hours



☀ 11°N (T) ☉ 26°8'4"N, 81°47'14"W ±13ft ▲ 11ft



06 Oct 2023 08:44:16

Turbidity curtain open at station 1+00 in Canal X-X.

W 270 NW 330 N 0  
40 270 300 330 0  
☀ 310°NW (T) ☉ 26°7'39"N, 81°47'9"W ±19ft ▲ 11ft



06 Oct 2023, 08:50:51

326 excavator at staging area at 1387 Marlin Drive.