



WEEKLY SUMMARY REPORT – CONTRACT WEEK 11

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 12/4/2023 to 12/8/2023			
Inspectors: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: Monday to Friday	Contract Days: 71 to 75	Total Days: 75	Accident Report #: N/A
Canal(s) Worked In: Main B		Stations Worked Between: 7+50 to 6+50	

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 12-4-2023:

- Contractor waited for mechanic to arrive on site to repair 323 excavator.
- Contractor moved support boat to staging area at 1300 Curlew Avenue for repairs.
- Contractor used long reach excavator to separate wet and dry material on the staging area at 1300 Curlew Avenue.
- Mechanic arrived on site at 1:45pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Tuesday 12-5-2023:

- Turbidity curtain noted in place at station 4+00 in Canal Main B at 8:00am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 7+50. Sediment removal only, no grinding.
- Contractor dredged from 7:30am to 7:50am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:10am to 8:55am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:00am to 9:25am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 9:40am to 10:00am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:10am to 11:00am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:05am to 11:20am while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 11:50am to 12:15pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:20pm to 1:05pm. Contractor used long reach excavator to unload material from hopper onto staging area from 1:10pm to 1:30pm while the push boat transported other hopper to Canal Main B.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 11

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



- Contractor resumed dredging from 1:50pm to 2:25pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 2:30pm to 3:20pm. Contractor used long reach excavator to unload material from hopper onto staging area from 3:25pm to 3:40pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 4:05pm to 4:20pm. Contractor did not transported hopper to staging area at 1300 Curlew Avenue.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Four (4) hoppers of material removed.

Wednesday 12-6-2023:

- Turbidity curtain noted in place at station 4+00 in Canal Main B at 8:00am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 7+50 and moving to 7+25 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 8:00am to 8:20am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:30am to 9:25am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:30am to 9:50am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 10:10am to 10:45am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:50am to 11:40am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:45am to 12:15pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 12:30pm to 1:10pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:15pm to 2:05pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:10pm to 2:30pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 2:50pm to 3:10pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:15pm to 4:05pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:10pm to 4:30pm while the push boat transported other hopper to Canal Main B.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Four (4) hoppers of material removed.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 11
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Thursday 12-7-2023:

- Turbidity curtain noted in place at station 4+00 in Canal Main B at 8:00am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 7+00 and moving to station 6+50 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 7:45am to 8:00am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:05am to 8:55am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:00am to 9:20am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 9:40am to 10:00am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:10am to 11:00am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:05am to 11:20am while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 12:00pm to 12:25pm. Contractor left site and returned at 1:00pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:05pm to 1:45pm. Contractor used long reach excavator to unload material from hopper onto staging area from 1:50pm to 2:05pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 2:50pm to 3:05pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:10pm to 3:50pm. Contractor used long reach excavator to unload material from hopper onto staging area from 3:55pm to 4:30pm while the push boat transported other hopper to Canal Main B.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Four (4) hoppers of material removed.

Friday 12-8-2023:

- Contractor separated wet and dry material on the staging area from 8:40am to 10:30am.
- Contractor refueled 323 excavator and washed equipment staged at station 4+00 in Canal Main B1.
- Contractor left site at 11:30am.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Note: Daily reports for the week attached.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 12/4/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Monday	Contract Day: 71	Week: 11	Accident Report #: N/A
High Temp (°F): 81 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 6:58 PM – 2.2'
Low Temp (°F): 70 °F	Wind: 7 mph	Wind: 10 mph	Low Tide: 12:28 PM – 0.5'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor waited for mechanic to arrive on site to repair 323 excavator.
- Contractor moved support boat to staging area at 1300 Curlew Avenue for repairs.
- Contractor used long reach excavator to separate wet and dry material on the staging area at 1300 Curlew Avenue.
- Mechanic arrived on site at 1:45pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	1	2
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	1	1
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours


SE 150 S 180 SW 240 W 270

☀ 203°SW (T) ☉ 26°8'15"N, 81°47'16"W ±9ft ▲ 10ft



04 Dec 2023, 09:12:47

Contractor fixing motor on support boat.



☉ 153°SE (T) ● 26°8'15"N, 81°47'16"W ±9ft ▲ 2ft



04 Dec 2023, 10:58:33

Long reach excavator separating wet and dry material on staging area.



☉ 162°S (T) ☉ 26°8'15"N, 81°47'16"W ±9ft ▲ 13ft



04 Dec 2023, 11:18:38

Long reach excavator separating wet and dry material on staging area.

SE S SW
0 150 180 210 240

☉ 193°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 17ft



04 Dec 2023, 13:51:23

Mechanic repairing 323 excavator.



☀ 148°SE (T) ● 26°7'20"N, 81°46'57"W ±9ft ▲ 10ft



04 Dec 2023, 14:55:41

Mechanic repairing 323 excavator.

SE 150 S 180 210 SW 240 W 270

☀ 204°SW (T) ● 26°7'20"N, 81°46'57"W ±9ft ▲ 11ft



Mechanic repairing 323 excavator.



☀ 175°S (T) ● 26°7'21"N, 81°47'0"W ±154ft ▲ 9ft



04 Dec 2023, 16:40:22

Mechanic repairing 323 excavator.

SE 150 S 180 SW 210 240

☀ 197°S (T) ☉ 26°7'20"N, 81°46'57"W ±9ft ▲ 8ft



04 Dec 2023, 16:46:45

Equipment staged at station 4+00 in Canal Main B1.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 12/5/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 72	Week: 11	Accident Report #: N/A
High Temp (°F): 78 °F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 6:45 AM – 2.0'
Low Temp (°F): 61 °F	Wind: 9 to 11 mph	Wind: 11 mph	Low Tide: 1:24 PM – 0.7'
Canal Worked In: Main B	Stations Worked Between:	7+50	

General

#1 – Prime Contractor – Quality Enterprises:


- Turbidity curtain noted in place at station 4+00 in Canal Main B at 8:00am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 7+50. Sediment removal only, no grinding.
- Contractor dredged from 7:30am to 7:50am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:10am to 8:55am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:00am to 9:25am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 9:40am to 10:00am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:10am to 11:00am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:05am to 11:20am while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 11:50am to 12:15pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:20pm to 1:05pm. Contractor used long reach excavator to unload material from hopper onto staging area from 1:10pm to 1:30pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 1:50pm to 2:25pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 2:30pm to 3:20pm. Contractor used long reach excavator to unload material from hopper onto staging area from 3:25pm to 3:40pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 4:05pm to 4:20pm. Contractor did not transported hopper to staging area at 1300 Curlew Avenue.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Four (4) hoppers of material removed.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator - Barge	1	1	5
1	CAT 326	Excavator – Long Reach	1	1	4
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	9
1	N/A	Hopper	2	2	9

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours




05 Dec 2023, 08:01:50

323 excavator removing sediment at station 7+50 in Canal Main B.




☉ 193°S (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 13ft



05 Dec 2023, 08:02:11

Turbidity curtain in place at station 4+00 in Canal Main B.




☀ 158°(null) (T) ● 26°7'19"N, 81°47'3"W ±9ft ▲ 13ft



05 Dec 2023, 08:11:20

Push boat taking hopper to staging area.



☀ 115°SE (T) ● 26°8'13"N, 81°47'16"W ±16ft ▲ 13ft



05 Dec 2023, 08:56:28

Long reach excavator removing sediment from hopper.

SE 120 150 180 210 S SW
☉ 165°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 16ft



05 Dec 2023, 08:59:45

Long reach excavator spreading sediment onto staging area.



☀ 56°NE (T) ☉ 26°7'19"N, 81°47'2"W ±9ft ▲ 19ft



323 excavator removing sediment at station 7+50 in Canal Main B.



☀ 151°SE (T) ● 26°7'19"N, 81°47'3"W ±13ft ▲ 10ft



05 Dec 2023, 10:11:50

Push boat taking hopper to staging area.



☀ 118°SE (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 12ft



05 Dec 2023, 11:08:08

Long reach excavator removing sediment from hopper.

SE 120 150 180 210 S SW

☀ 165°S (T) ● 26°8'14"N, 81°47'15"W ±9ft ▲ 30ft



05 Dec 2023, 11:08:55

Long reach excavator spreading sediment onto staging area.



☀ 50°NE (T) ● 26°7'19"N, 81°47'2"W ±13ft ▲ 7ft



05 Dec 2023, 11:50:05

323 excavator removing sediment at station 7+50 in Canal Main B.




☀ 153°SE (T) ● 26°7'19"N, 81°47'3"W ±13ft ▲ 11ft



05 Dec 2023, 12:20:04

Push boat taking hopper to staging area.



60 90 120 150 180
E SE S
☀ 122°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ -17ft

05 Dec 2023, 13:07:34

Long reach excavator removing sediment from hopper.




☉ 164°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 6ft



05 Dec 2023, 13:08:26

Long reach excavator spreading sediment onto staging area.



☉ 54°NE (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 4ft



323 excavator removing sediment at station 7+50 in Canal Main B.



☀ 113°SE (T) ● 26°7'19"N, 81°47'3"W ±13ft ▲ 9ft



05 Dec 2023, 14:29:39

Push boat taking hopper to staging area.

NE 60 E 90 120 SE 150 S 180

☀ 113°SE (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



Long reach excavator removing sediment from hopper.

SE S SW
120 150 180 210

☀ 163°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 12ft



Long reach excavator spreading sediment onto staging area.



☀ 56°NE (T) ● 26°7'19"N, 81°47'2"W ±13ft ▲ 16ft



05 Dec 2023, 16:08:29

323 excavator removing sediment at station 7+50 in Canal Main B.



☀ 58°NE (T) ● 26°7'19"N, 81°47'2"W ±321ft ▲ 16ft



Push boat moving equipment to station 4+00 in Canal Main B1 to be staged for the night.

SE S SW
120 150 180 210 240

☀ 176°S (T) ● 26°7'19"N, 81°47'2"W ±9ft ▲ 8ft



05 Dec 2023, 16:24:46

Turbidity curtain open in Canal Main B.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 12/6/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Wednesday	Contract Day: 73	Week: 11	Accident Report #: N/A
High Temp (°F): 72 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 7:57 AM – 2.0'
Low Temp (°F): 54 °F	Wind: 14 to 18 mph	Wind: 15 to 20 mph	Low Tide: 2:16 PM – 0.8'
Canal Worked In: Main B	Stations Worked Between:	7+50 to 7+25	

General

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 4+00 in Canal Main B at 8:00am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 7+50 and moving to 7+25 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 8:00am to 8:20am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:30am to 9:25am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:30am to 9:50am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 10:10am to 10:45am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:50am to 11:40am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:45am to 12:15pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 12:30pm to 1:10pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:15pm to 2:05pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:10pm to 2:30pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 2:50pm to 3:10pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:15pm to 4:05pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:10pm to 4:30pm while the push boat transported other hopper to Canal Main B.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Four (4) hoppers of material removed.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator - Barge	1	1	4
1	CAT 326	Excavator – Long Reach	1	1	4
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	9
1	N/A	Hopper	2	2	9

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 47°NE (T) ☉ 26°7'19"N, 81°47'3"W ±9ft ▲ 1ft



06 Dec 2023, 08:00:47

323 excavator removing sediment at station 7+50 in Canal Main B.



☉ 135°SE (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 10ft



06 Dec 2023, 08:29:03

Push boat taking hopper to staging area.



☉ 124°SE (T) ● 26°8'13"N, 81°47'16"W ±16ft ▲ 11ft



Long reach excavator removing sediment from hopper.

SE S SW
120 150 180 210 240

☀ 172°S (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 15ft



Long reach excavator spreading sediment onto staging area.



☀ 52°NE (T) ☉ 26°7'19"N, 81°47'2"W ±9ft ▲ 10ft



06 Dec 2023, 10:13:34

323 excavator removing sediment at station 7+25 in Canal Main B.



☉ 153°SE (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 16ft



06 Dec 2023, 10:51:51

Push boat taking hopper to staging area.



☉ 147°SE (T) ☉ 26°8'13"N, 81°47'16"W ±9ft ▲ 18ft



06 Dec 2023, 11:48:10

Long reach excavator removing sediment from hopper.

SE S SW
120 150 180 210 240

☀ 175°S (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 10ft



Long reach excavator spreading sediment onto staging area.



☀ 65°NE (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 9ft



06 Dec 2023, 12:32:12

323 excavator removing sediment at station 7+25 in Canal Main B.



☉ 162°S (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 4ft



06 Dec 2023, 13:15:51

Push boat taking hopper to staging area.



☀ 118°SE (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 5ft



06 Dec 2023, 14:11:15

Long reach excavator removing sediment from hopper.

SE 120 150 180 210 SW

☉ 166°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 6ft



06 Dec 2023, 14:12:10

Long reach excavator spreading sediment onto staging area.



☀ 62°NE (T) 📍 26°7'19"N, 81°47'3"W ±13ft ▲ 0ft



06 Dec 2023, 14:50:31

323 excavator removing sediment at station 7+25 in Canal Main B.




☀ 131°SE (T) ● 26°7'19"N, 81°47'3"W ±13ft ▲ 8ft




06 Dec 2023, 15:13:51

Push boat taking hopper to staging area.



Long reach excavator removing sediment from hopper.



☉ 167°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 7ft



06 Dec 2023, 16:13:47

Long reach excavator spreading sediment onto staging area.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 12/7/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Thursday	Contract Day: 74	Week: 11	Accident Report #: N/A
High Temp (°F): 74 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 9:07 AM – 2.0'
Low Temp (°F): 51 °F	Wind: 14 mph	Wind: 6 to 11 mph	Low Tide: 3:04 PM – 1.0'
Canal Worked In: Main B	Stations Worked Between:	7+00 to 6+50	

General

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 4+00 in Canal Main B at 8:00am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 7+00 and moving to station 6+50 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 7:45am to 8:00am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:05am to 8:55am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:00am to 9:20am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 9:40am to 10:00am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:10am to 11:00am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:05am to 11:20am while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 12:00pm to 12:25pm. Contractor left site and returned at 1:00pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:05pm to 1:45pm. Contractor used long reach excavator to unload material from hopper onto staging area from 1:50pm to 2:05pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 2:50pm to 3:05pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:10pm to 3:50pm. Contractor used long reach excavator to unload material from hopper onto staging area from 3:55pm to 4:30pm while the push boat transported other hopper to Canal Main B.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Four (4) hoppers of material removed.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator - Barge	1	1	4
1	CAT 326	Excavator – Long Reach	1	1	4
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	9
1	N/A	Hopper	2	2	9

Visitors			
Name	Company	Hours at Job Site	
		From:	To:
Mike Murphy	Quality Enterprises	1:20 PM	1:45 PM
Enya Guettler	Stantec	8:00 AM	12:00 PM

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 70°E (T) ● 26°7'19"N, 81°47'3"W ±9ft ▲ 12ft



07 Dec 2023, 08:00:36

323 excavator removing sediment at station 7+00 in Canal Main B.

SE S SW
120 150 180 210 240

☉ 183°S (T) ☉ 26°7'19"N, 81°47'3"W ±22ft ▲ -85ft



07 Dec 2023, 08:02:03

Turbidity curtain in place at station 4+00 in Canal Main B.



☀ 177°S (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 12ft



07 Dec 2023, 08:04:58

Push boat taking hopper to staging area.

NE 60 E 90 SE 120 150 180 S

☀ 114°SE (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 17ft



07 Dec 2023, 08:59:43

Long reach excavator removing sediment from hopper.



☀ 165°S (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 15ft



07 Dec 2023, 09:00:37

Long reach excavator spreading sediment onto staging area.



☀ 70°E (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 13ft



07 Dec 2023, 09:40:17

323 excavator removing sediment at station 7+00 in Canal Main B.



☉ 148°SE (T) ● 26°7'19"N, 81°47'3"W ±22ft ▲ 7ft



07 Dec 2023, 10:10:42

Push boat taking hopper to staging area.



☉ 121°SE (T) ☉ 26°8'13"N, 81°47'16"W ±29ft ▲ 9ft



07 Dec 2023, 11:05:53

Long reach excavator removing sediment from hopper.




☀ 171°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 4ft



07 Dec 2023, 11:06:51

Long reach excavator spreading sediment onto staging area.



☉ 68°E (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 10ft



323 excavator removing sediment at station 7+00 in Canal Main B.



☉ 148°SE (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 12ft



07 Dec 2023, 13:05:59

Push boat taking hopper to staging area.

E 60 E 90 120 SE 150 S 180

☀ 117°SE (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



Long reach excavator removing sediment from hopper.


SE 120 150 180 210 SW

☉ 166°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 3ft



07 Dec 2023, 13:54:29

Long reach excavator spreading sediment onto staging area.



☉ 72°E (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 10ft



07 Dec 2023, 14:29:30

323 excavator removing sediment at station 7+00 in Canal Main B.



☀ 85°E (T) ● 26°7'19"N, 81°47'3"W ±13ft ▲ 4ft



07 Dec 2023, 14:53:55

323 excavator removing sediment at station 6+50 in Canal Main B.



☉ 175°S (T) ☉ 26°7'19"N, 81°47'3"W ±13ft ▲ 8ft




07 Dec 2023, 15:08:03

Push boat taking hopper to staging area.



☉ 129°SE (T) ● 26°8'13"N, 81°47'16"W ±22ft ▲ 6ft



07 Dec 2023, 15:53:04

Long reach excavator removing sediment from hopper.

E
0 SE S SW
120 150 180 210

☀ 162°S (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 11ft



07 Dec 2023, 15:54:45

Long reach excavator spreading sediment onto staging area.



☀ 186°S (T) ● 26°7'19"N, 81°47'3"W ±85ft ▲ 6ft



07 Dec 2023, 16:37:32

Turbidity curtain open in Canal Main B.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 12/8/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Friday	Contract Day: 75	Week: 11	Accident Report #: N/A
High Temp (°F): 77 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 10:13 AM – 2.0'
Low Temp (°F): 59 °F	Wind: 9 mph	Wind: 8 mph	Low Tide: 3:49 PM – 1.1'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor separated wet and dry material on the staging area from 8:40am to 10:30am. • Contractor refueled 323 excavator and washed equipment staged at station 4+00 in Canal Main B1. • Contractor left site at 11:30am. • Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	3.5	Unskilled Laborer	1	1	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	1	1
1	CAT 326	Excavator – Long Reach	1	1	2
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 11:30 PM	3.5 hours



☀ 160°S (T) ● 26°8'15"N, 81°47'16"W ±9ft ▲ 10ft



Long reach excavator separating wet and dry material on staging area.



☉ 175°S (T) ☉ 26°8'15"N, 81°47'16"W ±9ft ▲ 14ft



08 Dec 2023, 09:04:42

Long reach excavator separating wet and dry material on staging area.

SE S SW
120 150 180 210
☀ 165°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 10ft



08 Dec 2023, 10:43:26

Contractor refueling 323 excavator.



☉ 195°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 14ft



323 excavator rinsing the barge and hopper.

SE 150 S 180 SW 210 240

☉ 194°S (T) ☉ 26°7'20"N, 81°46'57"W ±22ft ▲ 11ft



Equipment staged at station 4+00 in Canal Main B1.