



WEEKLY SUMMARY REPORT – CONTRACT WEEK 31

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 5/16/2022 to 5/20/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 211 to 215	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: Y-Y / X-X	Stations Worked Between: 3+50 to 4+00 / 5+50 to 15+00		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 05-16-2022:

- Contractor has a barge, an excavator, and 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used push boat to transport barge, 323 excavator, and hopper from Canal CC-CC to Canal Y-Y.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Contractor used 323 excavator to remove 4 hoppers of material between stations 3+50 and 4+00.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers of material from Canal Y-Y to Canal CC-CC and empty hoppers from Canal CC-CC to Canal Y-Y.
- Contractor used 326 excavator to transfer 4 hoppers of removed material from hopper to dewatering site at 1300 Curlew Avenue.
- 326 excavator had a problem and stopped operating towards the end of the day

Tuesday 05-17-2022:

- Contractor has a barge and an excavator stationed in Canal Y-Y at station 3+50. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Technicians came to site at 1300 Curlew Avenue to inspect Trimble base station and GPS connection.
- Technicians compared the elevation readings from the bucket on the 323 excavator with the Trimble GPS unit on the barge at station 3+50.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Contractor used 323 excavator to grind rock between stations 3+75 and 4+00.
- Contractor used push boat to position barge as necessary for grinding rock. In addition, contractor used push boat to move barge and 323 excavator to Canal X-X at station 5+50.
- Contractor used 323 excavator to grind rock between stations 5+50 and 7+50.
- Contractor used push boat to position barge as necessary for grinding rock.

Wednesday 05-18-2022:

- Contractor has a barge and an excavator stationed in Canal X-X at station 7+50. Contractor also has 2 hoppers



WEEKLY SUMMARY REPORT – CONTRACT WEEK 31

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.

- Seismic Survey crew came to site at 1300 Curlew Avenue.
- Contractor used push boat to transport survey crew to Canals W-W and V-V for pre-construction footage.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Contractor used 323 excavator to grind rock between stations 7+50 and 9+50.
- Contractor used push boat to position barge as necessary for grinding rock.
- Bolt broke on 323 excavator.
- Mechanic came to barge to fix bolt.
- Contractor used push boat to transport barge and 323 excavator from Canal X-X to Canal CC-CC to refuel.

Thursday 05-19-2022:

- Contractor has a barge and an excavator stationed in Canal X-X at station 6+00. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Contractor used 323 excavator to grind rock and check elevations between stations 6+00 and 15+00.
- Contractor used push boat to position barge as necessary for grinding rock.
- Contractor used push boat to transport barge and 323 excavator from Canal X-X to Canal CC-CC station 1+00.
- Contractor took push boat to be serviced.

Friday 05-20-2022:

- Contractor has a barge, an excavator, and 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor cleaned and greased 323 excavator.
- Contractor used 326 excavator to lift support boat out of the water and onto the jersey barrier at 1300 Curlew Avenue.
- Contractor used pressure washer to clean support boat.
- Contractor changed oil on support boat motor.
- Contractor used water tank to clean equipment.
- Contractor used 326 excavator to transport support boat back to water in Canal CC-CC.
- Barge, 323 excavator, 2 hoppers, and support boat are staged in Canal CC-Cc between stations 1+00 and 1+50.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 05/16/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Monday	Contract Day: 211/365	Week: 31	Accident Report #: N/A
High Temp (°F): 86°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 12:58 PM +3.1'
Low Temp (°F): 72°F	Wind: 1 mph	Wind: 12 mph	Low Tide: 7:49 AM +1.1'
Canal Worked In: Y-Y	Stations Worked Between:	3+50 to 4+00	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used push boat to transport barge, 323 excavator, and hopper from Canal CC-CC to Canal Y-Y. • Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75. • Contractor used 323 excavator to remove 4 hoppers of material between stations 3+50 and 4+00. • Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers of material from Canal Y-Y to Canal CC-CC and empty hoppers from Canal CC-CC to Canal Y-Y. • Contractor used 326 excavator to transfer 4 hoppers of removed material from hopper to dewatering site at 1300 Curlew Avenue. • 326 excavator had a problem and stopped operating towards the end of the day

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	5
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	2
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



16 May 2022, 08:47:47

323 excavator removing material from station 4+00 and transferring to hopper

W 240 270 300 330 NW N 0
303°NW (T) 26°8'1"N, 81°47'10"W ±29ft ▲ 8ft



16 May 2022, 09:27:36

323 excavator lifting spud to allow push boat to mobilizer barge at station 4+00



☉ 298°NW (T) ☉ 26°8'1"N, 81°47'10"W ±16ft ▲ 9ft



16 May 2022, 09:32:41

323 excavator removing material from station 4+00 and transferring to hopper



16 May 2022, 09:38:03

Turbidity curtain install across Canal X-X at station 3+75



Push boat dropping off a full hopper of removed material in Canal CC-CC station 1+50



☀ 227°SW (T) ● 26°8'14"N, 81°47'15"W ±32ft ▲ 8ft



16 May 2022, 10:52:12

326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



☀ 241°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 8ft



16 May 2022, 14:17:02


Push boat transporting empty hopper from Canal CC-CC to Canal Y-Y



☉ 39°NE (T) ☉ 26°8'1"N, 81°47'10"W ±36ft ▲ 8ft



323 excavator removing material at station 3+50 and transferring to hopper



☀ 68°E (T) ● 26°8'2"N, 81°47'10"W ±39ft ▲ 8ft



323 excavator removing material at station 3+50 and transferring to hopper



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 05/17/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 212/365	Week: 31	Accident Report #: N/A
High Temp (°F): 88°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 1:31 PM +3.2'
Low Temp (°F): 71°F	Wind: 3 mph	Wind: 10 mph	Low Tide: 8:29 AM +1.2'
Canal Worked In: Y-Y / X-X	Stations Worked Between:	3+75 to 4+00 / 5+50 to 7+50	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge and an excavator stationed in Canal Y-Y at station 3+50. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Technicians came to site at 1300 Curlew Avenue to inspect Trimble base station and GPS connection. • Technicians compared the elevation readings from the bucket on the 323 excavator with the Trimble GPS unit on the barge at station 3+50. • Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75. • Contractor used 323 excavator to grind rock between stations 3+75 and 4+00. • Contractor used push boat to position barge as necessary for grinding rock. In addition, contractor used push boat to move barge and 323 excavator to Canal X-X at station 5+50. • Contractor used 323 excavator to grind rock between stations 5+50 and 7+50. • Contractor used push boat to position barge as necessary for grinding rock. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	2	2	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator	1	1	6
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	6
1	FL2474PP	Support Boat	1	1	2
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:45 AM	To: 4:45 PM	8.0

S 180 SW 210 240 W 270 300
☀ 237°SW (T) ☉ 26°8'13"N, 81°47'16"W ±22ft ▲ 9ft




Technicians inspecting Trimble base station GPS connection at 1300 Curlew Avenue



☀ 149°SE (T) ☉ 26°8'2"N, 81°47'10"W ±42ft ▲ 8ft



Technicians comparing the 323 excavator's bucket elevation to the Trimble GPS unit's elevation at station 3+50



Turbidity curtain install across Canal X-X at station 3+75

W NW N
240 270 300 330 0
305°NW (T) 26°8'1"N, 81°47'10"W ±19ft ▲ 8ft



17 May 2022, 11:08:52

323 excavator grinding rock at station 4+00



☀ 30°NE (T) ● 26°8'1"N, 81°47'10"W ±22ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 3+50



☉ 45°NE (T) ● 26°8'4"N, 81°47'10"W ±22ft ▲ 8ft



323 excavator grinding rock at station 5+50 in Canal X-X



☀ 2°N (T) ☉ 26°8'4"N, 81°47'8"W ±13ft ▲ 8ft



17 May 2022, 16:12:50

323 excavator grinding rock at station 7+50 in Canal X-X



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 05/18/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Wednesday	Contract Day: 213/365	Week: 31	Accident Report #: N/A
High Temp (°F): 89°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 2:11 PM +3.2'
Low Temp (°F): 71°F	Wind: 0 mph	Wind: 10 mph	Low Tide: 9:12 AM +1.3'
Canal Worked In: X-X	Stations Worked Between:	7+50 to 9+50	

General

#1 – Prime Contractor – Quality Enterprises:


- Contractor has a barge and an excavator stationed in Canal X-X at station 7+50. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Seismic Survey crew came to site at 1300 Curlew Avenue.
- Contractor used push boat to transport survey crew to Canals W-W and V-V for pre-construction footage.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Contractor used 323 excavator to grind rock between stations 7+50 and 9+50.
- Contractor used push boat to position barge as necessary for grinding rock.
- Bolt broke on 323 excavator.
- Mechanic came to barge to fix bolt.
- Contractor used push boat to transport barge and 323 excavator from Canal X-X to Canal CC-CC to refuel.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	1	2
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	2
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☀ 300°NW (T) ● 26°8'4"N, 81°47'11"W ±13ft ▲ 9ft



18 May 2022, 08:38:38

Turbidity curtain installed across Canal X-X at station 3+75




☉ 324°NW (T) ☉ 26°8'4"N, 81°47'8"W ±49ft ▲ 8ft



18 May 2022, 08:43:53

323 excavator on barge at station 7+50



☉ 341°N (T) ☉ 26°8'4"N, 81°47'8"W ±59ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 7+50



☉ 346°N (T) ● 26°8'4"N, 81°47'7"W ±19ft ▲ 9ft



18 May 2022, 10:06:51

323 excavator grinding rock at station 8+00



☉ 25°NE (T) ☉ 26°8'4"N, 81°47'6"W ±29ft ▲ 8ft



18 May 2022, 13:31:45


323 excavator grinding rock at station 9+00

240 W 270 300 NW 330 N 0
☉ 304°NW (T) ☉ 26°8'4"N, 81°47'6"W ±32ft ▲ 8ft



18 May 2022, 15:52:37

Mechanic fixing bolt on 323 excavator at station 9+00



☉ 58°NE (T) ☉ 26°8'4"N, 81°47'7"W ±13ft ▲ 9ft



18 May 2022, 16:19:18

323 excavator lifting spud to allow push boat to transport barge from Canal X-X to Canal CC-CC



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 05/19/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Thursday	Contract Day: 214/365	Week: 31	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 3:01 PM +3.1'
Low Temp (°F): 73°F	Wind: 6 mph	Wind: 11 mph	Low Tide: 9:59 AM +1.4'
Canal Worked In: X-X	Stations Worked Between:	6+00 to 15+00	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge and an excavator stationed in Canal X-X at station 6+00. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75. • Contractor used 323 excavator to grind rock and check elevations between stations 6+00 and 15+00. • Contractor used push boat to position barge as necessary for grinding rock. • Contractor used push boat to transport barge and 323 excavator from Canal X-X to Canal CC-CC station 1+00. • Contractor took push boat to be serviced. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	3
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:


Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☀ 315°NW (T) ☉ 26°8'4"N, 81°47'9"W ±22ft ▲ 7ft



323 excavator grinding rock at station 6+00



19 May 2022, 09:07:09

Turbidity curtain installed across Canal X-X at station 3+75



Turbidity curtain installed across Canal X-X at station 3+75

W 270 NW 300 330 N 0 N 30
☀ 335°NW (T) ☉ 26°8'4"N, 81°47'9"W ±16ft ▲ 9ft



19 May 2022, 10:09:44

323 excavator grinding rock at station 7+00



☀ 350°N (T) ● 26°8'4"N, 81°47'8"W ±42ft ▲ 8ft



19 May 2022, 11:29:44

323 excavator lifting spud to allow push boat to mobilize barge at station 7+00



☀ 353°N (T) ● 26°8'4"N, 81°47'4"W ±26ft ▲ 8ft



19 May 2022, 14:15:43

323 excavator lifting spud to allow push boat to mobilize barge at station 12+00



☉ 30°NE (T) ☉ 26°8'4"N, 81°47'2"W ±13ft ▲ 8ft



19 May 2022, 15:15:55

323 excavator checking elevations at station 13+50



☀ 30°NE (T) ● 26°8'4"N, 81°47'2"W ±22ft ▲ 8ft



19 May 2022, 15:17:32

323 excavator lifting spud to allow push boat to mobilize barge at station 14+00



Barge and 323 excavator in Canal CC-CC at station 1+00.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 05/20/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 215/365	Week: 31	Accident Report #: N/A
High Temp (°F): 85°F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 4:08 PM +2.9'
Low Temp (°F): 76°F	Wind: 6 mph	Wind: 14 mph	Low Tide: 10:56 AM +1.5'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General

#1 – Prime Contractor – Quality Enterprises:


- Contractor has a barge, an excavator, and 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor cleaned and greased 323 excavator.
- Contractor used 326 excavator to lift support boat out of the water and onto the jersey barrier at 1300 Curlew Avenue.
- Contractor used pressure washer to clean support boat.
- Contractor changed oil on support boat motor.
- Contractor used water tank to clean equipment.
- Contractor used 326 excavator to transport support boat back to water in Canal CC-CC.
- Barge, 323 excavator, 2 hoppers, and support boat are staged in Canal CC-Cc between stations 1+00 and 1+50.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	8	Mechanic	0	0
		Excavator Operator	2	8	Truck Driver	0	0	Assistant	1	8
		Technician	0	0	Superintendent	1	0.5	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	1
1	CAT 323	Excavator	1	1	1
1	CAT 326	Excavator	1	1	2
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	1	3
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 7:30 AM	To: 3:00 PM	7.5



☀ 211°SW (T) ● 26°8'14"N, 81°47'15"W ±13ft ▲ 9ft



20 May 2022, 07:50:57

Removed material at dewatering site at 1300 Curlew Avenue



☀ 221°SW (T) ● 26°8'15"N, 81°47'19"W ±134ft ▲ 5ft



20 May 2022, 07:52:18

Support boat in Canal CC-CC at station 0+50

S 150 180 210 SW 240 W 270

☀ 218°SW (T) ● 26°8'13"N, 81°47'15"W ±13ft ▲ 9ft



20 May 2022, 09:47:07

326 excavator lifting support boat out of water

SW W NW
210 240 270 300 330

☉ 259°W (T) ● 26°8'13"N, 81°47'15"W ±13ft ▲ 7ft



20 May 2022, 09:47:19

326 excavator lifting support boat onto jersey barrier at 1300 Curlew Avenue



☀ 164°S (T) ● 26°8'14"N, 81°47'16"W ±22ft ▲ 8ft



20 May 2022, 10:24:35

Support boat on jersey barrier at 1300 Curlew Avenue



SE S SW
120 150 180 210 240
☀ 177°S (T) ☉ 26°8'14"N, 81°47'16"W ±29ft ▲ 8ft

Contractor using pressure washer to clean support boat



☉ 156°SE (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 9ft



326 excavator on site at 1300 Curlew Avenue and 323 excavator on barge in Canal CC-CC at station 1+00