



WEEKLY SUMMARY REPORT – CONTRACT WEEK 45

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 8/22/2022 to 8/26/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 309 to 313	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: W-W	Stations Worked Between: 16+25 to 18+00		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 08-22-2022:

- Contractor has a barge and an excavator in Canal W-W at station 18+00. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor retrieved push boat and support boat from city dock.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 17+00 and 18+00.
- Contractor used push boat to position barge as necessary for grinding rock.

Tuesday 08-23-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 17+00. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 16+75 and 17+00.
- Contractor used push boat to position barge as necessary for grinding rock.
- Contractor used 326 excavator to redistribute removed material at the dewatering site at 1300 Curlew Avenue.
- Contractor pumped water out from bottom of barge.
- Contractor fixed bolt and replaced teeth on Epiroc grinder.

Wednesday 08-24-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 16+75. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used push boat and hopper to transport Epiroc grinder from Canal W-W to Canal CC-CC.
- Dump truck came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transfer removed material from dewatering site to dump truck bed.
- Dump truck took material off site.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 45

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



- Mechanic came to site with utility truck at 1300 Curlew Avenue to weld sleeves and bolt on Epiroc grinder.

Thursday 08-25-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 16+75. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Mechanic came to site with utility truck at 1300 Curlew Avenue to weld sleeves on Epiroc grinder.
- Contractor used push boat and hopper to transport Epiroc grinder from Canal CC-CC to Canal W-W.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor pumped water out from bottom of barge.
- Contractor used 323 excavator to grind rock between stations 16+50 and 16+75.
- Contractor used push boat to position barge as necessary for grinding rock.

Friday 08-26-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 16+50. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor pumped water out from bottom of barge.
- Contractor used push boat to transport small fuel cube to Canal W-W to refuel 323 excavator.
- Contractor used 323 excavator to grind rock between stations 16+25 and 16+50.
- Contractor used push boat to position barge as necessary for grinding rock.
- Contractor moved push boat, barge, and 323 excavator to station 18+00 for the weekend.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 08/22/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Monday	Contract Day: 309/365	Week: 45	Accident Report #: N/A
High Temp (°F): 91°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 10:15 AM +2.8'
Low Temp (°F): 77°F	Wind: 8 mph	Wind: 9 mph	Low Tide: 5:28 PM +0.4'
Canal Worked In: W-W	Stations Worked Between:	17+00 to 18+00	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none">• Contractor has a barge and an excavator in Canal W-W at station 18+00. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.• Contractor retrieved push boat and support boat from city dock.• Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.• Contractor used 323 excavator to grind rock between stations 17+00 and 18+00.• Contractor used push boat to position barge as necessary for grinding rock.	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	1	1	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	2
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0



☉ 208°SW (T) ● 26°7'58"N, 81°46'59"W ±29ft ▲ 8ft



323 excavator grinding rock at station 18+00



22 Aug 2022, 09:11:41

Turbidity curtain installed across the mouth of Canal W-W

SE S SW
120 150 180 210 240

☉ 187°S (T) ☉ 26°7'58"N, 81°47'0"W ±16ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 18+25

S 180 210 SW 240 W 270
☀ 223°SW (T) ☉ 26°7'58"N, 81°47'0"W ±29ft ▲ 9ft



323 excavator grinding rock at station 17+00

S 180 SW 210 240 W 270 300
☀ 236°SW (T) ☉ 26°7'58"N, 81°47'0"W ±26ft ▲ 8ft



323 excavator, barge, and push boat in Canal W-W at station 17+00



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 08/23/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 310/365	Week: 45	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 11:11 AM +2.9'
Low Temp (°F): 76°F	Wind: 5 mph	Wind: 9 mph	Low Tide: 6:14 PM +0.3'
Canal Worked In: W-W	Stations Worked Between:	16+75 to 17+00	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 17+00. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 16+75 and 17+00.
- Contractor used push boat to position barge as necessary for grinding rock.
- Contractor used 326 excavator to redistribute removed material at the dewatering site at 1300 Curlew Avenue.
- Contractor pumped water out from bottom of barge.
- Contractor fixed bolt and replaced teeth on Epiroc grinder.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	2
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:00 AM	To: 4:00 PM	8.0



☀ 257°W (T) ● 26°7'58"N, 81°47'0"W ±32ft ▲ 8ft



23 Aug 2022, 08:15:57

323 excavator grinding rock at station 17+00



23 Aug 2022, 08:23:07

Turbidity curtain installed across the mouth of Canal W-W

S

180

SW

210

W

270

☉ 224°SW (T) ☉ 26°7'58"N, 81°47'1"W ±13ft ▲ 9ft



23 Aug 2022, 09:51:19

323 excavator grinding rock at station 17+00

SE S SW
20 150 180 210 240

☉ 190°S (T) ● 26°8'14"N, 81°47'15"W ±29ft ▲ 8ft



Contractor using 326 excavator to redistribute removed material at dewatering site at 1300 Curlew Avenue

S SW W
150 180 210 240 270
☀ 214°SW (T) ☉ 26°7'58"N, 81°47'1"W ±29ft ▲ 8ft



23 Aug 2022, 15:05:35

323 excavator grinding rock at station 16+75

S SW W
150 180 210 240 270
217°SW (T) 26°7'58"N, 81°47'1"W ±52ft ▲ 8ft



23 Aug 2022, 15:47:10

Contractor changing teeth on Epiroc grinder



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 08/24/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Wednesday	Contract Day: 311/365	Week: 45	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Rainy	High Tide: 11:56 AM +3.0'
Low Temp (°F): 76°F	Wind: 6 mph	Wind: 9 mph	Low Tide: 6:53 PM +0.2'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none">• Contractor has a barge, an excavator, and a push boat in Canal W-W at station 16+75. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.• Contractor used push boat and hopper to transport Epiroc grinder from Canal W-W to Canal CC-CC.• Dump truck came to site at 1300 Curlew Avenue.• Contractor used 326 excavator to transfer removed material from dewatering site to dump truck bed.• Dump truck took material off site.• Mechanic came to site with utility truck at 1300 Curlew Avenue to weld sleeves and bolt on Epiroc grinder.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	1	2
		Excavator Operator	1	9	Truck Driver	1	6	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator	1	1	0
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	2
1	FL2474PP	Support Boat	1	1	1
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	1	1	6
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	1	2
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:45 AM	To: 4:45 PM	8.0

S 180 SW 210 240 W 270 30
☉ 230°SW (T) ● 26°8'13"N, 81°47'16"W ±39ft ▲ 9ft



Push boat transporting hopper from Canal CC-CC to Canal W-W for Epiroc transport

S SW W
150 180 210 240 270
☀ 215°SW (T) ☉ 26°7'58"N, 81°47'1"W ±22ft ▲ 8ft



24 Aug 2022, 09:01:51

323 excavator placing Epiroc grinder in hopper in Canal W-W

S SW W
150 180 210 240 270
☉ 211°SW (T) ☉ 26°8'14"N, 81°47'15"W ±39ft ▲ 8ft



Dump truck on site at 1300 Curlew Avenue

SE S SW
120 150 180 210 240
☀ 188°S (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 10ft



Contractor using 326 excavator to redistribute removed material at dewatering site at 1300 Curlew Avenue



☉ 224°SW (T) ☉ 26°8'14"N, 81°47'15"W ±22ft ▲ 8ft



326 excavator transferring removed material from dewatering site to dump truck bed at 1300 Curlew Avenue

N 0 30 60 90 NE E
330 0 30 60 90
☀ 36°NE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 10ft



326 excavator transferring removed material from dewatering site to dump truck bed at 1300 Curlew Avenue



Mechanic welding bolt for Epiroc grinder



SE S SW
120 150 180 210 240
187°S (T) 26°8'14"N, 81°47'16"W ±39ft ▲ 8ft

24 Aug 2022, 15:53:20

326 excavator lifting Epiroc grinder



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 08/25/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 312/365	Week: 45	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 12:33 PM +3.1'
Low Temp (°F): 75°F	Wind: 8 mph	Wind: 13 mph	Low Tide: 7:29 PM +0.2'
Canal Worked In: W-W	Stations Worked Between:	16+50 to 16+75	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge, an excavator, and a push boat in Canal W-W at station 16+75. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Mechanic came to site with utility truck at 1300 Curlew Avenue to weld sleeves on Epiroc grinder. • Contractor used push boat and hopper to transport Epiroc grinder from Canal CC-CC to Canal W-W. • Contractor used support boat to install turbidity curtain across the mouth of Canal W-W. • Contractor pumped water out from bottom of barge. • Contractor used 323 excavator to grind rock between stations 16+50 and 16+75. • Contractor used push boat to position barge as necessary for grinding rock. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	1	2
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	3
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	1	2
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0



Mechanic welding Epiroc grinder sleeves on site at 1300 Curlew Avenue

S 180 SW 210 240 W 270 3
☀ 228°SW (T) ☉ 26°7'58"N, 81°47'1"W ±22ft ▲ 9ft



25 Aug 2022, 09:51:48


323 excavator and Epiroc grinder on barge at station 16+75

SW W NW
0 210 240 270 300
☀ 252°W (T) ☉ 26°7'58"N, 81°47'17"W ±22ft ▲ 8ft



25 Aug 2022, 11:30:44

Contractor using support boat to install turbidity curtain across the mouth of Canal W-W



☀ 148°SE (T) ● 26°7'58"N, 81°47'1"W ±32ft ▲ 8ft



323 excavator grinding rock at station 16+75

E 90 SE 120 150 180 S 210 SW

☀ 158°SE (T) ● 26°7'58"N, 81°47'1"W ±13ft ▲ 9ft



25 Aug 2022, 14:38:51

323 excavator grinding rock at station 16+50



☉ 208°SW (T) ☉ 26°7'58"N, 81°47'1"W ±29ft ▲ 9ft



25 Aug 2022, 15:56:53

323 excavator grinding rock at station 16+50



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 08/26/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 313/365	Week: 45	Accident Report #: N/A
High Temp (°F): 89°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 1:07 PM +3.2'
Low Temp (°F): 77°F	Wind: 6 mph	Wind: 13 mph	Low Tide: 8:03 PM +0.2'
Canal Worked In: W-W	Stations Worked Between:	16+25 to 16+50	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 16+50. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor pumped water out from bottom of barge.
- Contractor used push boat to transport small fuel cube to Canal W-W to refuel 323 excavator.
- Contractor used 323 excavator to grind rock between stations 16+25 and 16+50.
- Contractor used push boat to position barge as necessary for grinding rock.
- Contractor moved push boat, barge, and 323 excavator to station 18+00 for the weekend.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	7
1	FL2474PP	Support Boat	1	1	2
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	1	2
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0


Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0

W NW N
240 270 300 330 0
☀ 305°NW (T) ☉ 26°7'58"N, 81°47'1"W ±36ft ▲ 8ft



323 excavator grinding rock at station 16+50



☉ 298°NW (T) ☉ 26°7'57"N, 81°47'17"W ±78ft ▲ 8ft



26 Aug 2022, 09:10:08

Turbidity curtain installed across the mouth of Canal W-W



☀ 144°SE (T) ● 26°7'58"N, 81°47'2"W ±32ft ▲ 8ft



26 Aug 2022, 11:11:43

Contractor using small fuel cube to refuel 323 excavator at station 16+25

E 90 SE 150 S 180 210
☀ 146°SE (T) ☉ 26°7'58"N, 81°47'0"W ±26ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 18+00



☉ 197°S (T) ☉ 26°8'15"N, 81°47'15"W ±13ft ▲ 8ft



26 Aug 2022 14:38:19

Removed material at dewatering site at 1300 Curlew Avenue