

		East Naples Bay Dredging Project Weekly Summary Report			4030 W Boy Scout Blvd Tampa, FL 33607	
Location:	East Naples Bay Naples, Florida		Week:	38	Daily Reports:	234-239
Project Name:	East Naples Bay Dredging		Week Starting:	04/02/12	Phase:	1
Project Number:	100022567		Dates:	Apr 02, 2012 through Apr 07, 2012		
Report Prepared By:	Matthew Starr – Atkins					
Weather:						
Max High:	86 °F					
Max Low:	64 °F					
Precipitation:	0.78 inches	Wind Speed:	Max Average: 13.0 mph		Maximum: 32.2 mph	
Tides:	Max High:	13:38 04/07/12	3.2 FT	Min Low:	20:51 04/07/12	-0.7 FT
General Contractor:	Energy Resources	Work Description:	Dredging in Canals A-A and Y-Y			
General Contractors Employees & Equipment Used on Project:						
Employee	Major Equipment Used:					
Lane	Trackhoe					
Jimmy	Seismographs, boat					
Rob	Boat					
Teo	Trackhoe					
Mike	Trackhoe					

Subcontractors Employees & Equipment Used on Project:						
Company	Stemic Marine Construction					
Employee	Major Equipment Used:					
Aaron	Excavator					
Vinny	Dump truck					
Oliver	Barge					
Scott	Excavator					
Armando	Barge					

Summary of Work Accomplished

Contractor: Energy Resources and Stemic Marine Construction

- Energy Resources complete with sediment dredging, only rock removal remains
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources moved dredge material from dewatering cell into drying area with trackhoe for mixing
- Energy Resources deployed seismographs on both sides Canal A-A and Y-Y to monitor rock removal
- Stemic conducting rock removal in Canal A-A and Y-Y
- Stemic continues private dredging in Royal Harbor

Engineer: ATKINS

- Onsite at dewatering area and in Canal A-A and Y-Y during dredging providing CEI services
- Conducted turbidity monitoring
- Phone calls and speaking with residents onsite regarding project

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

04/07/2012





EAST NAPLES BAY DREDGING (100022567)
WEEKLY SUMMARY REPORT







EAST NAPLES BAY DREDGING (100022567)
WEEKLY SUMMARY REPORT