

		<b>East Naples Bay Dredging Project Weekly Summary Report</b>			4030 W Boy Scout Blvd Tampa, FL 33607	
<b>Location:</b>	East Naples Bay Naples, Florida		<b>Week:</b>	39	<b>Daily Reports:</b>	240-245
<b>Project Name:</b>	East Naples Bay Dredging		<b>Week Starting:</b>	04/09/12	<b>Phase:</b>	1
<b>Project Number:</b>	100022567		<b>Dates:</b>	Apr 09, 2012 through Apr 14, 2012		
<b>Report Prepared By:</b>	Matthew Starr – Atkins					
<b>Weather:</b>						
<b>Max High:</b>	83 °F					
<b>Max Low:</b>	61 °F					
<b>Precipitation:</b>	0.00 inches	<b>Wind Speed:</b>	<b>Max Average:</b> 11.1 mph	<b>Maximum:</b> 17.2 mph		
<b>Tides:</b>	<b>Max High:</b>	14:50 04/09/12	3.2 FT	<b>Min Low:</b>	22:31 04/09/12	-0.7 FT
<b>General Contractor:</b>	<b>Energy Resources</b>	<b>Work Description:</b>	Dredging in Canals Y-Y and X-X			
<b>General Contractors Employees &amp; Equipment Used on Project:</b>						
<b>Employee</b>	<b>Major Equipment Used:</b>					
Lane	Trackhoe					
Jimmy	Seismographs, boat					
Rob	Boat					
Teo	Trackhoe					

<b>Subcontractors Employees &amp; Equipment Used on Project:</b>	
<b>Company</b>	Stemic Marine Construction
<b>Employee</b>	<b>Major Equipment Used:</b>
Aaron	Excavator
Vinny	Dump truck
Oliver	Barge
Scott	Excavator
Armando	Barge

**Summary of Work Accomplished**

**Contractor:** Energy Resources and Stemic Marine Construction

- Energy Resources complete with sediment dredging, only rock removal remains
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources moved dredge material from dewatering cell into drying area with trackhoe for mixing
- Energy Resources deployed seismographs on both sides of Canals Y-Y and X-X to monitor rock removal
- Stemic conducting rock removal in Canals Y-Y and X-X
- Stemic completed private dredging in Royal Harbor, crew will now help with rock removal

**Engineer:** ATKINS

- Onsite at dewatering area and in Canal Y-Y and X-X during dredging providing CEI services
- Conducted turbidity monitoring
- Phone calls and speaking with residents onsite regarding project

**I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.**

**Resident's  
Signature**



**Date**

04/14/2012

