

		East Naples Bay Dredging Project Weekly Summary Report			4030 W Boy Scout Blvd Tampa, FL 33607	
Location:	East Naples Bay Naples, Florida		Week:	40	Daily Reports:	246-251
Project Name:	East Naples Bay Dredging		Week Starting:	04/16/12	Phase:	1
Project Number:	100022567		Dates:	Apr 16, 2012 through Apr 21, 2012		
Report Prepared By:	Matthew Starr – Atkins					
Weather:						
Max High:	85 °F					
Max Low:	64 °F					
Precipitation:	0.53 inches	Wind Speed:	Max Average: 7.1 mph	Maximum: 15.2 mph		
Tides:	Max High:	13:18 04/21/12	2.9 FT	Min Low:	20:32 04/21/12	-0.2 FT
General Contractor:	Energy Resources	Work Description:	Dredging in Canals X-X and survey cleanup			
General Contractors Employees & Equipment Used on Project:						
Employee	Major Equipment Used:					
Lane	Dredge					
Jimmy	Seismographs, boat					
Rob	Boat					
Teo	Trackhoe					

Subcontractors Employees & Equipment Used on Project:	
Company	Stemic Marine Construction
Employee	Major Equipment Used:
Aaron	Excavator
Vinny	Dump truck
Oliver	Barge
Scott	Excavator
Armando	Barge

Summary of Work Accomplished

Contractor: Energy Resources and Stemic Marine Construction

- Energy Resources addressing high spots in Canal BB-BB and CC-CC per survey results
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources moved dredge material from dewatering cell into drying area with trackhoe for mixing
- Energy Resources deployed seismographs on both sides of Canal X-X to monitor rock removal
- Stemic conducting rock removal in Canal X-X
- Stemic addressing high spots in Canal BB-BB and DD-DD per survey results

Engineer: ATKINS

- Onsite at dewatering area and in Canals X-X, DD-DD, CC-CC, and BB-BB, during dredging providing CEI services
- Conducted turbidity monitoring
- Phone calls and speaking with residents onsite regarding project

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

04/21/2012



EAST NAPLES BAY DREDGING (100022567)
WEEKLY SUMMARY REPORT