

		East Naples Bay Dredging Project Weekly Summary Report			4030 W Boy Scout Blvd Tampa, FL 33607	
Location:	East Naples Bay Naples, Florida		Week:	41	Daily Reports:	252-256
Project Name:	East Naples Bay Dredging		Week Starting:	04/23/12	Phase:	1
Project Number:	100022567		Dates:	Apr 23, 2012 through Apr 27, 2012		
Report Prepared By:	Matthew Starr – Atkins					
Weather:						
Max High:	86 °F					
Max Low:	52 °F					
Precipitation:	0.00 inches	Wind Speed:	Max Average: 22.0 mph		Maximum: 22.9 mph	
Tides:	Max High:	14:07 04/23/12	2.9 FT	Min Low:	21:45 04/23/12	-0.2 FT
General Contractor:	Energy Resources	Work Description:	Cleanup in DD, Y, W, V and Main B/B1			
General Contractors Employees & Equipment Used on Project:						
Employee	Major Equipment Used:					
Lane	Dredge					
Jimmy	Seismographs, boat					
Rob	Boat					
Teo	Dredge					
Mike	Trackhoe					

Subcontractors Employees & Equipment Used on Project:	
Company	SteMic Marine Construction
Employee	Major Equipment Used:
Aaron	Excavator
Vinny	Dump truck
Oliver	Barge
Scott	Excavator
Armando	Barge

Summary of Work Accomplished

Contractor: Energy Resources and SteMic Marine Construction

- Energy Resources addressing high spots in Canal W-W and V-V per survey results
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources deployed seismographs to monitor rock removal
- SteMic addressing rock high spots in Canals DD-DD and Y-Y per survey results
- SteMic addressing sediment high spots in Main B/B1

Engineer: ATKINS

- Onsite at dewatering area and in Canals DD-DD, Y-Y, V-V, W-W, Main B/B1 during dredging providing CEI services
- Conducted turbidity monitoring
- Field check of survey results to provide punchlist of items to Energy Resources and SteMic to address

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

04/27/2012



Rock cleanup from Canal DD-DD