

		<b>East Naples Bay Dredging Project Weekly Summary Report</b>			4030 W Boy Scout Blvd Tampa, FL 33607	
<b>Location:</b>	East Naples Bay Naples, Florida		<b>Week:</b>	42	<b>Daily Reports:</b>	257-259
<b>Project Name:</b>	East Naples Bay Dredging		<b>Week Starting:</b>	04/30/12	<b>Phase:</b>	1
<b>Project Number:</b>	100022567		<b>Dates:</b>	Apr 30 2012 through May 04, 2012		
<b>Report Prepared By:</b>	Matthew Starr – Atkins					
<b>Weather:</b>						
<b>Max High:</b>	87 °F					
<b>Max Low:</b>	67 °F					
<b>Precipitation:</b>	0.20 inches	<b>Wind Speed:</b>	<b>Max Average:</b> 15.3 mph	<b>Maximum:</b> 24.1 mph		
<b>Tides:</b>	<b>Max High:</b>	11:57 05/04/12	3.1 FT	<b>Min Low:</b>	19:00 05/04/12	-0.5 FT
<b>General Contractor:</b>	<b>Energy Resources</b>	<b>Work Description:</b>	Cleanup of canals per survey results			
<b>General Contractors Employees &amp; Equipment Used on Project:</b>						
<b>Employee</b>	<b>Major Equipment Used:</b>					
Lane	Dredge					
Jimmy	Seismographs, boat					
Rob	Boat					
Teo	Dredge					
Mike	Trackhoe					

<b>Subcontractors Employees &amp; Equipment Used on Project:</b>	
<b>Company</b>	SteMic Marine Construction
<b>Employee</b>	<b>Major Equipment Used:</b>
Aaron	Excavator
Vinny	Dump truck
Oliver	Barge
Scott	Excavator
Armando	Barge

**Summary of Work Accomplished**

**Contractor:** Energy Resources and SteMic Marine Construction

- Energy Resources addressing high spots in Canal V-V per survey results
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources deployed seismographs to monitor rock removal
- SteMic addressing rock high spots in Y-Y and A-A per survey results
- SteMic addressing sediment high spots in Main B/B1 and A-A

**Engineer:** ATKINS

- Onsite at dewatering area and in Canals Y-Y, V-V, and Main B/B1 during dredging providing CEI services

**I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.**

**Resident's  
Signature**



**Date**

05/04/2012

