

ATKINS		East Naples Bay Dredging Project Weekly Summary Report			4030 W Boy Scout Blvd Tampa, FL 33607	
Location:	East Naples Bay Naples, Florida		Week:	44	Daily Reports:	265-269
Project Name:	East Naples Bay Dredging		Week Starting:	05/14/12	Phase:	1
Project Number:	100022567		Dates:	May 14 2012 through May 18, 2012		
Report Prepared By:	Matthew Starr – Atkins					
Weather:						
Max High:	89 °F					
Max Low:	71 °F					
Precipitation:	0.48 inches	Wind Speed:	Max Average: 5.0 mph	Maximum: 9.9 mph		
Tides:	Max High:	11:51 05/18/12	2.9 FT	Min Low:	18:53 05/18/12	0.0 FT
General Contractor:	Energy Resources	Work Description:	Additional rock in DD, cleanup X,Y,A and Main B			
General Contractors Employees & Equipment Used on Project:						
Employee	Major Equipment Used:					
Lane	Dredge					
Jimmy	Seismographs, boat, trackhoe					
Rob	Boat					
Teo	Dredge					
Mike	Trackhoe					

Subcontractors Employees & Equipment Used on Project:						
Company	SteMic Marine Construction					
Employee	Major Equipment Used:					
Aaron	Excavator					
Vinny	Dump truck					
Oliver	Barge					
Scott	Excavator					
Armando	Barge					

Summary of Work Accomplished

Contractor: Energy Resources and SteMic Marine Construction

- Energy Resources addressing high spots in Canal X-X and Y-Y per survey results
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources deployed seismographs to monitor rock removal
- SteMic dredging additional rock in Canal DD-DD
- SteMic addressing sediment high spots in Main B and A-A

Engineer: ATKINS

- Onsite at dewatering area and in Canals X-X, Y-Y DD-DD, Main B and A-A during dredging providing CEI services
-

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

05/18/2012

