
| <b>ATKINS</b>          |                                    | East Naples Bay Dredging Project<br>Weekly Summary Report |                      |              |                          |                              |      | 4030 W Boy Scout Blvd<br>Tampa, FL 33607 |                |  |
|------------------------|------------------------------------|---|----------------------|--------------|--------------------------|------------------------------|------|--|----------------|--|
| Location:              | East Naples Bay<br>Naples, Florida |   |                      |              | Week:                    | 45                           |      | Daily<br>Reports:                        | 270-272        |  |
| Project<br>Name:       | East Naples Bay Dredging           |   |                      |              | Week<br>Starting:        | 05/21/1                      | 2    | Phase:                                   | 1              |  |
| Project<br>Number:     | 100022567                          |   |                      |              | Dates:                   | May 21, 2012 to May 25, 2012 |      |  |                |  |
| Report<br>Prepared By: | Matthew Starr – Atkins             |   |                      |              |                          |                              |      |  |                |  |
|                        |                                    |   |                      |              |                          |                              |      |  |                |  |
| Weather:               |                                    |   |                      |              |                          |                              |      |  |                |  |
| Max High:              | 88 <b>°F</b>                       |   |                      |              |                          |                              |      |  |                |  |
| Max Low:               | 70 <b>°F</b>                       |   |                      |              |                          |                              |      |  |                |  |
| Precipitation:         | 0.12 inches   Wind Speed:          |   |                      | Max Av       | Max Average: 4.8 mph Max |                              |      | kimum: 8.7 mph                           |                |  |
| Tides:                 | Max High:                          | 02:23   | 05/21/12             | 2.3 <b>F</b> | T Min                    | Min Low: 20:5                |      | 05/21/12                                 | -0.3 <b>FT</b> |  |
| General<br>Contractor: | Energy Resources                   |   | Work<br>Description: |              | Rock in W-W and A-A,     |                              |      | demobilize pipeline                      |                |  |
|                        |                                    |   |                      |              |                          |                              |      |  |                |  |
|                        | Genera                             | Contracto   | ors Emplo            | oyees & E    | quipment l               | Jsed on F                    | roje | ect:                                     |                |  |
| Employee               | Major Equipment Used:              |   |                      |              |                          |                              |      |  |                |  |
| Lane                   | Boat                               |   |                      |              |                          |                              |      |  |                |  |
| Jimmy                  | Seismographs, boat                 |   |                      |              |                          |                              |      |  |                |  |
| Rob                    | Boat                               |   |                      |              |                          |                              |      |  |                |  |
| Teo                    | Bobcat                             |   |                      |              |                          |                              |      |  |                |  |
| Mike                   | n/a                                |   |                      |              |                          |                              |      |  |                |  |
|                        |                                    |   |                      |              |                          |                              |      |  |                |  |

| Subcontractors Employees & Equipment Used on Project: |                            |  |  |  |  |  |
|---|----------------------------|--|--|--|--|--|
|   |                            |  |  |  |  |  |
| Company   | SteMic Marine Construction |  |  |  |  |  |
| Employee  | Major Equipment Used:      |  |  |  |  |  |
| Aaron   | Excavator                  |  |  |  |  |  |
| Vinny   | Dump truck                 |  |  |  |  |  |
| Oliver  | Barge                      |  |  |  |  |  |
| Scott   | Excavator                  |  |  |  |  |  |
| Armando   | Barge                      |  |  |  |  |  |
|   |                            |  |  |  |  |  |
|   |                            |  |  |  |  |  |



## **Summary of Work Accomplished** Contractor: **Energy Resources and SteMic Marine Construction** Energy Resources demobilizing hydraulic dredge pipeline Energy Resources drying final dredged material at spoil site Energy Resources in compliance with permits and conducted turbidity monitoring Energy Resources deployed seismographs to monitor rock removal SteMic dredging rock in Canal W-W SteMic addressing rock high spots in A-A **ATKINS Engineer:** Onsite at dewatering area and in Canals W-W and A-A during dredging providing CEI services Coordinated boats being moved with homeowners in Canal W-W for SteMic to gain access to rock locations (very narrow canal) I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications. Resident's Date 05/25/2012 **Signature**



EAST NAPLES BAY DREDGING (100022567) WEEKLY SUMMARY REPORT