

		<b>East Naples Bay Dredging Project Weekly Summary Report</b>			4030 W Boy Scout Blvd Tampa, FL 33607	
<b>Location:</b>	East Naples Bay Naples, Florida		<b>Week:</b>	46	<b>Daily Reports:</b>	273-275
<b>Project Name:</b>	East Naples Bay Dredging		<b>Week Starting:</b>	05/29/12	<b>Phase:</b>	1
<b>Project Number:</b>	100022567		<b>Dates:</b>	May 29, 2012 to June 01, 2012		
<b>Report Prepared By:</b>	Matthew Starr – Atkins					
<b>Weather:</b>						
<b>Max High:</b>	88 °F					
<b>Max Low:</b>	75 °F					
<b>Precipitation:</b>	0.16 inches	<b>Wind Speed:</b>	Max Average: 9.6 mph		Maximum: 12.0 mph	
<b>Tides:</b>	<b>Max High:</b>	10:42 06/01/12	3.1 FT	<b>Min Low:</b>	17:53 06/01/12	-0.3 FT
<b>General Contractor:</b>	Energy Resources	<b>Work Description:</b>	Demobilize pipeline			
<b>General Contractors Employees &amp; Equipment Used on Project:</b>						
<b>Employee</b>	<b>Major Equipment Used:</b>					
Lane	Boat					
Jimmy	Boat					
Rob	Boat					
Teo	n/a					
Mike	n/a					

<b>Subcontractors Employees &amp; Equipment Used on Project:</b>	
<b>Company</b>	SteMic Marine Construction
<b>Employee</b>	<b>Major Equipment Used:</b>
Aaron	Excavator
Vinny	Dump truck
Oliver	n/a
Scott	Excavator
Armando	n/a

**Summary of Work Accomplished**

**Contractor:** Energy Resources and SteMic Marine Construction

- Energy Resources demobilized hydraulic dredge pipeline from spoil site area
- Energy Resources drying final dredged material at spoil site
- SteMic repairing rock barge

**Engineer:** ATKINS

- Onsite while pipeline was being demobilized

**I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.**

**Resident's  
Signature**



**Date**

06/01/2012

