


| | | | | | | |
|---|------------------------------------|---|-----------------------------------|--------------------------------|--|---------|
|  | | East Naples Bay Dredging Project Weekly Summary Report | | | 4030 W Boy Scout Blvd Tampa, FL 33607 | |
| Location: | East Naples Bay Naples, Florida | | Week: | 48 | Daily Reports: | 281-285 |
| Project Name: | East Naples Bay Dredging | | Week Starting: | 06/11/12 | Phase: | 1 |
| Project Number: | 100022567 | | Dates: | June 11, 2012 to June 15, 2012 | | |
| Report Prepared By: | Matthew Starr – Atkins | | | | | |
| | | | | | | |
| Weather: | | | | | | |
| Max High: | 92 °F | | | | | |
| Max Low: | 72 °F | | | | | |
| Precipitation: | 0.00 inches | Wind Speed: | Max Average: 7.8 mph | Maximum: 9.9 mph | | |
| Tides: | Max High: | 10:42 06/15/12 | 2.8 FT | Min Low: | 17:57 06/15/12 | 0.1 FT |
| General Contractor: | Energy Resources | Work Description: | Mixing and drying dredge material | | | |
| | | | | | | |
| General Contractors Employees & Equipment Used on Project: | | | | | | |
| Employee | Major Equipment Used: | | | | | |
| Lane | n/a | | | | | |
| Jimmy | n/a | | | | | |
| Rob | n/a | | | | | |
| Teo | Trackhoe | | | | | |
| | | | | | | |
| | | | | | | |

| | | | | | | |
|--|------------------------------|--|--|--|--|--|
| Subcontractors Employees & Equipment Used on Project: | | | | | | |
| | | | | | | |
| Company | SteMic Marine Construction | | | | | |
| Employee | Major Equipment Used: | | | | | |
| Aaron | Excavator | | | | | |
| Vinny | n/a | | | | | |
| Oliver | n/a | | | | | |
| Scott | n/a | | | | | |
| Armando | n/a | | | | | |
| Brad | Barge | | | | | |
| | | | | | | |

Summary of Work Accomplished

Contractor: Energy Resources and SteMic Marine Construction

- Energy Resources drying and mixing dredged material at spoil site
- SteMic dredging rock in DD-DD on Monday
- SteMic repairing dredge remainder of week

Engineer: ATKINS

- Onsite in canal DD-DD during rock excavation

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

06/15/2012





