

		East Naples Bay Dredging Project Weekly Summary Report			4030 W Boy Scout Blvd Tampa, FL 33607	
Location:	East Naples Bay Naples, Florida		Week:	50	Daily Reports:	291-295
Project Name:	East Naples Bay Dredging		Week Starting:	06/25/12	Phase:	1
Project Number:	100022567		Dates:	June 25, 2012 to June 29, 2012		
Report Prepared By:	Matthew Starr – Atkins					
Weather:						
Max High:	87 °F					
Max Low:	75 °F					
Precipitation:	0.56 inches	Wind Speed:	Max Average: 15.7 mph		Maximum: 20.0 mph	
Tides:	Max High:	09:17 06/29/12	3.0 FT	Min Low:	16:42 06/29/12	-0.1 FT
General Contractor:	Energy Resources	Work Description:	Mixing and drying dredge material			
General Contractors Employees & Equipment Used on Project:						
Employee	Major Equipment Used:					
Teo	Trackhoe					
Jimmy	Trackhoe					

Subcontractors Employees & Equipment Used on Project:						
Company	SteMic Marine Construction					
Employee	Major Equipment Used:					
Aaron	Barge					
Brad	Boat					
Vinny	n/a					

Summary of Work Accomplished

Contractor: Energy Resources and SteMic Marine Construction

- Energy Resources drying and mixing dredged material at spoil site
- Energy Resources trucking dried material to Collier County Landfill from spoil site
- SteMic completed rock removal in Canal A-A

Engineer: ATKINS

- Onsite at spoil site during mixing and trucking
- Phone calls from residents regarding dredge project
- Onsite in Canal A-A during rock removal

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

06/29/2012



