

		East Naples Bay Dredging Project Weekly Summary Report			4030 W Boy Scout Blvd Tampa, FL 33607	
Location:	East Naples Bay Naples, Florida		Week:	53	Daily Reports:	303-307
Project Name:	East Naples Bay Dredging		Week Starting:	07/16/12	Phase:	1
Project Number:	100022567		Dates:	July 16, 2012 to July 20, 2012		
Report Prepared By:	Matthew Starr – Atkins					
Weather:						
Max High:	91 °F					
Max Low:	73 °F					
Precipitation:	0.01 inches	Wind Speed:	Max Average: 5.1 mph		Maximum: 8.0 mph	
Tides:	Max High:	13:28 07/19/12	3.2 FT	Min Low:	20:44 07/19/12	-0.3 FT
General Contractor:	Energy Resources	Work Description:	Mixing dredge material			
General Contractors Employees & Equipment Used on Project:						
Employee	Major Equipment Used:					
Teo	Trackhoe					
Jimmy	Trackhoe, seismograph					

Subcontractors Employees & Equipment Used on Project:	
Company	SteMic Marine Construction
Employee	Major Equipment Used:
Aaron	Barge
Brad	Boat

Summary of Work Accomplished

Contractor: Energy Resources and SteMic Marine Construction

- Energy Resources drying and mixing dredged material at spoil site
- SteMic working on additional rock in Canal M-M, N-N, and R-R
- SteMic completed additional rock removal in Canal M-M and N-N, rock unloaded at Landings

Engineer: ATKINS

- Onsite at spoil site during mixing and trucking
- Onsite in Canals M-M, N-N, and R-R during rock removal
- Phone calls from residents regarding dredge project
- Coordinated boats being moved in Canals M-M and R-R so rock crew can access canal

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

07/20/2012



