

		East Naples Bay Dredging Project Weekly Summary Report			4030 W Boy Scout Blvd Tampa, FL 33607	
Location:	East Naples Bay Naples, Florida		Week:	35	Daily Reports:	215-221
Project Name:	East Naples Bay Dredging		Week Starting:	03/12/12	Phase:	1
Project Number:	100022567		Dates:	Mar 12, 2012 through Mar 18, 2012		
Report Prepared By:	Matthew Starr – Atkins					
Weather:						
Max High:	85 °F					
Max Low:	61 °F					
Precipitation:	0.67 inches	Wind Speed:	Max Average: 7.0 mph	Maximum: 13.0 mph		
Tides:	Max High:	15:03 03/12/12	2.9 FT	Min Low:	22:44 03/12/12	-0.4 FT
General Contractor:	Energy Resources	Work Description:	Dredging in Canals M, N, O, P, Q, and D			
General Contractors Employees & Equipment Used on Project:						
Employee	Major Equipment Used:					
Lane	Dredge					
Jimmy	Seismographs, boat, longreach					
Rob	Boat					
Teo	Dredge					
Mike	Trackhoe					
Dan	Boat					

Subcontractors Employees & Equipment Used on Project:						
Company	Stemic Marine Construction					
Employee	Major Equipment Used:					
Aaron	Excavator					
Dave	Barge					
Vinny	Dump truck					
Oliver	Barge					
Scott	Excavator					
Armando	Barge					

Summary of Work Accomplished

Contractor: Energy Resources and Stemic Marine Construction

- Energy Resources hydraulic dredging in Canals M-M, N-N, O-O, P-P and Q-Q
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources moved dredge material from dewatering cell into drying area with long reach trackhoe for mixing
- Energy Resources deployed seismographs on both sides Canal A-A to monitor rock removal
- Energy Resources loaded trucks of dried dredged material to send to Landfill
- Stemic conducting rock removal in Canal A-A
- Stemic mechanical dredging in Canal D-D and privates along Tarpon. Dredge material was offloaded at the Landings into a sealed dump truck and moved the dewatering site for drying

Engineer: ATKINS

- Onsite at dewatering area and in Canals D-D, M-M, N-N, O-O, P-P, Q-Q, and A-A during dredging providing CEI services
- Conducted turbidity monitoring
- Phone calls and speaking with residents onsite regarding project
- Contacted Collier County Landfill to allow contractor to increase dumptruck delivery of sediment from 30 loads up to 35 loads per day.
- Morgan and Eklund Survey company onsite conducting survey of completed canals with Multibeam sounder

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

03/18/2012



Multibeam echosounder