

		East Naples Bay Dredging Project Weekly Summary Report			4030 W Boy Scout Blvd Tampa, FL 33607	
Location:	East Naples Bay Naples, Florida		Week:	36	Daily Reports:	222-227
Project Name:	East Naples Bay Dredging		Week Starting:	03/19/12	Phase:	1
Project Number:	100022567		Dates:	Mar 19, 2012 through Mar 24, 2012		
Report Prepared By:	Matthew Starr – Atkins					
Weather:						
Max High:	86 °F					
Max Low:	64 °F					
Precipitation:	0.08 inches	Wind Speed:	Max Average: 6.8 mph		Maximum: 12.0 mph	
Tides:	Max High:	13:21 03/24/12	2.7 FT	Min Low:	20:29 03/24/12	-0.1 FT
General Contractor:	Energy Resources	Work Description:	Dredging in Canals L-L and A-A			
General Contractors Employees & Equipment Used on Project:						
Employee	Major Equipment Used:					
Lane	Dredge					
Jimmy	Seismographs, boat, longreach					
Rob	Boat					
Teo	Dredge					
Mike	Trackhoe					
Dan	Boat					

Subcontractors Employees & Equipment Used on Project:	
Company	Stemic Marine Construction
Employee	Major Equipment Used:
Aaron	Excavator
Vinny	Dump truck
Oliver	Barge
Scott	Excavator
Armando	Barge

Summary of Work Accomplished

Contractor: Energy Resources and Stemic Marine Construction

- Energy Resources completed hydraulic dredging in Canal L-L
- All sediment dredging complete by Energy Resources, only rock removal remains
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources moved dredge material from dewatering cell into drying area with long reach trackhoe for mixing
- Energy Resources deployed seismographs on both sides Canal A-A to monitor rock removal
- Energy Resources loaded dump trucks of dried dredged material to send to Landfill (~170 trucks)
- Stemic conducting rock removal in Canal A-A
- Stemic has about 2 weeks of privates remaining, when complete then the mechanical crew will help the rock removal crew remove rock

Engineer: ATKINS

- Onsite at dewatering area and in Canals L-L and A-A during dredging providing CEI services
- Conducted turbidity monitoring
- Phone calls and speaking with residents onsite regarding project

I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.

**Resident's
Signature**



Date

03/24/2012



