

		<b>East Naples Bay Dredging Project Weekly Summary Report</b>			4030 W Boy Scout Blvd Tampa, FL 33607	
<b>Location:</b>	East Naples Bay Naples, Florida		<b>Week:</b>	37	<b>Daily Reports:</b>	228-233
<b>Project Name:</b>	East Naples Bay Dredging		<b>Week Starting:</b>	03/26/12	<b>Phase:</b>	1
<b>Project Number:</b>	100022567		<b>Dates:</b>	Mar 26, 2012 through Mar 31, 2012		
<b>Report Prepared By:</b>	Matthew Starr – Atkins					
<b>Weather:</b>						
<b>Max High:</b>	86 °F					
<b>Max Low:</b>	59 °F					
<b>Precipitation:</b>	0.04 inches	<b>Wind Speed:</b>	<b>Max Average:</b> 13.7 mph	<b>Maximum:</b> 16.9 mph		
<b>Tides:</b>	<b>Max High:</b>	14:12 03/26/12	2.6 FT	<b>Min Low:</b>	21:49 03/26/12	0.0 FT
<b>General Contractor:</b>	<b>Energy Resources</b>	<b>Work Description:</b>	Dredging in Canals L-L and A-A			
<b>General Contractors Employees &amp; Equipment Used on Project:</b>						
<b>Employee</b>	<b>Major Equipment Used:</b>					
Lane	Trackhoe					
Jimmy	Seismographs, boat, longreach					
Rob	Bobcat					
Teo	Trackhoe					
Mike	Trackhoe					

<b>Subcontractors Employees &amp; Equipment Used on Project:</b>						
<b>Company</b>	Stemic Marine Construction					
<b>Employee</b>	<b>Major Equipment Used:</b>					
Aaron	Excavator					
Vinny	Dump truck					
Oliver	Barge					
Scott	Excavator					
Armando	Barge					

**Summary of Work Accomplished**

**Contractor:** Energy Resources and Stemic Marine Construction

- Sediment dredging complete by Energy Resources, only rock removal remains
- Energy Resources maintained dewatering berm at spoil site
- Energy Resources in compliance with permits and conducted turbidity monitoring
- Energy Resources moved dredge material from dewatering cell into drying area with long reach trackhoe for mixing
- Energy Resources deployed seismographs on both sides Canal A-A to monitor rock removal
- Energy Resources loaded dump trucks of dried dredged material to send to Landfill (175 trucks)
- Stemic conducting rock removal in Canal A-A
- Stemic has about 1 week of privates remaining, when complete then the mechanical crew will help the rock removal crew remove rock

**Engineer:** ATKINS

- Onsite at dewatering area and in Canal A-A during dredging providing CEI services
- Conducted turbidity monitoring
- Phone calls and speaking with residents onsite regarding project

**I certify that I have performed the Resident Inspector's duties this date on the above described work, that through my presence and personal observation of the work and through standard testing methods, I certify the contractor is accomplishing the contract work in accordance with the requirements of the plans and specifications.**

**Resident's  
Signature**



**Date**

03/31/2012





