



WEEKLY SUMMARY REPORT – CONTRACT WEEK 06

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 10/30/2023 to 11/3/2023			
Inspectors: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: Monday to Friday	Contract Days: 36 to 40	Total Days: 40	Accident Report #: N/A
Canal(s) Worked In: N/A		Stations Worked Between: N/A	

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 10-30-2023:

- No canal work in progress today.
- Contractor used long reach excavator to separate dry and wet material on staging area at 1300 Curlew Avenue from 9:00am to 11:30am. Contractor stopped work and resumed separating material at 1:00pm until 2:30pm.
- Contractor left site at 2:45pm.
- Contractor has a barge, an excavator, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has two hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two (2) fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

Tuesday 10-31-2023:

- No canal work in progress today.
- Contractor used front end loader to load jersey barriers onto trailer to be transported off site.
- Contractor used bucket attachment on front end loader to load excess dirt into a dump truck to be transported off site.
- Front end loader was transported off site.
- Contractor left site at 2:15pm.
- Contractor has a barge, an excavator, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has two hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two (2) fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 06
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Wednesday 11-1-2023:

- No canal work in progress today.
- Contractor used push boat to transport barge, excavator, and support boat from station 4+00 in Canal Main B1 to station 1+00 in Canal CC-CC.
- Contractor unloaded 323 excavator from the barge and pumped water out of the barge and two hoppers.
- Contractor refueled the 323 excavator and cleaned the equipment before stopping work for the day at 12:15pm.
- Contractor has a barge, a support boat, a push boat, and two hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has an excavator, long reach excavator, water tank on trailer, Conex box, and two (2) fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

Thursday 11-2-2023:

- No on-site activity.

Friday 11-3-2023:

- No on-site activity.

Note: Daily reports for the week attached.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 10/30/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Monday	Contract Day: 36	Week: 6	Accident Report #: N/A
High Temp (°F): 88 °F	AM Conditions: Partly Cloudy Wind: 9 to 11 mph	PM Conditions: Partly Cloudy Wind: 4 to 7 mph	High Tide: 3:20 PM – 2.7'
Low Temp (°F): 70 °F			Low Tide: 8:54 AM – -0.3'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> No canal work in progress today. Contractor used long reach excavator to separate dry and wet material on staging area at 1300 Curlew Avenue from 9:00am to 11:30am. Contractor stopped work and resumed separating material at 1:00pm until 2:30pm. Contractor left site at 2:45pm. Contractor has a barge, an excavator, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has two hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two (2) fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	7.5	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	1	4
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:
Mike Murphy	Quality Enterprises	12:25 PM	12:30 PM

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 3:00 PM	6.0 hours



☉ 177°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 17ft



30 Oct 2023, 09:07:06

Long reach excavator separating wet and dry material on staging area at 1300 Curlew Avenue.

E 90 SE 120 150 S 180

☉ 129°SE (T) ☉ 26°8'15"N, 81°47'16"W ±9ft ▲ 15ft



30 Oct 2023, 10:08:42

Long reach excavator separating wet and dry material on staging area at 1300 Curlew Avenue.



☉ 164°S (T) ● 26°8'15"N, 81°47'16"W ±9ft ▲ 12ft



30 Oct 2023, 10:43:02

Long reach excavator separating wet and dry material on staging area at 1300 Curlew Avenue.

SE S SW
120 150 180 210 240

☀ 183°S (T) ☉ 26°8'15"N, 81°47'16"W ±9ft ▲ 26ft



Long reach excavator separating wet and dry material on staging area at 1300 Curlew Avenue.



☀ 214°SW (T) ● 26°8'15"N, 81°47'16"W ±9ft ▲ 21ft



30 Oct 2023, 13:04:19

Long reach excavator separating wet and dry material on staging area at 1300 Curlew Avenue.

SE 150 S 180 SW 240 W 270

☀ 200°S (T) ☉ 26°8'15"N, 81°47'16"W ±9ft ▲ 12ft



30 Oct 2023, 13:20:44

Long reach excavator separating wet and dry material on staging area at 1300 Curlew Avenue.



☀ 216°SW (T) ● 26°8'15"N, 81°47'16"W ±9ft ▲ 10ft



30 Oct 2023, 14:22:49

Long reach excavator separating wet and dry material on staging area at 1300 Curlew Avenue.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 10/31/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 37	Week: 6	Accident Report #: N/A
High Temp (°F): 87 °F	AM Conditions: Partly Cloudy	PM Conditions: Sunny	High Tide: 4:12 PM – 2.5'
Low Temp (°F): 71 °F	Wind: 8 mph	Wind: 11 to 15 mph	Low Tide: 9:41 AM – -0.3'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General

#1 – Prime Contractor – Quality Enterprises:

- No canal work in progress today.
- Contractor used front end loader to load jersey barriers onto trailer to be transported off site.
- Contractor used bucket attachment on front end loader to load excess dirt into a dump truck to be transported off site.
- Front end loader was transported off site.
- Contractor left site at 2:15pm.
- Contractor has a barge, an excavator, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has two hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, water tank on trailer, Conex box, and two (2) fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	7	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0
1	CAT 908	Front End Loader	1	1	5

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 2:30 PM	5.5 hours



☉ 109°E (T) ☉ 26°7'38"N, 81°47'9"W ±13ft ▲ 17ft



31 Oct 2023, 08:42:45

Front end loader arriving on site at 1387 Marlin Drive.

E SE S
60 90 120 150 180
129°SE (T) 26°7'38"N, 81°47'9"W ±29ft ▲ 45ft



Front end loader loading jersey barriers onto trailer.

W NW N
40 270 300 330 0
☀ 311°NW (T) ☉ 26°7'38"N, 81°47'9"W ±13ft ▲ 16ft



Front end loader loading dirt from staging area into dump truck.

NE 60 E 90 SE 120 150 180
108°E (T) 26°7'38"N, 81°47'9"W ±13ft ▲ 15ft



Front end loader loading jersey barriers onto trailer.

W NW N
240 270 300 330 0
☀ 301°NW (T) ☉ 26°7'38"N, 81°47'9"W ±13ft ▲ 8ft



Front end loader loading dirt from staging area into dump truck.

W NW N
240 270 300 330 0
☀ 307°NW (T) ☉ 26°7'38"N, 81°47'9"W ±13ft ▲ 8ft



Front end loader loading dirt from staging area into dump truck.

NW 330 N 0 NE 60
☀ 14°N (T) 📍 26°7'38"N, 81°47'9"W ±13ft ▲ 9ft



Staging area at 1387 Marlin Drive.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 11/1/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Wednesday	Contract Day: 38	Week: 6	Accident Report #: N/A
High Temp (°F): 84 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 5:08 PM – 2.3'
Low Temp (°F): 67 °F	Wind: 13 to 17 mph	Wind: 15 to 18 mph	Low Tide: 10:28 AM – -0.1'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General

#1 – Prime Contractor – Quality Enterprises:


- No canal work in progress today.
- Contractor used push boat to transport barge, excavator, and support boat from station 4+00 in Canal Main B1 to station 1+00 in Canal CC-CC.
- Contractor unloaded 323 excavator from the barge and pumped water out of the barge and two hoppers.
- Contractor refueled the 323 excavator and cleaned the equipment before stopping work for the day at 12:15pm.
- Contractor has a barge, a support boat, a push boat, and two hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has an excavator, long reach excavator, water tank on trailer, Conex box, and two (2) fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL 34102.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	5	Unskilled Laborer	1	5	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	2
1	CAT 323	Excavator - Barge	1	1	3
1	CAT 326	Excavator – Long Reach	1	1	3
1	FL6223TB	Push Boat	1	1	2
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 12:15 PM	4.25 hours



☀ 235°SW (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 20ft



Contractor bringing equipment back to staging area at 1300 Curlew Avenue.

W 270 NW 300 330 N 0 30
☀ 333°NW (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 8ft



323 excavator and long reach excavator making a bridge to unload 323 excavator from barge.



☀ 315°NW (T) ☉ 26°8'14"N, 81°47'16"W ±32ft ▲ 14ft



01 Nov 2023, 09:53:31

Contractor moving barge.

E 60 90 20 SE 150 180 S
☀ 118°SE (T) ● 26°8'13"N, 81°47'16"W ±9ft ▲ 10ft



323 excavator and long reach excavator re-rigging the barge.

E 90 SE 120 150 180 S 210 SW

☀ 158°(null) (T) ☉ 26°8'14"N, 81°47'16"W ±39ft ▲ 43ft



323 excavator re-rigging the barge.



☉ 173°S (T) ☉ 26°8'13"N, 81°47'16"W ±16ft ▲ 12ft



Hose pumping out water from the barge.

SE 150 S 180 SW 210 240 W 270
☀ 200°S (T) ☉ 26°8'13"N, 81°47'15"W ±13ft ▲ 32ft



Hose pumping out water from the hoppers.



☉ 175°S (T) ☉ 26°8'14"N, 81°47'16"W ±9ft ▲ 18ft



01 Nov 2023, 12:04:47

Contractor cleaning up equipment using water tank on trailer.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 11/2/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 39	Week: 6	Accident Report #: N/A
High Temp (°F): 82 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 6:10 PM – 2.2'
Low Temp (°F): 61 °F	Wind: 18 to 23 mph	Wind: 21 to 23 mph	Low Tide: 11:18 AM – 0.1'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
<u>#1 – Prime Contractor – Quality Enterprises:</u>	
<ul style="list-style-type: none"> No on-site activity. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	0	0	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: N/A	To: N/A	0.0 hours



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 11/3/2023			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 40	Week: 6	Accident Report #: N/A
High Temp (°F): 86 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 7:19 PM – 2.2'
Low Temp (°F): 63 °F	Wind: 14 to 19 mph	Wind: 16 to 19 mph	Low Tide: 12:15 PM – 0.3'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> No on-site activity. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	0	0	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: N/A	To: N/A	0.0 hours