



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 07

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>11/6/2023 to 11/10/2023</b>			
Inspectors: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>43 to 47</b>	Total Days: <b>47</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>Main B1</b>		Stations Worked Between: <b>4+00 to 3+00</b>	

General
Remarks
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <p><u>Monday 11-6-2023:</u></p> <ul style="list-style-type: none"> <li>• Turbidity curtain noted in place at station 2+00 in Canal Main B1 at 9:23am.</li> <li>• Canal sediment removal in progress today (Canal Main B1) starting at approximately station 4+00 and moving to 3+75 in the southwest direction. Sediment removal only, no grinding.</li> <li>• Contractor dredged from 9:20am to 9:50am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 9:50am to 10:50am. Contractor used 323 excavator to unload material from hopper onto staging area from 11:00am to 11:15am while the push boat transported the other hopper to station 3+75 in Canal Main B1.</li> <li>• Contractor resumed dredging from 11:50am to 12:30pm. Contractor stopped dredging to eat lunch then transported hopper to staging area at 1300 Curlew Avenue from 1:00pm to 1:55pm. Contractor used 323 excavator to unload material from hopper onto staging area from 2:00pm to 2:20pm while the push boat transported other hopper to station 3+75 in Canal Main B1.</li> <li>• Contractor resumed dredging from 2:40pm to 3:15pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:30pm to 4:15pm. Contractor used 323 excavator to unload material from hopper onto staging area from 4:20pm to 4:50pm while the push boat transported other hopper to Canal Main B1.</li> <li>• Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.</li> <li>• Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.</li> <li>• Three (3) hoppers of material removed.</li> </ul>



**WEEKLY SUMMARY REPORT – CONTRACT WEEK 07**  
**21-036 EAST NAPLES BAY**  
**DREDGING AND ROCK REMOVAL PROJECT**



Tuesday 11-7-2023:

- Turbidity curtain noted in place at station 2+00 in Canal Main B1 at 8:00am.
- Canal sediment removal in progress today (Canal Main B1) starting at approximately station 3+50 and moving to 3+00 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 8:00am to 8:20am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:25am to 9:15am. Contractor used 323 excavator to unload material from hopper onto staging area from 9:20am to 9:45am while the push boat transported the other hopper to Canal Main B1.
- Contractor resumed dredging from 10:00am to 10:25am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:30am to 11:20am. Contractor used 323 excavator to unload material from hopper onto staging area from 11:25am to 11:40am while the push boat transported other hopper to Canal Main B1.
- Contractor resumed dredging from 12:10pm to 12:45pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:50pm to 1:35pm. Contractor used 323 excavator to unload material from hopper onto staging area from 1:40pm to 2:00pm while the push boat transported other hopper to Canal Main B1.
- Contractor resumed dredging from 2:30pm to 2:50pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:00pm to 3:50pm. Contractor used 323 excavator to unload material from hopper onto staging area from 3:55pm to 4:10pm while the push boat transported other hopper to Canal Main B1.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor sprayed down equipment, dropped turbidity curtain, and opened the Canal at 4:50pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Four (4) hoppers of material removed.

Wednesday 11-8-2023:

- Turbidity curtain noted in place at station 1+50 in Canal Main B1 at 9:25am.
- Canal sediment removal in progress today (Canal Main B1) starting at approximately station 3+00. Sediment removal only, no grinding.
- Contractor took push boat and support boat to the staging area at Curlew Avenue to refuel and returned to Canal Main B1 to begin dredging at 9:15. Contractor dredged from 9:20am to 9:45am. Contractor stopped work for the day due to a crew member's doctor's visit.
- Contractor opened the Canal at 10:00am and left site at 10:30am.



**WEEKLY SUMMARY REPORT – CONTRACT WEEK 07**  
**21-036 EAST NAPLES BAY**  
**DREDGING AND ROCK REMOVAL PROJECT**



- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- No hoppers of material removed.

Thursday 11-9-2023:

- No on-site activity.

Friday 11-10-2023:

- Push boat and hopper arrived at staging area at 1300 Curlew Avenue at 8:15am. Contractor used long reach to unload material from hopper onto staging area from 8:20am to 8:45am while the push boat transported the other hopper to Canal Main B1.
- Turbidity curtain noted in place at station 1+50 in Canal Main B1 at 9:00am.
- Canal sediment removal in progress today (Canal Main B1) starting at approximately station 3+00. Sediment removal only, no grinding.
- Contractor dredged from 9:05am to 9:45am. Contractor stopped dredging and waited for mechanic to arrive on site when hydraulic line started leaking.
- Mechanic arrived on site at 11:15am.
- Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:55pm to 1:40pm while mechanic worked on 323 excavator. Contractor used long reach excavator to unload material from hopper onto staging area from 1:45pm to 2:00pm while the push boat transported other hopper to Canal Main B1.
- Mechanic left site at 2:30pm. Contractor resumed dredging from 2:45pm to 3:25pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:10pm to 3:55pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:00pm to 4:25pm while the push boat transported other hopper to Canal Main B1.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor dropped turbidity curtain and opened the Canal at 4:50pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Three (3) hoppers of material removed.

**Note: Daily reports for the week attached.**



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>11/6/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Monday</b>	Contract Day: <b>43</b>	Week: <b>7</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>83 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>7:35 AM – 2.4'</b>
Low Temp (°F): <b>58 °F</b>	Wind: <b>11 mph</b>	Wind: <b>9 to 11 mph</b>	Low Tide: <b>2:24 PM – 0.7'</b>
Canal Worked In: <b>Main B1</b>	Stations Worked Between:	<b>4+00 to 3+75</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 2+00 in Canal Main B1 at 9:23am.
- Canal sediment removal in progress today (Canal Main B1) starting at approximately station 4+00 and moving to 3+75 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 9:20am to 9:50am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 9:50am to 10:50am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:00am to 11:15am while the push boat transported the other hopper to station 3+75 in Canal Main B1.
- Contractor resumed dredging from 11:50am to 12:30pm. Contractor stopped dredging to eat lunch then transported hopper to staging area at 1300 Curlew Avenue from 1:00pm to 1:55pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:00pm to 2:20pm while the push boat transported other hopper to station 3+75 in Canal Main B1.
- Contractor resumed dredging from 2:40pm to 3:15pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:30pm to 4:15pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:20pm to 4:50pm while the push boat transported other hopper to Canal Main B1.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Three (3) hoppers of material removed.



<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator - Barge	1	1	3
1	CAT 326	Excavator – Long Reach	1	1	3
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	9
1	N/A	Hopper	2	2	9

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 231°SW (T)    ● 26°8'14"N, 81°47'16"W ±13ft    ▲ 12ft



Push boat taking barge to Canal Main B1.





☀ 100°E (T) ☉ 26°7'20"N, 81°46'58"W ±9ft ▲ 9ft



323 excavator removing sediment at station 4+00 in Canal Main B1.





☀ 230°SW (T)    ● 26°7'20"N, 81°46'58"W ±13ft    ▲ 13ft



06 Nov 2023, 09:23:46

Turbidity curtain in place at station 2+00 in Canal Main B1.





☀ 223°SW (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 13ft



Push boat taking hopper to staging area.



E SE S  
60 90 120 150 180

☉ 124°SE (T) ☉ 26°8'13"N, 81°47'16"W ±9ft ▲ 21ft



Push boat and hopper arriving at staging area.



NE 60 E 90 SE 120 150 180

☉ 108°E (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 16ft



Long reach excavator removing sediment from hopper.





☀ 170°S (T) ● 26°8'14"N, 81°47'15"W ±13ft ▲ 18ft



06 Nov 2023, 11:01:16

Long reach excavator spreading sediment on staging area.





☀ 136°SE (T) ● 26°7'20"N, 81°46'57"W ±13ft ▲ 30ft



323 excavator removing sediment at station 3+75 in Canal Main B1.





☀ 209°SW (T) ● 26°7'20"N, 81°46'57"W ±13ft ▲ 18ft



Push boat taking hopper to staging area.




E SE S  
60 90 120 150 180  
☀ 126°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 23ft



Push boat and hopper arriving at staging area.





☀ 113°SE (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 14ft



06 Nov 2023, 13:57:53

Long reach excavator removing sediment from hopper.



E 90 SE 120 150 S 180 SW 210

☀ 157°SE (T) ● 26°8'14"N, 81°47'16"W ±9ft ▲ 38ft



Long reach excavator spreading sediment on staging area.





☀ 146°SE (T)    ● 26°7'20"N, 81°46'57"W ±9ft    ▲ 18ft



06 Nov 2023, 14:43:45

323 excavator removing sediment at station 3+75 in Canal Main B1.



S 180 SW 270 W  
50 180 210 240 270  
219°SW (T) 26°7'20"N, 81°46'57"W ±13ft ▲ 12ft



Push boat taking hopper to staging area.



NE E SE  
0 60 90 120 150  
☀ 101°E (T) ☉ 26°8'13"N, 81°47'16"W ±39ft ▲ 75ft



Long reach excavator removing sediment from hopper.



SE S SW  
120 150 180 210 240

☉ 171°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 13ft



Long reach excavator spreading sediment on staging area.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>11/7/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Tuesday</b>	Contract Day: <b>44</b>	Week: <b>7</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>85 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>8:43 AM – 2.4'</b>
Low Temp (°F): <b>65 °F</b>	Wind: <b>8 mph</b>	Wind: <b>7 to 8 mph</b>	Low Tide: <b>3:14 PM – 0.8'</b>
Canal Worked In: <b>Main B1</b>	Stations Worked Between:	<b>3+50 to 3+00</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 2+00 in Canal Main B1 at 8:00am.
- Canal sediment removal in progress today (Canal Main B1) starting at approximately station 3+50 and moving to 3+00 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 8:00am to 8:20am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:25am to 9:15am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:20am to 9:45am while the push boat transported the other hopper to Canal Main B1.
- Contractor resumed dredging from 10:00am to 10:25am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:30am to 11:20am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:25am to 11:40am while the push boat transported other hopper to Canal Main B1.
- Contractor resumed dredging from 12:10pm to 12:45pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:50pm to 1:35pm. Contractor used long reach excavator to unload material from hopper onto staging area from 1:40pm to 2:00pm while the push boat transported other hopper to Canal Main B1.
- Contractor resumed dredging from 2:30pm to 2:50pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:00pm to 3:50pm. Contractor used long reach excavator to unload material from hopper onto staging area from 3:55pm to 4:10pm while the push boat transported other hopper to Canal Main B1.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor sprayed down equipment, dropped turbidity curtain, and opened the Canal at 4:50pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Four (4) hoppers of material removed.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator - Barge	1	1	4
1	CAT 326	Excavator – Long Reach	1	1	4
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	9
1	N/A	Hopper	2	2	9

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



SE 120 150 180 210 S SW

☉ 167°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 13ft



07 Nov 2023, 07:59:00

323 excavator removing sediment at station 3+50 in Canal Main B1.





☀ 228°SW (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 18ft



07 Nov 2023, 08:25:42

Push boat taking hopper to staging area.



E SE S  
60 90 120 150 180  
☀ 121°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 10ft



Hopper arriving at staging area.





☀ 179°S (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 10ft



07 Nov 2023, 09:25:32

Long reach excavator spreading sediment on staging area.



SE 120 150 180 210 240 SW

☀ 179°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 11ft



323 excavator removing sediment at station 3+50 in Canal Main B1.





07 Nov 2023, 10:29:26

Push boat taking hopper to staging area.



NE 60 E 90 SE 120 150 180  
108°E (T) 26°8'13"N, 81°47'16"W ±13ft ▲ 18ft



Long reach excavator removing sediment from hopper.





☀ 167°S (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 17ft



Long reach excavator spreading sediment on staging area.



SE S SW  
120 150 180 210 240  
☀ 175°S (T) ☉ 26°7'20"N, 81°46'57"W ±29ft ▲ 13ft



07 Nov 2023, 12:05:29

323 excavator removing sediment at station 3+50 in Canal Main B1.



SE 150 S 180 210 SW 240 W 270  
☀ 203°SW (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 12ft



323 excavator removing sediment from station 3+00 in Canal Main B1.



NE E SE  
0 60 90 120 150

☉ 101°E (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 13ft



Long reach excavator removing sediment from hopper.





☀ 165°S (T) ● 26°8'14"N, 81°47'15"W ±13ft ▲ 21ft



Long reach excavator spreading sediment on staging area.



SE 150 S 180 SW 210 240  
☀ 195°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 18ft



07 Nov 2023, 14:32:36

323 excavator removing sediment at station 3+00 in Canal Main B1.



E SE S  
60 90 120 150 180  
☉ 122°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



Hopper arriving at staging area.



NE 60 E 90 SE 150 S 180  
110°E (T) 26°8'13"N, 81°47'16"W ±9ft ▲ 25ft



Long reach excavator removing sediment from hopper.





☉ 172°S (T) ● 26°8'14"N, 81°47'15"W ±9ft ▲ 32ft



07 Nov 2023, 15:54:13

Long reach excavator spreading sediment on staging area.



NE 60 E 90 SE 120 150 180

☀ 108°E (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 10ft



Equipment staged at station 4+00 in Canal Main B1.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>11/8/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Wednesday</b>	Contract Day: <b>45</b>	Week: <b>7</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>86 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>9:45 AM – 2.5'</b>
Low Temp (°F): <b>66 °F</b>	Wind: <b>9 mph</b>	Wind: <b>1 to 5 mph</b>	Low Tide: <b>3:59 PM – 0.9'</b>
Canal Worked In: <b>Main B1</b>	Stations Worked Between:	<b>3+00</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 1+50 in Canal Main B1 at 9:25am.
- Canal sediment removal in progress today (Canal Main B1) starting at approximately station 3+00. Sediment removal only, no grinding.
- Contractor took push boat and support boat to the staging area at Curlew Avenue to refuel and returned to Canal Main B1 to begin dredging at 9:15. Contractor dredged from 9:20am to 9:45am. Contractor stopped work for the day due to a crew member’s doctor’s visit.
- Contractor opened the Canal at 10:00am and left site at 10:30am.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- No hoppers of material removed.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	<b>0</b>	<b>0</b>	Field Supervisor	<b>0</b>	<b>0</b>	Foreman	<b>0</b>	<b>0</b>
		Skilled Laborer	<b>2</b>	<b>2.5</b>	Unskilled Laborer	<b>1</b>	<b>2.5</b>	Safety Director	<b>0</b>	<b>0</b>



<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	1
1	CAT 323	Excavator - Barge	1	1	1
1	CAT 326	Excavator – Long Reach	1	1	0
1	FL6223TB	Push Boat	1	1	2
1	FL2474PP	Support Boat	1	1	1
1	N/A	Hopper	2	1	1

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 10:30 AM	2.5 hours



SE S SW  
120 150 180 210 240  
☉ 182°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 13ft



08 Nov 2023, 09:24:06

323 excavator removing sediment at station 3+00 in Canal Main B1.



SW W NW  
10 240 270 300 330

☀ 280°W (T) ☉ 26°7'20"N, 81°46'59"W ±9ft ▲ 17ft



Turbidity curtain in place at station 1+50 in Canal Main B1.



SE S SW  
0 150 180 210 240  
☀ 192°S (T) ☉ 26°7'20"N, 81°46'57"W ±9ft ▲ 48ft



323 excavator removing sediment at station 3+00 in Canal Main B1.





☀ 223°SW (T)    ☉ 26°7'20"N, 81°46'58"W ±13ft    ▲ 15ft



08 Nov 2023, 10:12:37

Turbidity curtain open in Canal Main B1.





☉ 102°E (T) ☉ 26°7'20"N, 81°46'58"W ±13ft ▲ 14ft



08 Nov 2023, 10:12:56

Equipment staged at station 4+00 in Canal Main B1.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>11/9/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Thursday</b>	Contract Day: <b>46</b>	Week: <b>7</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>88 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>10:36 AM – 2.6'</b>
Low Temp (°F): <b>65 °F</b>	Wind: <b>7 mph</b>	Wind: <b>2 mph</b>	Low Tide: <b>4:39 PM – 1.0'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

General	
<u>#1 – Prime Contractor – Quality Enterprises:</u>	
<ul style="list-style-type: none"> <li>No on-site activity.</li> </ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	0	0	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: N/A	To: N/A	0.0 hours





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>11/10/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Friday</b>	Contract Day: <b>47</b>	Week: <b>7</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>87 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>11:19 AM – 2.6'</b>
Low Temp (°F): <b>69 °F</b>	Wind: <b>6 to 7 mph</b>	Wind: <b>6 to 8 mph</b>	Low Tide: <b>5:15 PM – 1.1'</b>
Canal Worked In: <b>Main B1</b>	Stations Worked Between:	<b>3+00</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Push boat and hopper arrived at staging area at 1300 Curlew Avenue at 8:15am. Contractor used long reach to unload material from hopper onto staging area from 8:20am to 8:45am while the push boat transported the other hopper to Canal Main B1.
- Turbidity curtain noted in place at station 1+50 in Canal Main B1 at 9:00am.
- Canal sediment removal in progress today (Canal Main B1) starting at approximately station 3+00. Sediment removal only, no grinding.
- Contractor dredged from 9:05am to 9:45am. Contractor stopped dredging and waited for mechanic to arrive on site when hydraulic line started leaking.
- Mechanic arrived on site at 11:15am.
- Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:55pm to 1:40pm while mechanic worked on 323 excavator. Contractor used long reach excavator to unload material from hopper onto staging area from 1:45pm to 2:00pm while the push boat transported other hopper to Canal Main B1.
- Mechanic left site at 2:30pm. Contractor resumed dredging from 2:45pm to 3:25pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:10pm to 3:55pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:00pm to 4:25pm while the push boat transported other hopper to Canal Main B1.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor dropped turbidity curtain and opened the Canal at 4:50pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Three (3) hoppers of material removed.



<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	3
1	CAT 323	Excavator - Barge	1	1	3
1	CAT 326	Excavator – Long Reach	1	1	3
1	FL6223TB	Push Boat	1	1	3
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	2	6

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours





☉ 116°SE (T) ☉ 26°8'13"N, 81°47'16"W ±9ft ▲ 12ft



10 Nov 2023, 08:19:41

Push boat and hopper arriving at staging area.





☀ 97°E (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 16ft



10 Nov 2023, 08:24:43

Long reach excavator removing sediment from hopper.





☉ 167°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 13ft



10 Nov 2023, 08:27:21

Long reach excavator spreading sediment onto staging area.



SE 120 150 180 210 S SW

☀ 164°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 16ft



10 Nov 2023, 09:05:15

323 excavator removing sediment from station 3+00 in Canal Main B1.



SW W NW  
210 240 270 300 330  
☉ 267°W (T) ☉ 26°7'19"N, 81°46'58"W ±13ft ▲ 10ft



Turbidity curtain in place at station 1+50 in Canal Main B1.



SE 150 S 180 SW 240 2  
198°S (T) 26°7'20"N, 81°46'57"W ±32ft ▲ 10ft



Contractor looking at hydraulic line on 323 excavator.





☀ 198°S (T) ● 26°7'20"N, 81°46'57"W ±9ft ▲ 12ft



10 Nov 2023, 11:26:18

Mechanic arriving on site.





☀ 80°E (T) ● 26°7'20"N, 81°46'57"W ±19ft ▲ 13ft



10 Nov 2023, 11:48:48

Mechanic working on 323 excavator.



SE 150 S 180 210 SW 240 W 270

☀ 202°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 13ft



Push boat taking hopper to staging area.





☉ 160°S (T) ☉ 26°8'15"N, 81°47'16"W ±9ft ▲ 11ft



Long reach excavator separating wet and dry material onto staging area.



E 90 SE 150 S 180  
☀ 132°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 12ft



Push boat and hopper arriving at staging area.



NE E SE  
30 60 90 120 150

☉ 100°E (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 16ft



Long reach excavator removing sediment from hopper.





☉ 147°SE (T)    ● 26°8'14"N, 81°47'16"W ±13ft    ▲ 18ft



Long reach excavator spreading sediment onto staging area.





☉ 173°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ 8ft



323 excavator staged at station 4+00 in Canal Main B1.



NE 60 E 90 SE 120 150 180 S

☀ 110°E (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 17ft



Long reach excavator removing sediment from hopper.



E 90 SE 120 150 S 180 SW 210  
☀ 155°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 12ft



Long reach excavator spreading sediment onto staging area.