



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 10

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/20/2021 to 12/24/2021</b>			
Inspectors: <b>SB/AB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>64 to 68</b>	Total Days: <b>365</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>CC-CC</b>	Stations Worked Between: <b>1+50 to 15+00</b>		

### General

#### Remarks

#### #1 – Prime Contractor – Quality Enterprises:

##### Monday 12-20-2021:

- Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also had a hopper and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor installed turbidity curtain across the mouth of Canal CC-CC.
- Contractor used push boat to move the barge and 323 excavator from station 1+00 to 14+50.
- Contractor used 323 excavator to check bottom elevations and remove material between stations 15+00 and 12+00.
- Contractor transferred 1 hopper of material to hopper.
- Contractor used 326 excavator to transfer 1 hopper of material to the dewatering site at 1300 Curlew Avenue.
- Push boat was used to move barge, 323 excavator, and hopper as necessary for removing material.
- Periodic project area water turbidity testing was evident today.

##### Tuesday 12-21-2021:

- Contractor’s equipment is staged in canal CC-CC at station 13+00; this equipment includes an excavator mounted on the barge. The contractor also had a hopper and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor installed turbidity curtain across the mouth of Canal CC-CC.
- Contractor used push boat to move hopper from station 1+50 to 13+50.
- Contractor used 323 excavator to check bottom elevations and to remove 1 hopper of material between stations 13+50 to 13+00 and transferred material to the hopper.
- Contractor used 326 excavator to transfer 1 hopper of material to the dewatering site at 1300 Curlew Avenue.
- Contractor redistributed the material on the dewatering site at 1300 Curlew Avenue with 326 excavator as well as with the front end loader.
- Contractor used 326 excavator to remove material between stations 1+50 and 2+00.
- Contractor used 323 excavator to check bottom elevations and to remove 2 hoppers of material between



## WEEKLY SUMMARY REPORT – CONTRACT WEEK 10

21-036 EAST NAPLES BAY

### DREDGING AND ROCK REMOVAL PROJECT



stations 12+50 to 12+00 and transferred material to the hopper.

- Contractor used 326 excavator to transfer 2 hoppers of material to the dewatering site at 1300 Curlew Avenue.
- Push boat was used to move barge, 323 excavator, and hopper as necessary for removing material.
- An estimated 3.5 hoppers of material were removed from Canal CC-CC.

#### Wednesday 12-22-2021:

- Contractor's equipment is staged in canal CC-CC at station 11+00; this equipment includes an excavator mounted on the barge. The contractor also had a hopper and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor installed turbidity curtain across the mouth of Canal CC-CC.
- Contractor used 323 excavator to check bottom elevations and to remove 1 hopper of material between stations 11+00 to 10+00 and transferred material to the hopper.
- Contractor used 326 excavator to transfer 1 hopper of material to the dewatering site at 1300 Curlew Avenue.
- Contractor used 323 excavator to check bottom elevations and to remove 1 hopper of material between stations 10+00 to 9+00 and transferred material to the hopper.
- Contractor used 326 excavator to transfer 1 hopper of material to the dewatering site at 1300 Curlew Avenue.
- Push boat was used to move barge, 323 excavator, and hopper as necessary for removing material.
- An estimated 2 hoppers of material were removed from Canal CC-CC.

#### Thursday 12-23-2021:

- Contractor's equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also had a hopper and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor installed turbidity curtain across the mouth of Canal CC-CC.
- Contractor used 323 excavator to check bottom elevations and remove material from stations 6+50 to 1+50.
- Contractor used 326 excavator to transfer hoppers of dredged material to the dewatering site at 1300 Curlew Avenue.
- Push boat was used to move barge, 323 excavator, and hopper as necessary for removing material.
- Periodic project area water turbidity testing was evident this morning.

#### Friday 12-24-2021:

- No onsite activity

**Note: Daily reports with pictures attached for the week.**



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/21/2021</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Tuesday</b>	Contract Day: <b>65/365</b>	Week: <b>10</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>79°F</b>	AM Conditions: <b>Rainy</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>3:17 PM +2.0'</b>
Low Temp (°F): <b>68°F</b>	Wind: <b>30 mph</b>	Wind: <b>13 mph</b>	Low Tide: <b>8:40 AM -0.5'</b>
Canal Worked In: <b>CC-CC</b>	Stations Worked Between:	<b>13+50 to 12+00</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Contractor’s equipment is staged in canal CC-CC at station 13+00; this equipment includes an excavator mounted on the barge. The contractor also had a hopper and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor installed turbidity curtain across the mouth of Canal CC-CC.
- Contractor used push boat to move hopper from station 1+50 to 13+50.
- Contractor used 323 excavator to check bottom elevations and to remove 1 hopper of material between stations 13+50 to 13+00 and transferred material to the hopper.
- Contractor used 326 excavator to transfer 1 hopper of material to the dewatering site at 1300 Curlew Avenue.
- Contractor redistributed the material on the dewatering site at 1300 Curlew Avenue with 326 excavator as well as with the front end loader.
- Contractor used 326 excavator to remove material between stations 1+50 and 2+00.
- Contractor used 323 excavator to check bottom elevations and to remove 2 hoppers of material between stations 12+50 to 12+00 and transferred material to the hopper.
- Contractor used 326 excavator to transfer 2 hoppers of material to the dewatering site at 1300 Curlew Avenue.
- Push boat was used to move barge, 323 excavator, and hopper as necessary for removing material.
- An estimated 3.5 hoppers of material were removed from Canal CC-CC.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Foreman	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	1	9	Superintendent	1	9	VP	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	1	1	1
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	0	0
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	0	0	0
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:00 AM	To: 5:00 PM	9.0

E 0 120 SE 150 S 180 SW 210

☀ 162°S (T) ● 26°8'13"N, 81°47'4"W ±13ft ▲ 11ft



323 excavator checking elevations at station 13+50

SE S SW  
120 150 180 210  
☉ 166°S (T) ☉ 26°8'13"N, 81°47'5"W ±141ft ▲ 10ft



21 Dec 2021, 08:04:25

323 excavator removing material at station 13+50



☉ 182°S (T) ● 26°8'15"N, 81°47'16"W ±32ft ▲ 9ft



**326 excavator transferring material from hopper to dewatering site at 1300 Curlew Avenue**



☉ 230°SW (T) ☉ 26°8'13"N, 81°47'16"W ±42ft ▲ 8ft



21 Dec 2021, 08:10:06

Turbidity curtain across the mouth of Canal CC-CC





☀ 88°E (T) ● 26°8'13"N, 81°47'16"W ±65ft ▲ 9ft



21 Dec 2021, 08:13:52

326 excavator removing material from station 2+00

S 180 SW 210 270 W 300

☉ 240°SW (T) ☉ 26°8'13"N, 81°47'4"W ±22ft ▲ 8ft



21 Dec 2021, 09:28:13

323 excavator removing material and transferring to hopper at station 13+00

S 150 180 210 SW 240 W 270  
☉ 213°SW (T) ☉ 26°8'14"N, 81°47'4"W ±75ft ▲ 8ft



21 Dec 2021, 09:28:53


323 excavator removing material and transferring to hopper at station 13+00

S 180 SW 210 240 W 270

☉ 227°SW (T) ● 26°8'13"N, 81°47'3"W ±13ft ▲ 12ft



323 excavator lifting spud to allow push boat to move barge at station 13+00




☉ 119°SE (T) ● 26°8'13"N, 81°47'16"W ±22ft ▲ 8ft



21 Dec 2021, 10:21:11

326 excavator transferring material from hopper to dewatering site at 1300 Curlew Avenue



☀ 168°S (T) ● 26°8'14"N, 81°47'15"W ±32ft ▲ 9ft



326 excavator transferring material from hopper to dewatering site at 1300 Curlew Avenue

E 90 SE 120 150 S 180 210

☉ 140°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 7ft



21 Dec 2021, 11:22:58

Front end loader redistributing material at 1300 Curlew Avenue

S 180 SW 210 240 W 270 300 NW  
☀ 247°SW (T) ☉ 26°8'13"N, 81°47'3"W ±121ft ▲ 8ft



21 Dec 2021, 13:43:04

323 excavator checking bottom elevations at station 12+50





☀ 68°E (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



21 Dec 2021, 16:07:16

326 excavator transferring material from hopper to dewatering site at 1300 Curlew Avenue



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/22/2021</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Wednesday</b>	Contract Day: <b>66/365</b>	Week: <b>10</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>71°F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>4:00 PM +2.0'</b>
Low Temp (°F): <b>57°F</b>	Wind: <b>8 mph</b>	Wind: <b>11 mph</b>	Low Tide: <b>9:18 AM -0.4'</b>
Canal Worked In: <b>CC-CC</b>	Stations Worked Between:	<b>9+00 to 11+00</b>	

<b>General</b>	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>Contractor’s equipment is staged in canal CC-CC at station 11+00; this equipment includes an excavator mounted on the barge. The contractor also had a hopper and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>Contractor installed turbidity curtain across the mouth of Canal CC-CC.</li> <li>Contractor used 323 excavator to check bottom elevations and to remove 1 hopper of material between stations 11+00 to 10+00 and transferred material to the hopper.</li> <li>Contractor used 326 excavator to transfer 1 hopper of material to the dewatering site at 1300 Curlew Avenue.</li> <li>Contractor used 323 excavator to check bottom elevations and to remove 1 hopper of material between stations 10+00 to 9+00 and transferred material to the hopper.</li> <li>Contractor used 326 excavator to transfer 1 hopper of material to the dewatering site at 1300 Curlew Avenue.</li> <li>Push boat was used to move barge, 323 excavator, and hopper as necessary for removing material.</li> <li>An estimated 2 hoppers of material were removed from Canal CC-CC.</li> </ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Foreman	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	1	9	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	0	0
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	0	0	0
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:00 AM	To: 12:00 PM	4.0

S 80 210 SW 240 W 270 300 NW

☉ 250°W (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



22 Dec 2021, 08:25:04

Turbidity curtain across the mouth of Canal CC-CC

S 180 SW 210 24 W 270 300 N  
☉ 242°SW (T) ☉ 26°8'13"N, 81°47'5"W ±32ft ▲ 8ft



**323 excavator checking depths and removing material at station 10+50**

SE S SW  
120 150 180 210 240

☀ 183°S (T) ● 26°8'15"N, 81°47'15"W ±29ft ▲ 8ft



22 Dec 2021, 08:41:33

Removed material at the dewatering site at 1300 Curlew Avenue.

E 90 SE 120 50 S 180 210  
☉ 148°SE (T) ☉ 26°8'13"N, 81°47'16"W ±22ft ▲ 8ft



326 excavator transferring material from hopper to dewatering site at 1300 Curlew Avenue

E 60 90 120 150 180 S  
119°SE (T) 26°8'13"N, 81°47'16"W ±13ft ▲ 6ft



326 excavator transferring material from hopper to dewatering site at 1300 Curlew Avenue





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/23/2021</b>			
Inspectors: <b>AB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Thursday</b>	Contract Day: <b>67/365</b>	Week: <b>10</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>71°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>4:44 PM +2.3'</b>
Low Temp (°F): <b>54°F</b>	Wind: <b>5-10 mph</b>	Wind: <b>5-10 mph</b>	Low Tide: <b>9:53 AM -0.3'</b>
Canal Worked In: <b>CC-CC</b>	Stations Worked Between:	<b>1+50 to 6+50</b>	

General
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also had a hopper and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>Contractor installed turbidity curtain across the mouth of Canal CC-CC.</li> <li>Contractor used 323 excavator to check bottom elevations and remove material from stations 6+50 to 1+50.</li> <li>Contractor used 326 excavator to transfer hoppers of dredged material to the dewatering site at 1300 Curlew Avenue.</li> <li>Push boat was used to move barge, 323 excavator, and hopper as necessary for removing material.</li> <li>Periodic project area water turbidity testing was evident this morning.</li> </ul>

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Foreman	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	1	9	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	2
1	Volvo	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	0	0
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	0	0	0
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Alan Bechok CPII	From: 7:30 AM	To: 12:00 PM	4.5



**South end seawall of 1300 Curlew Avenue**



**Turbidity curtain across the mouth of Canal CC-CC**



**Removed material on dewatering site at 1300 Curlew Avenue**



**Removed material on dewatering site at 1300 Curlew Avenue**



**Removed material on dewatering site at 1300 Curlew Avenue**



**Removed material on dewatering site at 1300 Curlew Avenue**





**Full hopper of removed material at station 1+50**



**323 excavator checking bottom elevations at station 4+50**



**326 excavator transferring material from hopper to dewatering site at 1300 Curlew Avenue**



**326 excavator transferring material from hopper to dewatering site at 1300 Curlew Avenue**



**326 excavator removing material from station 1+50 and transferring to dewatering site at 1300 Curlew Avenue**



South end seawall of 1300 Curlew Avenue



**323 excavator removing material from station 4+00 and transferring to hopper**



**323 excavator removing material from station 4+00 and transferring to hopper**





DAILY REPORT OF CONSTRUCTION  
21-036 EAST NAPLES BAY  
DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/24/2021</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Friday</b>	Contract Day: <b>68/365</b>	Week: <b>10</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>78°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>5:26 PM +2.1'</b>
Low Temp (°F): <b>53°F</b>	Wind: <b>7 mph</b>	Wind: <b>12 mph</b>	Low Tide: <b>10:38 AM -0.1'</b>
Canal Worked In: <b>CC-CC</b>	Stations Worked Between:	<b>1+50 to 6+50</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- No onsite activity

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	0	0	Foreman	0	0
		Excavator Operator	0	0	Truck Driver	0	0	Assistant	0	0
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator	1	0	0
1	CAT 326	Excavator	1	0	0
1	Volvo	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	0	0	0
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd EIT	From: N/A	To: N/A	0