



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 13

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/18/2023 to 12/22/2023</b>			
Inspectors: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>85 to 89</b>	Total Days: <b>89</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>Main B / X-X / Y-Y / AA-AA</b>		Stations Worked Between: <b>5+00 to 2+75 / 14+65 / 2+75 / 1+25</b>	

### General

#### Remarks

#### #1 – Prime Contractor – Quality Enterprises:

##### Monday 12-18-2023:

- Turbidity curtain noted in place at station 3+50 in Canal Main B at 9:20am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 5+00 moving to station 4+50 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 7:50am to 8:05am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:10am to 8:50am. Contractor used long reach excavator to unload material from hopper onto staging area from 8:55am to 9:10am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 9:35am to 9:55am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:00am to 10:45am. Contractor used long reach excavator to unload material from hopper onto staging area from 10:50am to 11:15am while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 11:35am to 11:50am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 11:50am to 12:40pm. Contractor used long reach excavator to unload material from hopper onto staging area from 12:45pm to 1:05pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 1:20pm to 1:40pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:45pm to 2:35pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:40pm to 3:00pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 3:15pm to 3:30pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:35pm to 4:10pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:15pm to 4:35pm while the push boat transported other hopper to Canal Main B.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Five (5) hoppers of material removed.



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 13

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



### Tuesday 12-19-2023:

- Turbidity curtain noted in place at station 3+50 in Canal Main B at 9:40am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 4+25 moving to station 4+00 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 7:30am to 7:50am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 7:55am to 8:40am. Contractor used long reach excavator to unload material from hopper onto staging area from 8:45am to 9:30am while the push boat transported the other hopper to Canal Main B.
- Premier Portables arrived at the staging area to clean out portable restroom at 8:55am.
- Contractor resumed dredging from 9:45am to 9:55am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:00am to 10:50am. Contractor used long reach excavator to unload material from hopper onto staging area from 10:55am to 11:15am while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 11:40am to 11:55am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:00pm to 12:45pm. Contractor used long reach excavator to unload material from hopper onto staging area from 12:50pm to 1:10pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 1:30pm to 1:50pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:55pm to 2:35pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:40pm to 2:55pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 3:15pm to 3:25pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:30pm to 4:05pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:10pm to 4:35pm while the push boat transported other hopper to Canal Main B.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Five (5) hoppers of material removed.

### Wednesday 12-20-2023:

- Turbidity curtain noted in place at station 3+00 in Canal Main B at 8:20am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 3+75. Sediment removal only, no grinding.
- Contractor dredged from 8:05am to 8:30am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:35am to 9:20am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:25am to 9:45am while the push boat transported the other hopper to Canal Main B.



## WEEKLY SUMMARY REPORT – CONTRACT WEEK 13

21-036 EAST NAPLES BAY

### DREDGING AND ROCK REMOVAL PROJECT



- Contractor resumed dredging from 10:10am to 10:25am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:30am to 11:15am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:20am to 11:45am while the push boat transported other hopper to Canal Main B.
- Contractor moved equipment out of Canal Main B at 12:00pm.
- Contractor waited for dump trucks to arrive on site to load material from staging area at 1300 Curlew Avenue and haul off site.
- Dump truck arrived at 3:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Two (2) hoppers of material removed.
- One (1) truckload of material removed.

#### Thursday 12-21-2023:

- Turbidity curtain noted in place at station 1+00 in Canal X-X at 9:30am.
- Canal sediment removal in progress today (Canal X-AA). Sediment removal only, no grinding.
- Contractor moved to Canals X-AA to clean up sections of remaining sediment. Contractor dredged from 10:00am to 11:00am. Contractor left site and returned at 12:00pm to transport hopper to staging area at 1300 Curlew Avenue. Contractor used long reach excavator to unload material from hopper onto staging area from 12:20pm to 12:45pm.
- Contractor loaded Epiroc grinder onto barge and moved the barge, hopper, and push boat south to Canal Main B.
- Contractor dredged in Canal Main B from 2:15pm to 2:30pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 2:35pm to 3:20pm. Contractor used long reach excavator to unload material from hopper onto staging area from 3:20pm to 3:40pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 1:20pm to 1:40pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:45pm to 2:35pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:40pm to 3:40pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 4:05pm to 4:15pm. Contractor did not transport hopper to staging area at 1300 Curlew Avenue. Contractor used push boat to move barge and hopper to station 4+00 in Canal Main B1.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 13

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Two (2) hoppers of material removed.

### Friday 12-22-2023:

- Contractor rinsed off equipment using water truck on trailer.
- Turbidity curtain noted in place at station 3+00 in Canal Main B at 9:40am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 3+25 moving to station 2+75 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 9:40am to 10:05am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:10am to 10:45am. Contractor used long reach excavator to unload material from hopper onto staging area from 10:50am to 11:10am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 11:25am to 12:00pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:05pm to 12:50pm. Contractor used long reach excavator to unload material from hopper onto staging area from 12:55pm to 1:15pm while the push boat transported other hopper to Canal Main B.
- Contractor decided to stop work for the day due to high boat traffic. Contractor left site at 2:00pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Two (2) hoppers of material removed.

**Note: Daily reports for the week attached.**





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/18/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Monday</b>	Contract Day: <b>85</b>	Week: <b>13</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>71 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>6:15 PM – 2.2'</b>
Low Temp (°F): <b>57 °F</b>	Wind: <b>14 to 17 mph</b>	Wind: <b>17 to 19 mph</b>	Low Tide: <b>11:31 AM – 0.0'</b>
Canal Worked In: <b>Main B</b>	Stations Worked Between:	<b>5+00 to 4+50</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Turbidity curtain noted in place at station 3+50 in Canal Main B at 9:20am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 5+00 moving to station 4+50 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 7:50am to 8:05am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:10am to 8:50am. Contractor used long reach excavator to unload material from hopper onto staging area from 8:55am to 9:10am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 9:35am to 9:55am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:00am to 10:45am. Contractor used long reach excavator to unload material from hopper onto staging area from 10:50am to 11:15am while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 11:35am to 11:50am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 11:50am to 12:40pm. Contractor used long reach excavator to unload material from hopper onto staging area from 12:45pm to 1:05pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 1:20pm to 1:40pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:45pm to 2:35pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:40pm to 3:00pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 3:15pm to 3:30pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:35pm to 4:10pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:15pm to 4:35pm while the push boat transported other hopper to Canal Main B.
- Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Five (5) hoppers of material removed.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator - Barge	1	1	5
1	CAT 326	Excavator – Long Reach	1	1	5
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	10
1	N/A	Hopper	2	2	10

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 123°SE (T)    ● 26°7'17"N, 81°47'4"W ±13ft    ▲ 12ft



18 Dec 2023, 08:02:21

323 excavator removing sediment at station 5+00 in Canal Main B.






☀ 155°SE (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 17ft



18 Dec 2023, 08:08:47

Push boat taking hopper to staging area.





Long reach excavator removing sediment from hopper.





☀ 149°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 14ft



18 Dec 2023, 08:55:19

Long reach excavator spreading sediment onto staging area.



E 90 SE 120 150 180 S SW 210

☀ 158°(null) (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 17ft



Turbidity curtain in place at station 3+50 in Canal Main B.






☀ 109°E (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 22ft



18 Dec 2023, 09:38:14

323 excavator removing sediment at station 5+00 in Canal Main B.





☀ 156°SE (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 21ft



18 Dec 2023, 09:59:07

Push boat taking hopper to staging area.



E 90 SE 120 150 S 180  
☀ 134°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 20ft



Long reach excavator removing sediment from hopper.



E 90 SE 120 150 S 180

☉ 133°SE (T) ● 26°8'14"N, 81°47'16"W ±9ft ▲ 31ft



18 Dec 2023, 10:50:21

Long reach excavator spreading sediment onto staging area.





☉ 134°SE (T)    ● 26°7'17"N, 81°47'4"W ±13ft    ▲ 22ft



18 Dec 2023, 11:35:20

323 excavator removing sediment at station 4+50 in Canal Main B.





☀ 159°S (T) ● 26°7'17"N, 81°47'4"W ±9ft ▲ 30ft



18 Dec 2023, 11:51:11

Push boat taking hopper to staging area.



E 90 SE 120 150 S 180 210  
☀ 149°SE (T) ☉ 26°8'13"N, 81°47'16"W ±45ft ▲ 33ft



Long reach excavator removing sediment from hopper.





☀ 135°SE (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 13ft



18 Dec 2023, 12:48:07

Long reach excavator spreading sediment onto staging area.





☀ 143°SE (T)    ● 26°7'17"N, 81°47'4"W ±13ft    ▲ 10ft



323 excavator removing sediment at station 4+50 in Canal Main B.






☉ 163°S (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 9ft



Push boat taking hopper to staging area.





Long reach excavator removing sediment from hopper.






☉ 135°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 8ft



Long reach excavator spreading sediment onto staging area.





☀ 155°SE (T)    ● 26°7'17"N, 81°47'4"W ±13ft    ▲ 12ft



18 Dec 2023, 15:16:21

323 excavator removing sediment at station 4+50 in Canal Main B.



E 90 SE 120 150 180 S 210 SW

☀ 156°SE (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 12ft



18 Dec 2023, 15:32:31

Push boat taking hopper to staging area.






☉ 118°SE (T) ● 26°8'13"N, 81°47'16"W ±9ft ▲ 8ft



Long reach excavator removing sediment from hopper.





☀ 127°SE (T)    ● 26°8'14"N, 81°47'16"W ±13ft    ▲ 7ft



18 Dec 2023, 16:16:44

Long reach excavator spreading sediment onto staging area.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/19/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Tuesday</b>	Contract Day: <b>86</b>	Week: <b>13</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>67 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>5:44 AM – 2.2'</b>
Low Temp (°F): <b>51 °F</b>	Wind: <b>14 to 16 mph</b>	Wind: <b>13 to 14 mph</b>	Low Tide: <b>12:32 PM – 0.3'</b>
Canal Worked In: <b>Main B</b>	Stations Worked Between:	<b>4+25 to 4+00</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 3+50 in Canal Main B at 9:40am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 4+25 moving to station 4+00 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 7:30am to 7:50am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 7:55am to 8:40am. Contractor used long reach excavator to unload material from hopper onto staging area from 8:45am to 9:30am while the push boat transported the other hopper to Canal Main B.
- Premier Portables arrived at the staging area to clean out portable restroom at 8:55am.
- Contractor resumed dredging from 9:45am to 9:55am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:00am to 10:50am. Contractor used long reach excavator to unload material from hopper onto staging area from 10:55am to 11:15am while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 11:40am to 11:55am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:00pm to 12:45pm. Contractor used long reach excavator to unload material from hopper onto staging area from 12:50pm to 1:10pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 1:30pm to 1:50pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:55pm to 2:35pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:40pm to 2:55pm while the push boat transported other hopper to Canal Main B.
- Contractor resumed dredging from 3:15pm to 3:25pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 3:30pm to 4:05pm. Contractor used long reach excavator to unload material from hopper onto staging area from 4:10pm to 4:35pm while the push boat transported other hopper to Canal Main B.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Five (5) hoppers of material removed.




<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator - Barge	1	1	5
1	CAT 326	Excavator – Long Reach	1	1	5
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	10
1	N/A	Hopper	2	2	10

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



Long reach excavator removing sediment from hopper.





☀ 129°SE (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 15ft



19 Dec 2023, 08:47:16

Long reach excavator spreading sediment onto staging area.





☀ 169°S (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 17ft



323 excavator removing sediment at station 4+25 in Canal Main B.





☀ 175°S (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 24ft



19 Dec 2023, 10:01:15

Push boat taking hopper to staging area.





Long reach excavator removing sediment from hopper.





Long reach excavator spreading sediment onto staging area.





☉ 163°S (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 20ft



19 Dec 2023, 11:40:03

323 excavator removing sediment at station 4+00 in Canal Main B.



SE

S

SW

150

180

210

240

☉ 196°S (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 7ft



19 Dec 2023, 11:59:36

Push boat taking hopper to staging area.




E 90 SE 120 150 180 S 210 SW

☉ 156°SE (T) ☉ 26°8'13"N, 81°47'16"W ±9ft ▲ 13ft



Long reach excavator removing sediment from hopper.





☉ 145°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 4ft



19 Dec 2023, 12:50:42

Long reach excavator spreading sediment onto staging area.





☉ 166°S (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 8ft



19 Dec 2023, 13:32:07

323 excavator removing sediment at station 4+00 in Canal Main B.





☀ 155°SE (T)    ● 26°7'17"N, 81°47'4"W ±9ft    ▲ 9ft



19 Dec 2023, 13:50:40

Turbidity curtain in place around barge.






☉ 187°S (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 9ft



19 Dec 2023, 13:54:16


Push boat taking hopper to staging area.





Long reach excavator removing sediment from hopper.





☀ 122°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 10ft



Long reach excavator spreading sediment onto staging area.





☀ 123°SE (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 8ft



—19 Dec 2023, 15:14:28

323 excavator removing sediment at station 4+00 in Canal Main B.






☀ 190°S (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 11ft



19 Dec 2023, 15:29:15

Push boat taking hopper to staging area.





Long reach excavator removing sediment from hopper.





☀ 140°SE (T)    ● 26°8'14"N, 81°47'16"W ±13ft    ▲ 10ft



Long reach excavator spreading sediment onto staging area.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/20/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Wednesday</b>	Contract Day: <b>87</b>	Week: <b>13</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>71 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>7:17 AM – 2.0'</b>
Low Temp (°F): <b>51 °F</b>	Wind: <b>13 to 14 mph</b>	Wind: <b>13 to 16 mph</b>	Low Tide: <b>1:33 PM – 0.6'</b>
Canal Worked In: <b>Main B</b>	Stations Worked Between:	<b>3+75</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 3+00 in Canal Main B at 8:20am.
- Canal sediment removal in progress today (Canal Main B) starting at approximately station 3+75. Sediment removal only, no grinding.
- Contractor dredged from 8:05am to 8:30am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 8:35am to 9:20am. Contractor used long reach excavator to unload material from hopper onto staging area from 9:25am to 9:45am while the push boat transported the other hopper to Canal Main B.
- Contractor resumed dredging from 10:10am to 10:25am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:30am to 11:15am. Contractor used long reach excavator to unload material from hopper onto staging area from 11:20am to 11:45am while the push boat transported other hopper to Canal Main B.
- Contractor moved equipment out of Canal Main B at 12:00pm.
- Contractor waited for dump trucks to arrive on site to load material from staging area at 1300 Curlew Avenue and haul off site.
- Dump truck arrived at 3:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Two (2) hoppers of material removed.
- One (1) truckload of material removed.



<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	8.5	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	4
1	CAT 323	Excavator - Barge	1	1	2
1	CAT 326	Excavator – Long Reach	1	1	3
1	FL6223TB	Push Boat	1	1	4
1	FL2474PP	Support Boat	1	1	4
1	N/A	Hopper	2	2	4

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours





☀ 174°S (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 12ft




20 Dec 2023, 08:06:06

323 excavator removing sediment at station 3+75 in Canal Main B.





☀ 197°S (T) ● 26°7'17"N, 81°47'4"W ±13ft ▲ 13ft



20 Dec 2023, 08:24:25

Turbidity curtain in place at station 3+00 in Canal Main B.






☉ 192°S (T) ☉ 26°7'17"N, 81°47'4"W ±9ft ▲ 21ft



20 Dec 2023, 08:36:39

Push boat taking hopper to staging area.





Long reach excavator removing sediment from hopper.





☀ 135°SE (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 25ft



20 Dec 2023, 09:25:07

Long reach excavator spreading sediment onto staging area.





☀ 173°S (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 14ft



20 Dec 2023, 10:09:46

323 excavator removing sediment at station 3+75 in Canal Main B.



SE S SW  
20 150 180 210 240

☉ 190°S (T) ☉ 26°7'17"N, 81°47'4"W ±13ft ▲ 7ft



20 Dec 2023, 10:31:09

Push boat taking hopper to staging area.



E 90 SE 120 150 S 180  
☉ 133°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 6ft



20 Dec 2023, 11:18:03

Long reach excavator removing sediment from hopper.



NE E SE  
30 60 90 120 150

☉ 99°E (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 7ft



Long reach excavator spreading sediment onto staging area.





☀ 87°E (T)    ● 26°7'17"N, 81°47'4"W ±13ft    ▲ 11ft



20 Dec 2023, 12:03:00

Push boat taking barge and hopper to Canal Main B1.





☀ 199°S (T) ☉ 26°7'20"N, 81°46'57"W ±9ft ▲ 6ft



20 Dec 2023, 12:13:21

Equipment staged at station 4+00 in Canal Main B1.





☀ 136°SE (T) ● 26°8'15"N, 81°47'16"W ±9ft ▲ -15ft



Long reach excavator loading material into dump truck.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/21/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Thursday</b>	Contract Day: <b>88</b>	Week: <b>13</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>74 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>8:47 AM – 1.9'</b>
Low Temp (°F): <b>57 °F</b>	Wind: <b>11 to 13 mph</b>	Wind: <b>12 to 15 mph</b>	Low Tide: <b>2:31 PM – 0.9'</b>
Canal Worked In: <b>X-X / Y-Y / AA-AA / Main B</b>	Stations Worked Between:	<b>14+65 / 2+75 / 1+25 / 3+50 to 3+25</b>	

General
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Turbidity curtain noted in place at station 1+00 in Canal X-X at 9:30am.</li> <li>• Canal sediment removal in progress today (Canal X-AA). Sediment removal only, no grinding.</li> <li>• Contractor moved to Canals X-AA to clean up sections of remaining sediment. Contractor dredged from 10:00am to 11:00am. Contractor left site and returned at 12:00pm to transport hopper to staging area at 1300 Curlew Avenue. Contractor used long reach excavator to unload material from hopper onto staging area from 12:20pm to 12:45pm.</li> <li>• Contractor loaded Epiroc grinder onto barge and moved the barge, hopper, and push boat south to Canal Main B.</li> <li>• Contractor dredged in Canal Main B from 2:15pm to 2:30pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 2:35pm to 3:20pm. Contractor used long reach excavator to unload material from hopper onto staging area from 3:20pm to 3:40pm while the push boat transported other hopper to Canal Main B.</li> <li>• Contractor resumed dredging from 1:20pm to 1:40pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 1:45pm to 2:35pm. Contractor used long reach excavator to unload material from hopper onto staging area from 2:40pm to 3:40pm while the push boat transported other hopper to Canal Main B.</li> <li>• Contractor resumed dredging from 4:05pm to 4:15pm. Contractor did not transport hopper to staging area at 1300 Curlew Avenue. Contractor used push boat to move barge and hopper to station 4+00 in Canal Main B1.</li> <li>• Contractor used support boat to open and close turbidity curtain for boaters while dredging was in progress.</li> <li>• Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.</li> <li>• Two (2) hoppers of material removed.</li> </ul>



<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator - Barge	1	1	4
1	CAT 326	Excavator – Long Reach	1	1	4
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	8
1	N/A	Hopper	2	2	8

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



S 150 180 210 240 270 W  
211°SW (T) 26°7'20"N, 81°46'57"W ±9ft ▲ 13ft



21 Dec 2023, 08:07:01

Push boat moving hopper and barge out of Canal Main B1.






☀ 301°NW (T) ● 26°8'4"N, 81°47'14"W ±9ft ▲ 5ft



21 Dec 2023, 09:37:34

Turbidity curtain in place at station 1+00 in Canal X-X.





☉ 102°E (T) ☉ 26°8'4"N, 81°47'2"W ±13ft ▲ 12ft



21 Dec 2023, 10:17:46

323 excavator removing sediment at station 1+25 in Canal AA-AA.





☀ 39°NE (T) ● 26°8'4"N, 81°47'2"W ±13ft ▲ 4ft



323 excavator removing sediment at station 14+65 in Canal X-X.





☉ 70°E (T) ☉ 26°8'2"N, 81°47'10"W ±13ft ▲ 8ft



323 excavator removing sediment at station 2+75 in Canal Y-Y.






☉ 146°SE (T) ☉ 26°8'13"N, 81°47'16"W ±9ft ▲ 1ft



21 Dec 2023, 12:22:10

Long reach excavator removing sediment from hopper.





☀ 125°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ -4ft



Long reach excavator spreading sediment onto staging area.



E 90 SE 120 150 S 180 SW 210  
☀ 159°S (T) ☉ 26°8'14"N, 81°47'16"W ±9ft ▲ 9ft



21 Dec 2023, 13:16:38

Long reach excavator loading Epiroc grinder onto the barge.



SW W NW  
210 240 270 300 330  
☉ 264°W (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 6ft



Push boat taking barge and hopper to Canal Main B.





☉ 90°E (T) ☉ 26°7'16"N, 81°47'4"W ±13ft ▲ 12ft



323 excavator removing sediment at station 3+50 in Canal Main B.





☉ 149°SE (T) ☉ 26°7'16"N, 81°47'4"W ±13ft ▲ 10ft



21 Dec 2023, 14:37:11

Push boat taking hopper to staging area.





Long reach excavator removing sediment from hopper.





☉ 143°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 8ft



Long reach excavator spreading sediment onto staging area.





☉ 111°E (T) ● 26°7'16"N, 81°47'5"W ±9ft ▲ -1ft



21 Dec 2023, 16:08:58

323 excavator removing sediment at station 3+25 in Canal Main B.





☀ 80°E (T) ☉ 26°7'16"N, 81°47'5"W ±13ft ▲ 4ft



21 Dec 2023, 16:20:14

Push boat taking hopper and barge to station 4+00 in Canal Main B1.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>12/22/2023</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Friday</b>	Contract Day: <b>89</b>	Week: <b>13</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>73 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>10:24 AM – 2.0'</b>
Low Temp (°F): <b>56 °F</b>	Wind: <b>11 to 12 mph</b>	Wind: <b>11 to 12 mph</b>	Low Tide: <b>3:27 PM – 1.1'</b>
Canal Worked In: <b>Main B</b>	Stations Worked Between:	<b>3+25 to 2+75</b>	

General
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Contractor rinsed off equipment using water truck on trailer.</li> <li>• Turbidity curtain noted in place at station 3+00 in Canal Main B at 9:40am.</li> <li>• Canal sediment removal in progress today (Canal Main B) starting at approximately station 3+25 moving to station 2+75 in the southwest direction. Sediment removal only, no grinding.</li> <li>• Contractor dredged from 9:40am to 10:05am. Contractor transported hopper to staging area at 1300 Curlew Avenue from 10:10am to 10:45am. Contractor used long reach excavator to unload material from hopper onto staging area from 10:50am to 11:10am while the push boat transported the other hopper to Canal Main B.</li> <li>• Contractor resumed dredging from 11:25am to 12:00pm. Contractor transported hopper to staging area at 1300 Curlew Avenue from 12:05pm to 12:50pm. Contractor used long reach excavator to unload material from hopper onto staging area from 12:55pm to 1:15pm while the push boat transported other hopper to Canal Main B.</li> <li>• Contractor decided to stop work for the day due to high boat traffic. Contractor left site at 2:00pm.</li> <li>• Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.</li> <li>• Two (2) hoppers of material removed.</li> </ul>



<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	7	Unskilled Laborer	1	7	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	5
1	CAT 323	Excavator - Barge	1	1	2
1	CAT 326	Excavator – Long Reach	1	1	2
1	FL6223TB	Push Boat	1	1	5
1	FL2474PP	Support Boat	1	1	5
1	N/A	Hopper	2	2	5

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 2:00 PM	6.0 hours



SE S SW  
20 150 180 210 240

☀ 191°S (T) ☉ 26°7'20"N, 81°46'57"W ±9ft ▲ 26ft



22 Dec 2023, 08:20:54

Contractor rinsing equipment with water tank on trailer.



NE 60 E 90 SE 150 S 180

☀ 110°E (T) ● 26°7'16"N, 81°47'5"W ±13ft ▲ 10ft



22 Dec 2023, 09:39:05

323 excavator removing sediment at station 3+25 in Canal Main B.



E 90 SE 120 150 S 180 SW 210

☀ 160°S (T) ● 26°7'16"N, 81°47'5"W ±13ft ▲ 12ft



22 Dec 2023, 09:58:40

323 excavator removing sediment at station 3+00 in Canal Main B.



SE S SW  
120 150 180 210 240

☀ 187°S (T) ☉ 26°7'16"N, 81°47'5"W ±13ft ▲ 11ft



22 Dec 2023, 10:07:03

Push boat taking hopper to staging area.



E SE S  
60 90 120 150 180

☀ 128°SE (T) ● 26°8'13"N, 81°47'16"W ±9ft ▲ 6ft



Long reach excavator removing sediment from hopper.





☀ 111°E (T)    🌐 26°8'14"N, 81°47'16"W ±13ft    ▲ 3ft



22 Dec 2023, 10:50:10

Long reach excavator spreading sediment onto staging area.





☉ 175°S (T) ● 26°7'16"N, 81°47'4"W ±13ft ▲ 43ft



22 Dec 2023, 11:26:01

323 excavator removing sediment at station 3+00 in Canal Main B.





☉ 194°S (T) ☉ 26°7'16"N, 81°47'5"W ±13ft ▲ 5ft



22 Dec 2023, 11:42:33

323 excavator removing sediment at station 2+75 in Canal Main B.





☀ 206°SW (T) ● 26°7'16"N, 81°47'5"W ±13ft ▲ -6ft



22 Dec 2023, 12:06:25

Push boat taking hopper to staging area.





Long reach excavator removing sediment from hopper.



E 90 SE 180 S  
60 120 150

☉ 127°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 0ft



Long reach excavator spreading sediment onto staging area.





☉ 67°NE (T) ● 26°7'16"N, 81°47'5"W ±13ft ▲ -5ft



22 Dec 2023, 13:37:04

Push boat taking barge and hopper to Canal Main B1.



SE 150 S 180 SW 210 240 2

☀ 198°S (T) ☉ 26°7'20"N, 81°46'57"W ±13ft ▲ -8ft



Equipment staged at station 4+00 in Canal Main B1.