



WEEKLY SUMMARY REPORT – CONTRACT WEEK 15

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 1/1/2024 to 1/6/2024			
Inspectors: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: Monday to Saturday	Contract Days: 99 to 104	Total Days: 104	Accident Report #: N/A
Canal(s) Worked In: Main B / A-A		Stations Worked Between: 2+50 to 0+00 / 4+00 to 5+50	

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 1-1-2024:

- No on-site activity.

Tuesday 1-2-2024:

- Canal sediment removal in progress today (Canal Main B) starting at approximately station 2+50 moving to station 0+50 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 7:30am to 5:00pm. Contractor transported dredged material to staging area at 1300 Curlew Avenue. Contractor used long reach excavator to unload material onto staging area.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Five (5) hoppers of material removed.

Wednesday 1-3-2024:

- Canal sediment removal in progress today (Canal Main B) starting at approximately station 0+50 moving to station 0+00 in the southwest direction.
- Contractor dredged from 7:30am to 8:15am. Contractor transported hopper to staging area at 1300 Curlew Avenue. Contractor used long reach excavator to unload material from hopper onto staging area.
- Canal grinding in progress today starting at approximately station 4+00 of Canal A-A moving toward station 5+00 in the northeast direction.
- Contractor grinded rock from 10:00am to 4:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- One (1) hopper of material removed.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 15

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Thursday 1-4-2024:

- Canal grinding in progress today starting at approximately station 5+00 of Canal A-A moving toward station 5+50 in the northeast direction. No sediment removal, only grinding.
- Contractor grinded rock from 7:30am to 4:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Friday 1-5-2024:

- Contractor loaded material from the staging area at 1300 Curlew Avenue into dump trucks to be hauled off site.
- Eight (8) truckloads of material removed.

Saturday 1-6-2024:

- Contractor loaded material from the staging area at 1300 Curlew Avenue into dump trucks to be hauled off site.
- Eleven (11) truckloads of material removed.

Note: Daily reports for the week attached.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/1/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Monday	Contract Day: 99	Week: 15	Accident Report #: N/A
High Temp (°F): 70 °F	AM Conditions: Cloudy Wind: 7 to 10 mph	PM Conditions: Cloudy Wind: 10 mph	High Tide: 5:05 PM – 2.1'
Low Temp (°F): 48 °F			Low Tide: 10:38 AM – 0.1'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> No on-site activity. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	0	0	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: N/A	To: N/A	0.0 hours



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/2/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Tuesday	Contract Day: 100	Week: 15	Accident Report #: N/A
High Temp (°F): 71 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 5:44 PM – 2.1'
Low Temp (°F): 52 °F	Wind: 4 to 12 mph	Wind: 7 to 8 mph	Low Tide: 11:16 AM – 0.4'
Canal Worked In: Main B	Stations Worked Between:	2+50 to 0+50	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal sediment removal in progress today (Canal Main B) starting at approximately station 2+50 moving to station 0+50 in the southwest direction. Sediment removal only, no grinding.
- Contractor dredged from 7:30am to 5:00pm. Contractor transported dredged material to staging area at 1300 Curlew Avenue. Contractor used long reach excavator to unload material onto staging area.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.
- Five (5) hoppers of material removed.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	10
1	CAT 323	Excavator - Barge	1	1	5
1	CAT 326	Excavator – Long Reach	1	1	5
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	7
1	N/A	Hopper	2	2	10

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/3/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Wednesday	Contract Day: 101	Week: 15	Accident Report #: N/A
High Temp (°F): 70 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 6:23 PM – 2.1'
Low Temp (°F): 48 °F	Wind: 8 mph	Wind: 13 to 15 mph	Low Tide: 11:59 AM – 0.7'
Canal Worked In: Main B / A-A	Stations Worked Between:	0+50 to 0+00 / 4+00 to 5+00	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Canal sediment removal in progress today (Canal Main B) starting at approximately station 0+50 moving to station 0+00 in the southwest direction. • Contractor dredged from 7:30am to 8:15am. Contractor transported hopper to staging area at 1300 Curlew Avenue. Contractor used long reach excavator to unload material from hopper onto staging area. • Canal grinding in progress today starting at approximately station 4+00 of Canal A-A moving toward station 5+00 in the northeast direction. • Contractor grinded rock from 10:00am to 4:30pm. • Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today. • One (1) hopper of material removed. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	10
1	CAT 323	Excavator - Barge	1	1	8
1	CAT 326	Excavator – Long Reach	1	1	1
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	7
1	N/A	Hopper	2	1	3

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/4/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 102	Week: 15	Accident Report #: N/A
High Temp (°F): 74 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 7:11 AM – 1.6'
Low Temp (°F): 56 °F	Wind: 11 mph	Wind: 14 mph	Low Tide: 12:51 PM – 0.9'
Canal Worked In: A-A	Stations Worked Between:	5+00 to 5+50	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today starting at approximately station 5+00 of Canal A-A moving toward station 5+50 in the northeast direction. No sediment removal, only grinding.
- Contractor grinded rock from 7:30am to 4:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	10
1	CAT 323	Excavator - Barge	1	1	10
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	5
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



323 excavator grinding rock at station 5+50 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/5/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 103	Week: 15	Accident Report #: N/A
High Temp (°F): 78 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 8:33 AM – 1.5'
Low Temp (°F): 54 °F	Wind: 11 to 12 mph	Wind: 13 to 14 mph	Low Tide: 1:48 PM – 1.1'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> Contractor loaded material from the staging area at 1300 Curlew Avenue into dump trucks to be hauled off site. Eight (8) truckloads of material removed. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	1	8
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/6/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Saturday	Contract Day: 104	Week: 15	Accident Report #: N/A
High Temp (°F): 75 °F	AM Conditions: Rainy	PM Conditions: Cloudy	High Tide: 10:04 AM – 1.6'
Low Temp (°F): 65 °F	Wind: 15 to 17 mph	Wind: 12 mph	Low Tide: 2:47 PM – 1.2'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> Contractor loaded material from the staging area at 1300 Curlew Avenue into dump trucks to be hauled off site. Eleven (11) truckloads of material removed. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	8	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	1	8
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours