



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 16

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>1/8/2024 to 1/13/2024</b>			
Inspectors: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: <b>Monday to Saturday</b>	Contract Days: <b>106 to 111</b>	Total Days: <b>111</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>A-A</b>		Stations Worked Between: <b>5+50 to 7+50</b>	

### General

#### Remarks

#### #1 – Prime Contractor – Quality Enterprises:

##### Monday 1-8-2024:

- Contractor loaded material from the staging area at 1300 Curlew Avenue into dump trucks to be hauled off site.
- Four (4) truckloads of material removed.

##### Tuesday 1-9-2024:

- Canal grinding in progress today starting at approximately station 5+50 of Canal A-A moving toward station 6+00 in the northeast direction. No sediment removal, only grinding.
- Contractor grinded rock from 7:30am to 4:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Wednesday 1-10-2024:

- Canal grinding in progress today starting at approximately station 7+00 of Canal A-A moving toward station 7+50 in the northeast direction. No sediment removal, only grinding.
- Contractor grinded rock from 7:30am to 4:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Thursday 1-11-2024:

- Contractor waited for tide to rise before moving equipment to start work for the day.
- Turbidity curtain noted in place at station 5+50 in Canal A-A at 10:30am.
- Canal grinding in progress today starting at approximately station 7+50 of Canal A-A. No sediment removal, only grinding.



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 16

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



- Contractor grinded rock from 10:30am to 3:00pm. Contractor left site at 3:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

### Friday 1-12-2024:

- Contractor waited for tide to rise before moving equipment to start work for the day.
- Turbidity curtain noted in place at station 6+00 in Canal A-A at 10:20am.
- Canal grinding in progress today starting at approximately station 7+50 of Canal A-A. No sediment removal, only grinding.
- Contractor grinded rock from 10:15am to 1:15pm. Contractor stopped grinding to assess issues with the Epiroc grinder. The Epiroc grinder was removed from the 323 excavator for repairs.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

### Saturday 1-13-2024:

- Contractor loaded material from the staging area at 1300 Curlew Avenue into dump trucks to be hauled off site.
- Five (5) truckloads of material removed.

**Note: Daily reports for the week attached.**



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>1/8/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Monday</b>	Contract Day: <b>106</b>	Week: <b>16</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>73 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>12:02 PM – 1.8'</b>
Low Temp (°F): <b>55 °F</b>	Wind: <b>23 to 24 mph</b>	Wind: <b>22 to 26 mph</b>	Low Tide: <b>4:39 PM – 1.3'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Contractor loaded material from the staging area at 1300 Curlew Avenue into dump trucks to be hauled off site.
- Four (4) truckloads of material removed.

**Contractor(s) and Personnel**

#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	0	0	Safety Director	0	0

**Equipment**

Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	1	8
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

**Visitors**

Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>1/9/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Tuesday</b>	Contract Day: <b>107</b>	Week: <b>16</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>79 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>12:43 PM – 1.9'</b>
Low Temp (°F): <b>66 °F</b>	Wind: <b>22 to 26 mph</b>	Wind: <b>21 to 24 mph</b>	Low Tide: <b>5:27 PM – 1.3'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>5+50 to 6+00</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Canal grinding in progress today starting at approximately station 5+50 of Canal A-A moving toward station 6+00 in the northeast direction. No sediment removal, only grinding.
- Contractor grinded rock from 7:30am to 4:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a small fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	10
1	CAT 323	Excavator - Barge	1	1	10
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	6
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



323 excavator grinding rock at station 6+00 in Canal A-A.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>1/10/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Wednesday</b>	Contract Day: <b>108</b>	Week: <b>16</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>70 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>1:23 PM – 2.0'</b>
Low Temp (°F): <b>58 °F</b>	Wind: <b>10 to 11 mph</b>	Wind: <b>7 to 10 mph</b>	Low Tide: <b>6:12 PM – 1.2'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>7+00 to 7+50</b>	

<b>General</b>	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>• Canal grinding in progress today starting at approximately station 7+00 of Canal A-A moving toward station 7+50 in the northeast direction. No sediment removal, only grinding.</li> <li>• Contractor grinded rock from 7:30am to 4:30pm.</li> <li>• Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.</li> </ul>	

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	10
1	CAT 323	Excavator - Barge	1	1	10
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	10
1	FL2474PP	Support Boat	1	1	6
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>1/11/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Thursday</b>	Contract Day: <b>109</b>	Week: <b>16</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>65 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>2:02 PM – 2.0'</b>
Low Temp (°F): <b>58 °F</b>	Wind: <b>7 to 8 mph</b>	Wind: <b>9 to 12 mph</b>	Low Tide: <b>7:12 AM – -1.1'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>7+50</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Contractor waited for tide to rise before moving equipment to start work for the day.
- Turbidity curtain noted in place at station 5+50 in Canal A-A at 10:30am.
- Canal grinding in progress today starting at approximately station 7+50 of Canal A-A. No sediment removal, only grinding.
- Contractor grinded rock from 10:30am to 3:00pm. Contractor left site at 3:30pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	8	Unskilled Laborer	0	0	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	5
1	CAT 323	Excavator - Barge	1	1	5
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	5
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM / 3:50 PM	To: 3:30 PM / 5:00 PM	8.0 hours

S 180 SW 210 240 W 270

☉ 227°SW (T) ● 26°7'19"N, 81°47'6"W ±9ft ▲ 10ft




Turbidity curtain in place at station 5+50 in Canal A-A.



☀ 355°N (T) ● 26°7'19"N, 81°47'6"W ±13ft ▲ 10ft



323 excavator grinding rock at station 7+50 in Canal A-A.




☀ 352°N (T) ● 26°7'19"N, 81°47'6"W ±9ft ▲ 13ft



11 Jan 2024, 11:30:14


323 excavator grinding rock at station 7+50 in Canal A-A.



☀ 358°N (T) ● 26°7'19"N, 81°47'6"W ±13ft ▲ 12ft




323 excavator grinding rock at station 7+50 in Canal A-A.



☀ 351°N (T) ● 26°7'19"N, 81°47'6"W ±9ft ▲ 5ft



323 excavator grinding rock at station 7+50 in Canal A-A.



☉ 221°SW (T) ☉ 26°7'19"N, 81°47'6"W ±13ft ▲ 8ft



Contractor exiting Canal A-A.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>1/12/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Friday</b>	Contract Day: <b>110</b>	Week: <b>16</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>78 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>2:41 PM – 2.1'</b>
Low Temp (°F): <b>62 °F</b>	Wind: <b>8 to 15 mph</b>	Wind: <b>18 mph</b>	Low Tide: <b>7:56 AM – -1.1'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>7+50</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Contractor waited for tide to rise before moving equipment to start work for the day.
- Turbidity curtain noted in place at station 6+00 in Canal A-A at 10:20am.
- Canal grinding in progress today starting at approximately station 7+50 of Canal A-A. No sediment removal, only grinding.
- Contractor grinded rock from 10:15am to 1:15pm. Contractor stopped grinding to assess issues with the Epiroc grinder. The Epiroc grinder was removed from the 323 excavator for repairs.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	8	Unskilled Laborer	0	0	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	5
1	CAT 323	Excavator - Barge	1	1	3
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	5
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 357°N (T) ☉ 26°7'19"N, 81°47'6"W ±13ft ▲ 16ft



12 Jan 2024, 10:17:44

323 excavator grinding rock at station 7+50 in Canal A-A.



☉ 270°W (T) ☉ 26°7'19"N, 81°47'6"W ±9ft ▲ 7ft



12 Jan 2024, 10:24:05

Turbidity curtain in place at station 6+00 in Canal A-A.



☀ 355°N (T) ☉ 26°7'19"N, 81°47'6"W ±9ft ▲ 17ft



323 excavator grinding rock at station 7+50 in Canal A-A.




☀ 354°N (T) ☉ 26°7'19"N, 81°47'6"W ±9ft ▲ 7ft



12 Jan 2024, 11:23:19

323 excavator grinding rock at station 7+50 in Canal A-A.



☀ 322°NW (T) ● 26°7'20"N, 81°47'6"W ±19ft ▲ 8ft



Contractor removing Epiroc grinder from 323 excavator.

S SW W  
150 180 210 240 270

☉ 218°SW (T) ● 26°7'19"N, 81°47'6"W ±13ft ▲ 8ft



12 Jan 2024, 15:10:27

Contractor exiting Canal A-A.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>1/13/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Saturday</b>	Contract Day: <b>111</b>	Week: <b>16</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>75 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Rainy</b>	High Tide: <b>3:18 PM – 2.1'</b>
Low Temp (°F): <b>61 °F</b>	Wind: <b>11 to 17 mph</b>	Wind: <b>13 to 15 mph</b>	Low Tide: <b>8:41 AM – -1.0'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

General	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>Contractor loaded material from the staging area at 1300 Curlew Avenue into dump trucks to be hauled off site.</li> <li>Five (5) truckloads of material removed.</li> </ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	6	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	1	6
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: N/A	To: N/A	0.0 hours