



WEEKLY SUMMARY REPORT – CONTRACT WEEK 18

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 1/22/2024 to 1/26/2024			
Inspectors: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: Monday to Friday	Contract Days: 120 to 124	Total Days: 124	Accident Report #: N/A
Canal(s) Worked In: N/A		Stations Worked Between: N/A	

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 1-22-2024:

- Contractor operator called in sick. Other contractor personnel waited for Epiroc grinder to be delivered to site. Mechanic informed contractor in the late afternoon that more time was needed for repairs. Epiroc grinder was not delivered to site.
- No on-site activity.

Tuesday 1-23-2024:

- Contractor operator called in sick. Other contractor personnel waited for Epiroc grinder to be delivered to site. Truck driver informed contractor in the late afternoon about a delay in delivery. Epiroc grinder was not delivered to site.
- No on-site activity.

Wednesday 1-24-2024:

- Epiroc grinder arrived at staging area at 1300 Curlew Avenue at 7:45am.
- Contractor loaded Epiroc grinder into hopper and transported it to station 4+00 in Canal Main B1 to be reattached to the 323 excavator.
- Contractor operator called in sick. Contractor attempted to get another operator to fill in for the day but was unable to fill the position.

Thursday 1-25-2024:

- Contractor waited for tide to rise before attempting to start work for the day. Operator decided to go home due to illness prior to conducting any work activity. Contractor left site at 11:00am.
- No on-site activity.

Friday 1-26-2024:

- No on-site activity.

Note: Daily reports for the week attached.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/22/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Monday	Contract Day: 120	Week: 18	Accident Report #: N/A
High Temp (°F): 72 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 1:13 PM – 1.8'
Low Temp (°F): 59 °F	Wind: 13 to 16 mph	Wind: 17 to 18 mph	Low Tide: 4:58 PM – 1.3'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor operator called in sick. Other contractor personnel waited for Epiroc grinder to be delivered to site. Mechanic informed contractor in the late afternoon that more time was needed for repairs. Epiroc grinder was not delivered to site.
- No on-site activity.

Contractor(s) and Personnel

#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment

Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors

Name	Company	Hours at Job Site	
		From:	To:
Ilana Roselli	Stantec	8:00 AM	5:00 PM

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/23/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 121	Week: 18	Accident Report #: N/A
High Temp (°F): 79 °F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 1:34 PM – 1.8'
Low Temp (°F): 61 °F	Wind: 12 to 16 mph	Wind: 11 to 16 mph	Low Tide: 5:47 PM – 1.1'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor operator called in sick. Other contractor personnel waited for Epiroc grinder to be delivered to site. Truck driver informed contractor in the late afternoon about a delay in delivery. Epiroc grinder was not delivered to site.
- No on-site activity.

Contractor(s) and Personnel

#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment

Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors

Name	Company	Hours at Job Site	
		From:	To:
Lou Gaudio	Quality Enterprises	10:30 AM	11:10 AM
Mike Murphy	Quality Enterprises	10:30 AM	11:10 AM

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/24/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Wednesday	Contract Day: 122	Week: 18	Accident Report #: N/A
High Temp (°F): 82 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 1:38 PM – 1.8'
Low Temp (°F): 67 °F	Wind: 12 to 14 mph	Wind: 13 to 14 mph	Low Tide: 6:29 PM – 1.0'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General

#1 – Prime Contractor – Quality Enterprises:

- Epiroc grinder arrived at staging area at 1300 Curlew Avenue at 7:45am.
- Contractor loaded Epiroc grinder into hopper and transported it to station 4+00 in Canal Main B1 to be reattached to the 323 excavator.
- Contractor operator called in sick. Contractor attempted to get another operator to fill in for the day but was unable to fill the position.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	1	1
1	FL6223TB	Push Boat	1	1	2
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	1	2

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



Epiroc grinder arriving on site.

SE S SW
120 150 180 210

☉ 162°S (T) ☉ 26°8'14"N, 81°47'16"W ±29ft ▲ 11ft



24 Jan 2024, 09:03:44

Contractor loading Epiroc grinder into hopper.



☉ 238°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 14ft



24 Jan 2024, 09:20:25

Push boat taking Epiroc grinder to station 4+00 in Canal Main B1.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/25/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Thursday	Contract Day: 123	Week: 18	Accident Report #: N/A
High Temp (°F): 83 °F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 1:48 PM – 1.9'
Low Temp (°F): 68 °F	Wind: 11 to 13 mph	Wind: 14 mph	Low Tide: 7:08 AM – -0.7'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor waited for tide to rise before attempting to start work for the day. Operator decided to go home due to illness prior to conducting any work activity. Contractor left site at 11:00am.
- No on-site activity.

Contractor(s) and Personnel

#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	4	Unskilled Laborer	1	4	Safety Director	0	0

Equipment

Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors

Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM / 11:30 AM	To: 11:00 AM / 5:00 PM	8.0 hours



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 1/26/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 124	Week: 18	Accident Report #: N/A
High Temp (°F): 82 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 2:08 PM – 1.9'
Low Temp (°F): 66 °F	Wind: 7 to 11 mph	Wind: 11 to 12 mph	Low Tide: 7:45 AM – -0.6'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> No on-site activity. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	0	0	Unskilled Laborer	0	0	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM / 11:30 AM	To: 11:00 AM / 5:00 PM	8.0 hours