



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 24

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/4/2024 to 3/8/2024</b>			
Inspectors: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>162 to 166</b>	Total Days: <b>166</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>N/A</b>		Stations Worked Between: <b>N/A</b>	

### General

#### Remarks

#### #1 – Prime Contractor – Quality Enterprises:

##### Monday 3-4-2024:

- Contractor waited for mechanic from Kelly Tractor CAT to arrive on site.
- Mechanic arrived on site from 11:00am to address issue with GPS sensor system on 323 excavator.
- Mechanic left site at 4:15pm.
- Contractor used water tank on trailer to wash the 323 excavator at the end of the day.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Tuesday 3-5-2024:

- Mechanic arrived on site at 8:10am to fix issue with GPS sensor system on 323 excavator. Mechanic worked on the 323 excavator until 1:30pm.
- Mechanic and contractor left site at 1:40pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Wednesday 3-6-2024:

- Survey crew arrived on site at 8:40am to address issue with GPS computer system. Survey crew worked on the computer system in the 323 excavator and left site at 1:00pm.
- Contractor tested the system after the survey crew left and was still having issues.
- Contractor pushed the barge, hopper, 323 excavator, and support boat, and push boat up to Canal CC-CC to offload the 323 excavator onto the staging area at 1300 Curlew Avenue.



**WEEKLY SUMMARY REPORT – CONTRACT WEEK 24**  
**21-036 EAST NAPLES BAY**  
**DREDGING AND ROCK REMOVAL PROJECT**



- Contractor has two hoppers, a barge, a push boat, and a support boat between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, 323 excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Thursday 3-7-2024:

- Contractor delivered Epiroc grinder to the staging area at 8:00am and loaded the large fuel cube onto a trailer to be transported off site.
- Survey crew arrived at 8:30am.
- Personnel from Site Tech also arrived on site to help address issue with the GPS system.
- Site Tech and survey crew left site at 4:30pm.
- Contractor has two hoppers, a barge, a push boat, and a support boat between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, 323 excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Friday 3-8-2024:

- Contractor loaded Epiroc grinder and 323 excavator onto barge and transported the barge, one hopper, push boat and support boat to station 4+00 in Canal Main B1. Contractor then took push boat off site to be serviced over the weekend.
- Contractor has a barge, an excavator, one hopper, and a support boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

***Note: Daily reports for the week attached.***



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/4/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Monday</b>	Contract Day: <b>162</b>	Week: <b>24</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>82 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>6:11 PM – 2.3'</b>
Low Temp (°F): <b>66 °F</b>	Wind: <b>7 to 8 mph</b>	Wind: <b>4 to 7 mph</b>	Low Tide: <b>2:05 AM – -0.1'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Contractor waited for mechanic from Kelly Tractor CAT to arrive on site.
- Mechanic arrived on site from 11:00am to address issue with GPS sensor system on 323 excavator.
- Mechanic left site at 4:15pm.
- Contractor used water tank on trailer to wash the 323 excavator at the end of the day.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	1	5
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



SE S SW  
120 150 180 210  
☉ 163°S (T) ☉ 26°7'24"N, 81°46'57"W ±13ft ▲ 11ft



Contractor waiting on mechanic to arrive.



SE S SW  
120 150 180 210  
168°S (T) 26°7'24"N, 81°46'56"W ±13ft ▲ 3ft



04 Mar 2024, 11:05:05

Mechanic arriving on site.



SE S SW  
120 150 180 210  
167°S (T) 26°7'24"N, 81°46'57"W ±16ft ▲ 9ft



Mechanic working on 323 excavator.





☀ 167°S (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 12ft



04 Mar 2024, 13:17:04

Mechanic working on 323 excavator.






☀ 171°S (T) ☉ 26°7'24"N, 81°46'57"W ±13ft ▲ 7ft



04 Mar 2024, 14:46:05

Mechanic working on 323 excavator.





☀ 169°S (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 10ft



04 Mar 2024, 15:08:10

Mechanic working on 323 excavator.



E 90 SE 120 150 S 180 210 S  
☀ 154°SE (T) ☉ 26°7'24"N, 81°46'57"W ±9ft ▲ 8ft



Contractor using water tank on trailer to wash down equipment.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/5/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Tuesday</b>	Contract Day: <b>163</b>	Week: <b>24</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>83 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>11:51 AM – 1.8'</b>
Low Temp (°F): <b>66 °F</b>	Wind: <b>9 to 11 mph</b>	Wind: <b>11 mph</b>	Low Tide: <b>2:58 PM – 1.5'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Mechanic arrived on site at 8:10am to fix issue with GPS sensor system on 323 excavator. Mechanic worked on the 323 excavator until 1:30pm.</li> <li>• Mechanic and contractor left site at 1:40pm.</li> <li>• Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.</li> </ul>




<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	7	Unskilled Laborer	0	0	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	1	3
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM / 2:15 PM	To: 1:45 PM / 5:00 PM	8.0 hours




☀ 160°S (T) ● 26°7'24"N, 81°46'57"W ±26ft ▲ 7ft



05 Mar 2024, 08:17:04

Mechanic working on 323 excavator.





☉ 159°S (T) ☉ 26°7'24"N, 81°46'57"W ±13ft ▲ 11ft



05 Mar 2024, 09:36:01

Mechanic working on 323 excavator.



E 90 SE 120 150 S 180 S 210  
☀ 154°SE (T) ☉ 26°7'24"N, 81°46'57"W ±16ft ▲ 36ft



Mechanic working on 323 excavator.





☀ 142°SE (T)    📍 26°7'24"N, 81°46'57"W ±9ft    ▲ 9ft



05 Mar 2024, 11:31:08

Mechanic working on 323 excavator.



E 90 SE 120 150 S 180  
☀ 134°SE (T) ☉ 26°7'24"N, 81°46'57"W ±32ft ▲ 8ft



Mechanic working on 323 excavator.





☀ 145°SE (T) ☉ 26°7'24"N, 81°46'57"W ±13ft ▲ 25ft



05 Mar 2024, 13:37:46

Equipment staged at station 4+00 in Canal Main B1.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/6/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Wednesday</b>	Contract Day: <b>164</b>	Week: <b>24</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>83 °F</b>	AM Conditions: <b>Rainy</b>	PM Conditions: <b>Rainy</b>	High Tide: <b>11:36 AM – 1.9'</b>
Low Temp (°F): <b>66 °F</b>	Wind: <b>3 to 11 mph</b>	Wind: <b>11 to 13 mph</b>	Low Tide: <b>4:06 PM – 1.3'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Survey crew arrived on site at 8:40am to address issue with GPS computer system. Survey crew worked on the computer system in the 323 excavator and left site at 1:00pm.
- Contractor tested the system after the survey crew left and was still having issues.
- Contractor pushed the barge, hopper, 323 excavator, and support boat, and push boat up to Canal CC-CC to offload the 323 excavator onto the staging area at 1300 Curlew Avenue.
- Contractor has two hoppers, a barge, a push boat, and a support boat between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, 323 excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.



<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator - Barge	1	1	6
1	CAT 326	Excavator – Long Reach	1	1	1
1	FL6223TB	Push Boat	1	1	6
1	FL2474PP	Support Boat	1	1	4
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 266°W (T)    ● 26°7'22"N, 81°47'5"W ±26ft    ▲ 6ft



06 Mar 2024, 08:41:00

Survey crew arriving on site.





☀ 261°W (T) ☉ 26°7'22"N, 81°47'5"W ±9ft ▲ 10ft



Survey crew working on GPS computer system.





☉ 260°W (T) ● 26°7'22"N, 81°47'5"W ±22ft ▲ 9ft



06 Mar 2024, 09:55:58

Survey crew working on GPS computer system.






☉ 348°N (T) ☉ 26°7'22"N, 81°47'4"W ±9ft ▲ 5ft



06 Mar 2024, 10:50:35

Contractor moving to new location to test the GPS computer system.





☀ 22°NE (T) ● 26°7'24"N, 81°47'3"W ±9ft ▲ 8ft



06 Mar 2024, 11:22:03

Contractor testing GPS computer system at station 14+00 in Canal A-A.





☉ 19°N (T) ● 26°7'24"N, 81°47'2"W ±32ft ▲ 8ft



Survey crew working on GPS computer system.





☉ 348°N (T) ● 26°7'21"N, 81°47'5"W ±13ft ▲ 7ft



06 Mar 2024, 13:54:45

Contractor testing the GPS computer system at station 9+00 in Canal A-A.







SE 150 S 180 SW 210 W 240 270  
☀ 201°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 18ft



06 Mar 2024, 16:15:16

Contractor offloading 323 excavator onto staging area.









☀ 45°NE (T) ● 26°8'13"N, 81°47'16"W ±9ft ▲ 16ft



06 Mar 2024, 16:34:24

323 excavator at staging area.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/7/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Thursday</b>	Contract Day: <b>165</b>	Week: <b>24</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>79 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>11:54 AM – 2.1'</b>
Low Temp (°F): <b>67 °F</b>	Wind: <b>6 to 8 mph</b>	Wind: <b>5 to 8 mph</b>	Low Tide: <b>5:00 PM – 1.1'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Contractor delivered Epiroc grinder to the staging area at 8:00am and loaded the large fuel cube onto a trailer to be transported off site.
- Survey crew arrived at 8:30am.
- Personnel from Site Tech also arrived on site to help address issue with the GPS system.
- Site Tech and survey crew left site at 4:30pm.
- Contractor has two hoppers, a barge, a push boat, and a support boat between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, 323 excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	1	7
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



S SW W  
150 180 210 240 270  
☀ 216°SW (T) ☉ 26°8'14"N, 81°47'16"W ±29ft ▲ -10ft



Contractor delivering Epiroc grinder and small fuel cube to site.





☀ 104°E (T) ☉ 26°8'14"N, 81°47'16"W ±121ft ▲ 10ft



07 Mar 2024, 08:19:41

Large fuel cube on trailer being taken off site.





☀ 9°N (T) ☉ 26°8'14"N, 81°47'16"W ±9ft ▲ 11ft



07 Mar 2024, 08:27:09

Survey crew arriving on site and calibrating instruments.





☉ 182°S (T) ☉ 26°8'14"N, 81°47'16"W ±19ft ▲ 1ft



07 Mar 2024, 10:59:09

Survey crew working on GPS system.





☉ 120°SE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 14ft



07 Mar 2024, 12:51:53

Survey crew working on GPS system.



E SE S  
90 120 150 180  
☉ 132°SE (T) ☉ 26°8'14"N, 81°47'16"W ±9ft ▲ 10ft



Survey crew working on GPS system.






☉ 100°E (T) ☉ 26°8'14"N, 81°47'16"W ±9ft ▲ 10ft



07 Mar 2024, 13:59:02

Survey crew working on GPS system.





☉ 113°SE (T) ● 26°8'14"N, 81°47'16"W ±9ft ▲ 9ft



07 Mar 2024, 14:46:48

Survey crew working on GPS system.



E 90 SE 120 150 S 180 SW 210

☀ 160°S (T) ☉ 26°8'15"N, 81°47'16"W ±22ft ▲ 11ft



Equipment staged at staging area.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/8/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Friday</b>	Contract Day: <b>166</b>	Week: <b>24</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>85 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>12:16 PM – 2.2'</b>
Low Temp (°F): <b>69 °F</b>	Wind: <b>4 to 7 mph</b>	Wind: <b>11 to 12 mph</b>	Low Tide: <b>5:47 PM – 0.7'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Contractor loaded Epiroc grinder and 323 excavator onto barge and transported the barge, one hopper, push boat and support boat to station 4+00 in Canal Main B1. Contractor then took push boat off site to be serviced over the weekend.
- Contractor has a barge, an excavator, one hopper, and a support boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.



<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	4	Unskilled Laborer	0	0	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	1
1	CAT 323	Excavator - Barge	1	1	1
1	CAT 326	Excavator – Long Reach	1	1	1
1	FL6223TB	Push Boat	1	1	1
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM / 12:15 PM	To: 11:45 AM / 5:00 PM	8.0 hours



S SW W  
150 180 210 240 270  
☀ 211°SW (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 13ft



08 Mar 2024, 09:03:34

Contractor loading 323 excavator onto barge.






☉ 230°SW (T) ☉ 26°8'14"N, 81°47'16"W ±9ft ▲ 12ft



08 Mar 2024, 09:08:23

323 excavator loading Epiroc grinder onto barge.






☀ 205°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 15ft



08 Mar 2024, 09:47:27

Contractor taking equipment to station 4+00 in Canal Main B1.





☀ 174°S (T) ☉ 26°7'24"N, 81°46'57"W ±9ft ▲ 8ft



08 Mar 2024, 11:45:50

Equipment staged at station 4+00 in Canal Main B1.