



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 25

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/11/2024 to 3/15/2024</b>			
Inspectors: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>169 to 173</b>	Total Days: <b>173</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>A-A</b>		Stations Worked Between: <b>13+50</b>	

### General

#### Remarks

#### #1 – Prime Contractor – Quality Enterprises:

##### Monday 3-11-2024:

- Contractor waited for survey crew to arrive on site.
- Survey crew arrived on site at 4:00pm to address issue with GPS sensor system on 323 excavator.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Tuesday 3-12-2024:

- Mechanic arrived on site to look at hydraulic lines on the Epiroc grinder attachment.
- Contractor left site at 12:00pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Wednesday 3-13-2024:

- Site Tech arrived on site to fix GPS computer system in the 323 excavator.
- Contractor worked on hydraulic lines on the Epiroc grinder attachment.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Thursday 3-14-2024:

- Turbidity curtain noted in place at station 6+00 in Canal A-A at 8:45am.



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 25

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+50. No sediment removal, only grinding.
- Contractor grinded rock from 8:40am to 5:00pm. Contractor dropped turbidity curtain and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

### Friday 3-15-2024:

- Turbidity curtain noted in place at station 6+00 in Canal A-A at 8:20am.
- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+50. No sediment removal, only grinding.
- Contractor grinded rock from 8:10am to 12:00pm. Contractor stopped grinding rock to go to the staging area at 1300 Curlew Avenue to pick up the small fuel cube to refuel the 323 excavator. Contractor resumed grinding rock from 3:00pm to 4:55pm. Contractor dropped turbidity curtain and opened the canal at 5:00pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

***Note: Daily reports for the week attached.***



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/11/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Monday</b>	Contract Day: <b>169</b>	Week: <b>25</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>80 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>2:33 PM – 2.6'</b>
Low Temp (°F): <b>58 °F</b>	Wind: <b>14 to 15 mph</b>	Wind: <b>6 to 9 mph</b>	Low Tide: <b>8:50 AM – -0.1'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Contractor waited for survey crew to arrive on site.
- Survey crew arrived on site at 4:00pm to address issue with GPS sensor system on 323 excavator.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.


<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours





☀ 148°SE (T) ☉ 26°7'24"N, 81°46'57"W ±22ft ▲ 8ft



11 Mar 2024, 08:03:16

Contractor waiting on survey crew to arrive on site.





☀ 174°S (T) ☉ 26°7'24"N, 81°46'57"W ±32ft ▲ 8ft



11 Mar 2024, 09:59:03

Contractor waiting on survey crew to arrive on site.





☀ 183°S (T) ☉ 26°7'24"N, 81°46'57"W ±9ft ▲ 22ft



11 Mar 2024, 10:59:34

Contractor waiting on survey crew to arrive on site.



SE S SW  
120 150 180 210  
☀ 162°S (T) ● 26°7'24"N, 81°46'57"W ±19ft ▲ 10ft




11 Mar 2024, 12:06:59

Contractor waiting on survey crew to arrive on site.





☉ 161°S (T) ☉ 26°7'24"N, 81°46'57"W ±9ft ▲ 13ft



11 Mar 2024, 13:36:36

Contractor waiting on survey crew to arrive on site.



SE S SW  
120 150 180 210  
☀ 165°S (T) ☉ 26°7'24"N, 81°46'57"W ±36ft ▲ 20ft



11 Mar 2024, 16:01:20

Survey crew arriving on site.





☀ 138°SE (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 9ft



11 Mar 2024, 16:52:01

Survey crew looking at GPS computer system in the 323 excavator.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/12/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Tuesday</b>	Contract Day: <b>170</b>	Week: <b>25</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>81 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>3:01 PM – 2.7'</b>
Low Temp (°F): <b>60 °F</b>	Wind: <b>9 mph</b>	Wind: <b>7 to 10 mph</b>	Low Tide: <b>9:28 AM – 0.2'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Mechanic arrived on site to look at hydraulic lines on the Epiroc grinder attachment.
- Contractor left site at 12:00pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

**Contractor(s) and Personnel**



#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	<b>0</b>	<b>0</b>	Field Supervisor	<b>0</b>	<b>0</b>	Foreman	<b>0</b>	<b>0</b>
		Skilled Laborer	<b>2</b>	<b>5</b>	Unskilled Laborer	<b>1</b>	<b>5</b>	Safety Director	<b>0</b>	<b>0</b>

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
<b>1</b>	<b>N/A</b>	<b>Barge</b>	<b>1</b>	<b>0</b>	<b>0</b>
<b>1</b>	<b>CAT 323</b>	<b>Excavator - Barge</b>	<b>1</b>	<b>0</b>	<b>0</b>
<b>1</b>	<b>CAT 326</b>	<b>Excavator – Long Reach</b>	<b>1</b>	<b>0</b>	<b>0</b>
<b>1</b>	<b>FL6223TB</b>	<b>Push Boat</b>	<b>1</b>	<b>0</b>	<b>0</b>
<b>1</b>	<b>FL2474PP</b>	<b>Support Boat</b>	<b>1</b>	<b>0</b>	<b>0</b>
<b>1</b>	<b>N/A</b>	<b>Hopper</b>	<b>2</b>	<b>0</b>	<b>0</b>

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM / 12:30 PM	To: 12:00 PM / 5:00 PM	8.0 hours



☀ 176°S (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 10ft



12 Mar 2024, 08:02:11

Contractor waiting on mechanic to arrive on site.





☀ 178°S (T) ☉ 26°7'24"N, 81°46'57"W ±16ft ▲ 8ft



12 Mar 2024, 09:13:36

Contractor waiting on mechanic to arrive on site.





☀ 170°S (T) ● 26°7'24"N, 81°46'57"W ±13ft ▲ 8ft



12 Mar 2024, 10:26:12

Mechanic arriving on site to look at Epiroc grinder hydraulic lines.





☀ 164°S (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 11ft



12 Mar 2024, 11:21:38

Mechanic looking at Epiroc grinder hydraulic lines.





☀ 160°S (T) ● 26°7'24"N, 81°46'57"W ±13ft ▲ 15ft



Contractor leaving site.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/13/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Wednesday</b>	Contract Day: <b>171</b>	Week: <b>25</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>81 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>3:32 PM – 2.7'</b>
Low Temp (°F): <b>63 °F</b>	Wind: <b>7 mph</b>	Wind: <b>6 to 8 mph</b>	Low Tide: <b>10:04 AM – 0.6'</b>
Canal Worked In: <b>N/A</b>	Stations Worked Between:	<b>N/A</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Site Tech arrived on site to fix GPS computer system in the 323 excavator.
- Contractor worked on hydraulic lines on the Epiroc grinder attachment.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1. Contractor also has one hopper between stations 1+00 and 2+00 in Canal CC-CC. In addition, the contractor has a long reach excavator, Conex box, two (2) fuel cubes, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator - Barge	1	0	0
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours





☀ 171°S (T) ● 26°7'24"N, 81°46'57"W ±19ft ▲ 9ft



Contractor waiting on Site Tech to arrive on site.






☀ 162°S (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 11ft



13 Mar 2024, 10:00:18

Contractor waiting on Site Tech to arrive on site.





☀ 161°S (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 11ft



13 Mar 2024, 10:47:08

Site Tech arriving on site.





☀ 149°SE (T) ● 26°7'24"N, 81°46'57"W ±16ft ▲ 9ft



13 Mar 2024, 11:53:11

Site Tech working on GPS computer system in 323 excavator.




E SE S SW  
90 120 150 180 210  
☀ 159°S (T) ☉ 26°7'24"N, 81°46'57"W ±22ft ▲ 9ft



Site Tech working on GPS computer system in 323 excavator.



NE 60 90 E 120 SE 150 180  
108°E (T) 26°7'24"N, 81°46'57"W ±22ft ▲ 9ft



Contractor working on hydraulic lines on the Epiroc grinder attachment.





☀ 143°SE (T) ● 26°7'24"N, 81°46'57"W ±16ft ▲ 8ft



13 Mar 2024, 15:07:45

Contractor working on hydraulic lines on the Epiroc grinder attachment.





☀ 157°SE (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 9ft



13 Mar 2024, 16:31:59

Contractor working on hydraulic lines on the Epiroc grinder attachment.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/14/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Thursday</b>	Contract Day: <b>172</b>	Week: <b>25</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>83 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>4:06 PM – 2.7'</b>
Low Temp (°F): <b>65 °F</b>	Wind: <b>6 to 7 mph</b>	Wind: <b>5 to 6 mph</b>	Low Tide: <b>10:38 AM – 0.9'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>13+50</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 6+00 in Canal A-A at 8:45am.
- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+50. No sediment removal, only grinding.
- Contractor grinded rock from 8:40am to 5:00pm. Contractor dropped turbidity curtain and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator - Barge	1	1	9
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 341°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 12ft



323 excavator grinding rock at station 13+50 in Canal A-A.



SW 240 W 270 NW 300 330

☉ 289°W (T) ● 26°7'19"N, 81°47'6"W ±16ft ▲ 8ft



14 Mar 2024, 08:53:35

Turbidity curtain in place at station 6+00 in Canal A-A.





☀ 348°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 10ft



14 Mar 2024, 11:54:07

323 excavator grinding rock at station 13+50 in Canal A-A.



W 270 NW 300 330 N 0 N 30

☀ 335°NW (T) ☉ 26°7'24"N, 81°47'2"W ±13ft ▲ 18ft



14 Mar 2024, 13:02:16

323 excavator grinding rock at station 13+50 in Canal A-A.





☉ 343°N (T) ● 26°7'24"N, 81°47'3"W ±13ft ▲ 39ft



14 Mar 2024, 14:04:32

323 excavator grinding rock at station 13+50 in Canal A-A.






☉ 340°N (T) ● 26°7'24"N, 81°47'3"W ±13ft ▲ 16ft



14 Mar 2024, 16:15:32

323 excavator grinding rock at station 13+50 in Canal A-A.





☀ 236°SW (T) ☉ 26°7'19"N, 81°47'6"W ±13ft ▲ 21ft



Equipment staged at station 6+00 in Canal A-A.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>3/15/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Friday</b>	Contract Day: <b>173</b>	Week: <b>25</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>84 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>4:46 PM – 2.6'</b>
Low Temp (°F): <b>63 °F</b>	Wind: <b>9 to 11 mph</b>	Wind: <b>10 to 11 mph</b>	Low Tide: <b>11:07 AM – 1.2'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>13+50</b>	

**General**

#1 – Prime Contractor – Quality Enterprises:

- Turbidity curtain noted in place at station 6+00 in Canal A-A at 8:20am.
- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+50. No sediment removal, only grinding.
- Contractor grinded rock from 8:10am to 12:00pm. Contractor stopped grinding rock to go to the staging area at 1300 Curlew Avenue to pick up the small fuel cube to refuel the 323 excavator. Contractor resumed grinding rock from 3:00pm to 4:55pm. Contractor dropped turbidity curtain and opened the canal at 5:00pm.
- Contractor has a barge, an excavator, one hopper, a support boat, a fuel cube, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.



<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	6
1	CAT 323	Excavator - Barge	1	1	6
1	CAT 326	Excavator – Long Reach	1	1	1
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	1	1

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours






☀ 323°NW (T)    ● 26°7'24"N, 81°47'2"W ±13ft    ▲ 9ft



15 Mar 2024, 08:11:11

323 excavator grinding rock at station 13+50 in Canal A-A.





☉ 237°SW (T) ● 26°7'19"N, 81°47'6"W ±13ft ▲ 12ft



15 Mar 2024, 08:21:12

Turbidity curtain in place at station 6+00 in Canal A-A.



W 270 NW 300 330 N 0 30  
☀ 331°NW (T) ● 26°7'24"N, 81°47'3"W ±13ft ▲ 35ft



15 Mar 2024, 10:02:51

323 excavator grinding rock at station 13+50 in Canal A-A.



E 90 SE 120 150 S 180 210 S  
☀ 153°SE (T) ☉ 26°8'14"N, 81°47'16"W ±19ft ▲ 26ft



Contractor loading fuel cube into hopper.





☀ 339°N (T)    ● 26°7'24"N, 81°47'3"W ±13ft    ▲ 12ft



15 Mar 2024, 15:02:45

323 excavator grinding rock at station 13+50 in Canal A-A.





☀ 230°SW (T) ● 26°7'19"N, 81°47'6"W ±13ft ▲ 10ft



15 Mar 2024, 17:03:55

Contractor exiting Canal A-A.