



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 26

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/11/2022 to 4/15/2022</b>			
Inspectors: <b>Alan Bechok</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>176 to 180</b>	Total Days: <b>365</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>AA-AA</b>	Stations Worked Between: <b>0+00 to 4+00</b>		

### General

#### Remarks

#### #1 – Prime Contractor – Quality Enterprises:

##### Monday 04-11-2022:

- Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor noted loading and trucking offsite the dredged material from dewatering site at 1300 Curlew Avenue.
- Contractor installed turbidity curtains across the mouth of canal X-X. Double curtains noted.
- Contractor used 323 excavator (stick rover) to check bottom of canal elevations while removing high spots of hard material from canal AA-AA locations.
- Push boat was used to move barge and 323 excavator at canal X-X and AA-AA locations today.
- General note: Dredged material which is stockpiled against existing retaining wall (property line 1300/1350 Curlew Ave.) may cause possible damage to wall (see todays photos).
- Marine contractor barge was blocking canal X-X (1510 Pelican Ave. location). QE crew decided to start grinding at approx. station 2+75 X-X but experienced technical difficulties with the excavator GPS system. Canal X-X was clear after lunch and QE remedied the issue and started to grind on the south AA-AA canal location (working north). This was the original location to start grinding/dredging today.
- Contractor states project turbidity testing being performed daily during canal dredging operations.

##### Tuesday 04-12-2022:

- Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor installed turbidity curtains across the mouth of canal X-X first thing this morning. The curtain was relocated approx. 9:30AM to station 11+00 to accommodate canal Z-Z boat traffic requesting access and egress to/from Naples Bay.
- Contractor used 323 excavator (stick rover) to check bottom of canal elevations while removing high spots of hard material from canal AA-AA locations.
- Push boat was used to move barge, hopper and 323 excavator at canal X-X and AA-AA locations today.



## WEEKLY SUMMARY REPORT – CONTRACT WEEK 26

21-036 EAST NAPLES BAY

### DREDGING AND ROCK REMOVAL PROJECT



- Contractor barge/excavator noted staged at approx. station 4+00 (canal AA-AA) last night.
- Contractor finished grinding on canal AA-AA late morning (approx. sta. 3+00 – 0+00 was the grinding location today). The push boat retrieved one hopper from the Curlew Ave. staging area and dredging at the canal AA-AA south end (sta. 4+00) started approx. 1:45 PM.

#### Wednesday 04-13-2022:

- Contractor's equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Project turbidity curtain noted in place at approx. station 11+00 (canal X-X).
- Dredging in progress today at canal AA-AA locations. Today dredging started at approx. station 3+50 (working in north direction).
- Contractor used 323 excavator (stick rover) to check bottom of canal elevations while dredging material from canal AA-AA locations.
- Push boat was used to move barge, hopper and 323 excavator at canal X-X and AA-AA locations today.
- Contractor barge/excavator noted staged at approx. station 4+00 (canal AA-AA) last night.
- Contractor has an excavator operator stationed at 1300 Curlew Ave. to unload dredged material from delivered hoppers. Contractor noted utilizing a second hopper today to speed up dredging production.

#### Thursday 04-14-2022:

- Contractor's equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Project turbidity curtain noted in place at approx. station 11+00 (canal X-X).
- Dredging in progress today at canal AA-AA locations. Today dredging started at approx. station 1+00 (working in north direction).
- Contractor used 323 excavator (stick rover) to check bottom of canal elevations while dredging material from canal AA-AA locations.
- Push boat was used to move barge, hopper and 323 excavator at canal X-X and AA-AA locations today.
- Contractor barge/excavator noted staged at approx. station 1+00 (canal AA-AA) last night.
- Contractor has an excavator operator stationed at 1300 Curlew Ave. to unload dredged material from delivered hoppers. Contractor noted utilizing a second hopper today to speed up dredging production.
- QC (contractor) road dumps noted on site today to transport stockpiled dredged material offsite (from 1300 Curlew Ave. stockpile).



**WEEKLY SUMMARY REPORT – CONTRACT WEEK 26**  
**21-036 EAST NAPLES BAY**  
**DREDGING AND ROCK REMOVAL PROJECT**



Friday 04-15-2022:

- Contractor's equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Project turbidity curtain noted in place at approx. station 11+00 (canal X-X).
- Dredging in progress today at canal AA-AA locations. Final dredge pass (station 4+00 to 0+00).
- Contractor used 323 excavator (stick rover) to check bottom of canal elevations while dredging material from canal AA-AA locations.
- Push boat was used to move barge, hopper and 323 excavator at canal X-X and AA-AA locations today.
- Contractor barge/excavator noted staged at approx. station 0+00 (canal AA-AA) last night.
- Contractor has an excavator operator stationed at 1300 Curlew Ave. to unload dredged material from delivered hoppers. Contractor noted utilizing a second hopper today to speed up dredging production.
- QC (contractor) road dump trucks noted on site today to transport stockpiled dredged material offsite (from 1300 Curlew Ave. stockpile).
- City of Naples (Site Compliance) personnel on site (1300 Curlew Ave location) this morning (Zach Wiggins). No issues to note.
- General clean up (QE tow behind dumpster noted on site today) was in progress today at project 1300 Curlew Ave. location.

***Note: Daily reports with pictures attached for the week.***



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/11/2022</b>			
Inspectors: <b>AB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Monday</b>	Contract Day: <b>176/365</b>	Week: <b>26</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>86°F</b>	AM Conditions: <b>Clear</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>11:27 AM +2.0 ft.</b>
Low Temp (°F): <b>62°F</b>	Wind: <b>5-15 mph</b>	Wind: <b>5-15 mph</b>	Low Tide: <b>4:54 PM +1.3 ft.</b>
Canal Worked In: <b>X-X / AA-AA</b>	Stations Worked Between:	<b>2+75 / 0+00 to 4+00</b>	

General
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>• Contractor noted loading and trucking offsite the dredged material from dewatering site at 1300 Curlew Avenue.</li> <li>• Contractor installed turbidity curtains across the mouth of canal X-X. Double curtains noted.</li> <li>• Contractor used 323 excavator (stick rover) to check bottom of canal elevations while removing high spots of hard material from canal AA-AA locations.</li> <li>• Push boat was used to move barge and 323 excavator at canal X-X and AA-AA locations today.</li> <li>• General note: Dredged material which is stockpiled against existing retaining wall (property line 1300/1350 Curlew Ave.) may cause possible damage to wall (see todays photos).</li> <li>• Marine contractor barge was blocking canal X-X (1510 Pelican Ave. location). QE crew decided to start grinding at approx. station 2+75 X-X but experienced technical difficulties with the excavator GPS system. Canal X-X was clear after lunch and QE remedied the issue and started to grind on the south AA-AA canal location (working north). This was the original location to start grinding/dredging today.</li> <li>• Contractor states project turbidity testing being performed daily during canal dredging operations.</li> </ul>

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	10	Foreman	1	10
		Excavator Operator	1	10	Truck Driver	1	10	Assistant	1	10
		Technician	0	0	Superintendent	0	0	VP	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	8
1	Volvo	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	8
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	1	1	8
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Alan Bechok CPII	From: 7:30 AM	To: 3:30 PM (+2 hr.)	10



**323 excavator, barge, 2 hoppers, and support boat staged in Canal CC-CC at station 1+00 to 1+75**



**326 excavator transferring removed material from dewatering site to dump truck at 1300 Curlew Avenue**



**Retaining wall between 1300/1350 Curlew Ave.**





**Dredging/grinding equipment heading towards canal X-X**



**Dredging/grinding equipment at approx. station 2+50 (canal X-X)**



**Canal bottom grinding in progress at approx. station 4+00 (canal AA-AA)**



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/12/2022</b>			
Inspectors: <b>AB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Tuesday</b>	Contract Day: <b>177/365</b>	Week: <b>26</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>85°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>11:46 AM +2.3 ft.</b>
Low Temp (°F): <b>66°F</b>	Wind: <b>5-15 mph</b>	Wind: <b>10-20 mph</b>	Low Tide: <b>5:34 PM +1.0 ft.</b>
Canal Worked In: <b>AA-AA</b>	Stations Worked Between:	<b>0+00 to 4+00</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>Contractor installed turbidity curtains across the mouth of canal X-X first thing this morning. The curtain was relocated approx. 9:30AM to station 11+00 to accommodate canal Z-Z boat traffic requesting access and egress to/from Naples Bay.</li> <li>Contractor used 323 excavator (stick rover) to check bottom of canal elevations while removing high spots of hard material from canal AA-AA locations.</li> <li>Push boat was used to move barge, hopper and 323 excavator at canal X-X and AA-AA locations today.</li> <li>Contractor barge/excavator noted staged at approx. station 4+00 (canal AA-AA) last night.</li> <li>Contractor finished grinding on canal AA-AA late morning (approx. sta. 3+00 – 0+00 was the grinding location today). The push boat retrieved one hopper from the Curlew Ave. staging area and dredging at the canal AA-AA south end (sta. 4+00) started approx. 1:45 PM.</li> </ul>

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	10	Foreman	1	10
		Excavator Operator	1	10	Truck Driver	0	0	Assistant	0	0
		Technician	0	0	Superintendent	0	0	VP	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	3
1	Volvo	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	8
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	0	0	0
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Alan Bechok CPII	From: 7:30 AM	To: 3:30 PM	8



**Turbidity curtain across mouth of Canal X-X**



Relocated turbidity curtain location (approx. sta. 11+00, canal X-X)



**Start location for todays bottom grinding (approx. sta. 3+00, canal AA-AA)**





**Current status of dredged material stockpile at Curlew Ave.**



**Epiroc grinder head being utilized today**



**Push boat bringing back recently emptied hopper to canal AA-AA**



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/13/2022</b>			
Inspectors: <b>AB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Wednesday</b>	Contract Day: <b>178/365</b>	Week: <b>26</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>87°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>12:10 PM +2.3 ft.</b>
Low Temp (°F): <b>70°F</b>	Wind: <b>5-15 mph</b>	Wind: <b>5-15 mph</b>	Low Tide: <b>6:12 PM +0.7 ft.</b>
Canal Worked In: <b>AA-AA</b>	Stations Worked Between:	<b>0+00 to 3+50</b>	

<b>General</b>	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>Project turbidity curtain noted in place at approx. station 11+00 (canal X-X).</li> <li>Dredging in progress today at canal AA-AA locations. Today dredging started at approx. station 3+50 (working in north direction).</li> <li>Contractor used 323 excavator (stick rover) to check bottom of canal elevations while dredging material from canal AA-AA locations.</li> <li>Push boat was used to move barge, hopper and 323 excavator at canal X-X and AA-AA locations today.</li> <li>Contractor barge/excavator noted staged at approx. station 4+00 (canal AA-AA) last night.</li> <li>Contractor has an excavator operator stationed at 1300 Curlew Ave. to unload dredged material from delivered hoppers. Contractor noted utilizing a second hopper today to speed up dredging production.</li> </ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	10	Foreman	1	10
		Excavator Operator	2	10	Truck Driver	0	0	Assistant	0	0
		Technician	0	0	Superintendent	1	2	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	8
1	Volvo	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	8
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	0	0	0
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Alan Bechok CPII	From: 7:30 AM	To: 3:30 PM	8



**Current status of project dredging material stockpile (1300 Curlew Ave.)**



**Dropping off full hopper and picking up empty hopper**



**Empty hopper in transit back to Canal AA-AA**





**Turbidity curtain in place at approx. station 11+00 (canal X-X)**



**Dredging in progress (approx. station 2+50, canal AA-AA)**



**Dredged material from canal AA-AA being emptied into hopper**



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/14/2022</b>			
Inspectors: <b>AB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Thursday</b>	Contract Day: <b>179/365</b>	Week: <b>26</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>86°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>12:34 PM +2.6 ft.</b>
Low Temp (°F): <b>72°F</b>	Wind: <b>5-15 mph</b>	Wind: <b>10-20 mph</b>	Low Tide: <b>6:33 AM +0.3 ft.</b>
Canal Worked In: <b>AA-AA</b>	Stations Worked Between:	<b>0+00 to 1+00</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>Project turbidity curtain noted in place at approx. station 11+00 (canal X-X).</li> <li>Dredging in progress today at canal AA-AA locations. Today dredging started at approx. station 1+00 (working in north direction).</li> <li>Contractor used 323 excavator (stick rover) to check bottom of canal elevations while dredging material from canal AA-AA locations.</li> <li>Push boat was used to move barge, hopper and 323 excavator at canal X-X and AA-AA locations today.</li> <li>Contractor barge/excavator noted staged at approx. station 1+00 (canal AA-AA) last night.</li> <li>Contractor has an excavator operator stationed at 1300 Curlew Ave. to unload dredged material from delivered hoppers. Contractor noted utilizing a second hopper today to speed up dredging production.</li> <li>QC (contractor) road dumps noted on site today to transport stockpiled dredged material offsite (from 1300 Curlew Ave. stockpile).</li> </ul>

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	10	Foreman	1	10
		Excavator Operator	2	10	Truck Driver	2	10	Assistant	0	0
		Technician	0	0	Superintendent	1	2	VP	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	1	9
1	Volvo	Front End Loader	1	1	4
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	9
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	2	2	9
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Alan Bechok CPII	From: 7:30 AM	To: 3:30 PM	8



**Turbidity curtain in place at approx. station 11+00, canal X-X**



**Current status of stockpiled dredged material at 1300 Curlew Ave**



**Dredging in progress at approx. station 1+00, canal AA-AA**





**Loading stockpile dredged material into dump truck**



**Pushing hopper containing dredged material to 1300 Curlew Ave. location**



**Dredging in progress at north mouth of Canal AA-AA**



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/15/2022</b>			
Inspectors: <b>AB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Friday</b>	Contract Day: <b>180/365</b>	Week: <b>26</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>84°F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>12:57 PM +2.6 ft.</b>
Low Temp (°F): <b>73°F</b>	Wind: <b>0-10 mph</b>	Wind: <b>0-10 mph</b>	Low Tide: <b>7:10 AM +0.3 ft.</b>
Canal Worked In: <b>AA-AA</b>	Stations Worked Between:	<b>0+00 to 4+00</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>Contractor’s equipment is staged in canal CC-CC at station 1+00; this equipment includes an excavator mounted on the barge. The contractor also has 2 hoppers and a push boat staged in Canal CC-CC at station 1+50. Contractor also has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>Project turbidity curtain noted in place at approx. station 11+00 (canal X-X).</li> <li>Dredging in progress today at canal AA-AA locations. Final dredge pass (station 4+00 to 0+00).</li> <li>Contractor used 323 excavator (stick rover) to check bottom of canal elevations while dredging material from canal AA-AA locations.</li> <li>Push boat was used to move barge, hopper and 323 excavator at canal X-X and AA-AA locations today.</li> <li>Contractor barge/excavator noted staged at approx. station 0+00 (canal AA-AA) last night.</li> <li>Contractor has an excavator operator stationed at 1300 Curlew Ave. to unload dredged material from delivered hoppers. Contractor noted utilizing a second hopper today to speed up dredging production.</li> <li>QC (contractor) road dump trucks noted on site today to transport stockpiled dredged material offsite (from 1300 Curlew Ave. stockpile).</li> <li>City of Naples (Site Compliance) personnel on site (1300 Curlew Ave location) this morning (Zach Wiggins). No issues to note.</li> <li>General clean up (QE tow behind dumpster noted on site today) was in progress today at project 1300 Curlew Ave. location.</li> </ul>

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	8	Foreman	1	8
		Excavator Operator	2	8	Truck Driver	2	8	Assistant	0	0
		Technician	0	0	Superintendent	0	0	VP	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	8
1	Volvo	Front End Loader	1	1	2
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	8
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	2	2	8
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Alan Bechok CPII	From: 7:00 AM	To: 11:00/ + 2 hrs.	6



**Removed material at dewatering site at 1300 Curlew Avenue**



**323 excavator lifting spud to allow push boat to mobilize barge and hopper in Canal AA-AA**



**323 excavator removing material and transferring to hopper at station 4+00**





**Turbidity curtain installed across Canal X-X at station 13+00**



323 excavator removing material from station 4+00



**Dump truck entering the site at 1300 Curlew Avenue**



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



**326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue**