



WEEKLY SUMMARY REPORT – CONTRACT WEEK 28

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 4/25/2022 to 4/29/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 190 to 194	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: Z-Z / Y-Y	Stations Worked Between: 0+00 to 2+50 / 0+50 to 2+00		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 04-25-2022:

- Contractor has an excavator mounted on a barge, a push boat, and 2 hoppers staged in Canal CC-CC between stations 0+75 and 1+50. In addition, Contractor has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor pumped water out from the bottom of the barge.
- Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal Z-Z.
- Contractor used support boat to install and remove turbidity curtain across Canal X-X at station 8+50 as necessary for push boat to enter and exit Canal X-X as well as to let resident out of Canal.
- Contractor used 323 excavator to remove 5 hoppers of material between stations 1+00 and 2+50.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers back to Canal CC-CC and empty hoppers back to Canal Z-Z.
- Contractor used 326 excavator to transfer 5 hoppers of material from hopper to dewatering site at 1300 Curlew Avenue.
- Contractor used 326 excavator and front end loader to redistribute removed material at the dewatering site at 1300 Curlew Avenue.

Tuesday 04-26-2022:

- Contractor has an excavator mounted on a barge, a push boat, and 1 hopper staged in Canal Z-Z between stations 1+25 and 1+75. Contractor has a barge stationed in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install and remove turbidity curtain across Canal X-X at station 8+50 as necessary for push boat to enter and exit Canal X-X as well as to let resident out of Canal.
- Contractor used 323 excavator to remove 5 hoppers of material between stations 0+00 and 1+50.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers back to Canal CC-CC and empty hoppers back to Canal Z-Z.
- Contractor used 326 excavator to transfer 5 hoppers of material from hopper to dewatering site at 1300 Curlew Avenue.
- Contractor used 323 excavator to grind material between stations 0+50 and 1+00.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 28

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



- Contactor used push boat to position barge as necessary for grinding material.

Wednesday 04-27-2022:

- Contractor has an excavator mounted on a barge, a push boat, and 1 hopper staged in Canal Z-Z between stations 0+50 and 1+00. Contractor has a barge stationed in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install and remove turbidity curtain across Canal X-X at station 8+50.
- Contractor used 323 excavator to remove 1 hopper of material between stations 0+50 and 1+00.
- Contractor used push boat to transport hopper from Canal Z-Z to Canal CC-CC.
- Contractor used 326 excavator to transfer 1 hopper of material from hopper to dewatering site at 1300 Curlew Avenue.
- Contractor used push boat to move turbidity curtain from station 8+50 to station 4+75 in Canal X-X.
- Contractor used push boat to transport barge from Canal Z-Z to Canal Y-Y.
- Contractor used 323 excavator to grind material between stations 1+50 and 2+00.
- Contractor used push boat to position barge as necessary for grinding material.
- Contractor used support boat to open and close turbidity curtain as necessary for residents to enter and exit Canal X-X.

Thursday 04-28-2022:

- Contractor has an excavator mounted on a barge and a push boat staged in Canal Y-Y between stations 1+50 and 2+00. Contractor has two barges stationed in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 4+75.
- Contractor used 323 excavator to grind material between stations 1+00 and 1+50.
- Contractor used push boat to position barge as necessary for grinding material.
- Contractor used support boat to and RTK Trimble GPS unit to map locations of existing docks and boat lifts in Canal Y-Y.

Friday 04-29-2022:

- Contractor has a barge staged in East Naples Bay next to the east side of the property at 1300 Curlew Avenue. Contractor has two hoppers stationed in Canal CC-CC at station 1+50. In addition, Contractor has an excavator, a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used 323 excavator to transport crane tracks from barge to 1300 Curlew Avenue.
- Contractor used 323 excavator to transport 1 section of the barge from the water on the east side of 1300 Curlew Avenue to 1300 Curlew Avenue.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 28
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



- Contractor used water tank to clean all equipment on site at 130 Curlew Avenue.
- Contractor used 323 and 326 excavators to redistribute the removed material at the dewatering site at 1300 Curlew Avenue.
- Contractor used 323 and 326 excavators to lift barge section up on to 2 Jersey barriers.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 04/25/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Monday	Contract Day: 190/365	Week: 28	Accident Report #: N/A
High Temp (°F): 87°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 11:16 AM +2.2'
Low Temp (°F): 67°F	Wind: 10 mph	Wind: 10 mph	Low Tide: 4:30 PM +1.1'
Canal Worked In: Z-Z	Stations Worked Between:	1+00 to 2+50	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has an excavator mounted on a barge, a push boat, and 2 hoppers staged in Canal CC-CC between stations 0+75 and 1+50. In addition, Contractor has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor pumped water out from the bottom of the barge. • Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal Z-Z. • Contractor used support boat to install and remove turbidity curtain across Canal X-X at station 8+50 as necessary for push boat to enter and exit Canal X-X as well as to let resident out of Canal. • Contractor used 323 excavator to remove 5 hoppers of material between stations 1+00 and 2+50. • Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers back to Canal CC-CC and empty hoppers back to Canal Z-Z. • Contractor used 326 excavator to transfer 5 hoppers of material from hopper to dewatering site at 1300 Curlew Avenue. • Contractor used 326 excavator and front end loader to redistribute removed material at the dewatering site at 1300 Curlew Avenue.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	1	1	1
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	4
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB35DQ	Dump truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:45 AM	To: 4:45 PM	8.0

S 180 SW 210 240 W 270 300
☉ 235°SW (T) ☉ 26°8'13"N, 81°47'15"W ±42ft ▲ 8ft



25 Apr 2022, 08:48:11

Barge, 323 excavator, hoppers, push boat, and support boat staged in Canal CC-CC between stations 0+75 and 1+50



☀ 232°SW (T) ☉ 26°8'2"N, 81°47'6"W ±13ft ▲ 8ft



323 excavator removing material from station 2+50



☉ 235°SW (T) ☉ 26°8'3"N, 81°47'6"W ±39ft ▲ 8ft



323 excavator removing material from station 2+50 and transferring it to hopper



Turbidity curtain installed across Canal X-X at station 8+50

SW

240

W

270

NW

300

330

☉ 289°W (T) ☉ 26°8'2"N, 81°47'6"W ±82ft ▲ 8ft



323 excavator removing material from station 2+50 and transferring it to hopper

W 240 W 270 300 NW 330 N 0
☀ 297°NW (T) ☉ 26°8'3"N, 81°47'6"W ±22ft ▲ 9ft



25 Apr 2022, 10:16:25

323 excavator removing material from station 2+50 and transferring it to hopper

W NW N
240 270 300 330 0
☀ 309°NW (T) ☉ 26°8'4"N, 81°47'6"W ±42ft ▲ 8ft



25 Apr 2022, 10:22:49

Support boat opening turbidity curtain to allow push boat to transport hopper out of Canal X-X

W 270 NW 300 330 N 0 30
☉ 323°NW (T) ☉ 26°8'3"N, 81°47'5"W ±22ft ▲ 9ft



323 excavator lifting spud to allow push boat to mobilize barge at station 2+00



☀ 189°S (T) ☉ 26°8'14"N, 81°47'16"W ±22ft ▲ 8ft



Front end loader redistributing removed material at the dewatering site at 1300 Curlew Avenue



☉ 237°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 8ft



Push boat transporting full hopper back to Canal CC-CC



☀ 179°S (T) ☉ 26°8'14"N, 81°47'16"W ±29ft ▲ 8ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



☀ 107°E (T) ☉ 26°8'4"N, 81°47'6"W ±13ft ▲ 8ft



25 Apr 2022, 16:12:44

323 excavator removing material from station 1+00



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 04/26/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 191/365	Week: 28	Accident Report #: N/A
High Temp (°F): 87°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 11:38 AM +2.4'
Low Temp (°F): 68°F	Wind: 8 mph	Wind: 12 mph	Low Tide: 5:25 PM +0.8'
Canal Worked In: Z-Z	Stations Worked Between:	0+00 to 1+50	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none">• Contractor has an excavator mounted on a barge, a push boat, and 1 hopper staged in Canal Z-Z between stations 1+25 and 1+75. Contractor has a barge stationed in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.• Contractor used support boat to install and remove turbidity curtain across Canal X-X at station 8+50 as necessary for push boat to enter and exit Canal X-X as well as to let resident out of Canal.• Contractor used 323 excavator to remove 5 hoppers of material between stations 0+00 and 1+50.• Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers back to Canal CC-CC and empty hoppers back to Canal Z-Z.• Contractor used 326 excavator to transfer 5 hoppers of material from hopper to dewatering site at 1300 Curlew Avenue.• Contractor used 323 excavator to grind material between stations 0+50 and 1+00.• Contactor used push boat to position barge as necessary for grinding material.	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	5
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB35DQ	Dump truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:45 AM	To: 4:45 PM	8.0

SE S SW
120 150 180 210 240

☀ 189°S (T) ☉ 26°8'15"N, 81°47'15"W ±29ft ▲ 9ft



26 Apr 2022, 08:42:57

326 excavator transferring one hopper of removed material from hopper to dewatering site at 1300 Curlew Avenue



323 excavator removing material from station 1+50

SW W NW
210 240 270 300 330

☀ 276°W (T) ☉ 26°8'4"N, 81°47'5"W ±13ft ▲ 8ft



26 Apr 2022, 09:00:11

323 excavator lifting spud to allow push boat to mobilize barge at station 0+50




☀ 342°N (T) ☉ 26°8'4"N, 81°47'6"W ±16ft ▲ 8ft



26 Apr 2022, 10:07:00

Turbidity curtain installed across Canal X-X at station 8+50



☀ 94°E (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft




326 excavator transferring one hopper of removed material from hopper to dewatering site at 1300 Curlew Avenue

W 270 NW 300 330 N 0 30
☀ 333°NW (T) ☉ 26°8'3"N, 81°47'6"W ±29ft ▲ 9ft



26 Apr 2022, 11:16:55

323 excavator lifting spud to allow push boat to mobilize barge at station 0+50



26 Apr 2022, 11:22:48

Support boat opening turbidity curtain to allow resident to exit Canal X-X



☀ 52°NE (T) ☉ 26°8'4"N, 81°47'7"W ±13ft ▲ 8ft



26 Apr 2022, 13:58:57

Support boat opening turbidity curtain to allow push boat to transport hopper out of Canal X-X



☀ 60°NE (T) ● 26°8'4"N, 81°47'6"W ±42ft ▲ 8ft



26 Apr 2022, 15:22:06

323 excavator grinding material at station 1+00



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 04/27/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Wednesday	Contract Day: 192/365	Week: 28	Accident Report #: N/A
High Temp (°F): 85°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 12:00 PM +2.4'
Low Temp (°F): 71°F	Wind: 3 mph	Wind: 14 mph	Low Tide: 6:11 PM +0.4'
Canal Worked In: Z-Z/Y-Y	Stations Worked Between:	0+00 to 1+50 / 0+00 to 2+00	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has an excavator mounted on a barge, a push boat, and 1 hopper staged in Canal Z-Z between stations 0+50 and 1+00. Contractor has a barge stationed in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install and remove turbidity curtain across Canal X-X at station 8+50. • Contractor used 323 excavator to remove 1 hopper of material between stations 0+50 and 1+00. • Contractor used push boat to transport hopper from Canal Z-Z to Canal CC-CC. • Contractor used 326 excavator to transfer 1 hopper of material from hopper to dewatering site at 1300 Curlew Avenue. • Contractor used push boat to move turbidity curtain from station 8+50 to station 4+75 in Canal X-X. • Contractor used push boat to transport barge from Canal Z-Z to Canal Y-Y. • Contractor used 323 excavator to grind material between stations 1+50 and 2+00. • Contractor used push boat to position barge as necessary for grinding material. • Contractor used support boat to open and close turbidity curtain as necessary for residents to enter and exit Canal X-X. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	2
1	02016	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	5
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB35DQ	Dump truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☀ 348°N (T) ● 26°8'4"N, 81°47'6"W ±29ft ▲ 9ft



27 Apr 2022, 08:37:52

Turbidity Curtain installed across Canal X-X at station 8+50



☉ 145°SE (T) ● 26°8'4"N, 81°47'6"W ±13ft ▲ 8ft



27 Apr 2022, 08:38:12

323 excavator lifting spud to allow push boat to mobilize barge at station 2+50 in Canal Z-Z

SW W NW
210 240 270 300 330
☉ 262°W (T) ☉ 26°8'13"N, 81°47'15"W ±16ft ▲ 8ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



323 excavator lifting spud to allow push boat to mobilize barge at station 2+00 in Canal Z-Z



☀ 12°N (T) ☉ 26°8'4"N, 81°47'10"W ±16ft ▲ 7ft



27 Apr 2022, 10:18:41

Push boat being used to installing turbidity curtain across Canal X-X at station 4+75



☀ 139°SE (T) ☉ 26°8'3"N, 81°47'10"W ±26ft ▲ 9ft



323 excavator lifting spud to allow push boat to mobilize barge at station 2+00 in Canal Y-Y



☀ 140°SE (T) ☉ 26°8'3"N, 81°47'10"W ±32ft ▲ 8ft



27 Apr 2022, 13:25:15

323 excavator grinding material at station 1+50 in Canal Y-Y



☀ 24°NE (T) ● 26°8'4"N, 81°47'10"W ±13ft ▲ 8ft



27 Apr 2022, 15:05:41

Support boat opening turbidity curtain to allow resident to exit Canal X-X



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 04/28/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 193/365	Week: 28	Accident Report #: N/A
High Temp (°F): 84°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 12:22 PM +2.7'
Low Temp (°F): 71°F	Wind: 7 mph	Wind: 12 mph	Low Tide: 6:26 AM +0.5'
Canal Worked In: Y-Y	Stations Worked Between:	1+00 to 1+50	


General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has an excavator mounted on a barge and a push boat staged in Canal Y-Y between stations 1+50 and 2+00. Contractor has two barges stationed in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a front end loader, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install turbidity curtain across Canal X-X at station 4+75. • Contractor used 323 excavator to grind material between stations 1+00 and 1+50. • Contractor used push boat to position barge as necessary for grinding material. • Contractor used support boat to and RTK Trimble GPS unit to map locations of existing docks and boat lifts in Canal Y-Y.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	1	0	0
1	FL6223TB	Push Boat	1	1	3
1	FL2474PP	Support Boat	1	1	4
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB35DQ	Dump truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☀ 150°SE (T) ● 26°8'3"N, 81°47'10"W ±13ft ▲ 10ft



28 Apr 2022, 08:34:58

323 excavator grinding rock at station 1+50



☀ 353°N (T) ● 26°8'4"N, 81°47'11"W ±13ft ▲ 10ft



28 Apr 2022, 08:35:17

Turbidity curtain installed across Canal X-X at station 4+75




☀ 137°SE (T) ● 26°8'2"N, 81°47'10"W ±13ft ▲ 11ft



28 Apr 2022, 09:53:02

Using support boat and RTK Trimble GPS unit to map locations of existing boat lifts at station 3+00



☀ 120°SE (T) ● 26°8'3"N, 81°47'10"W ±22ft ▲ 8ft



28 Apr 2022, 10:48:30


323 excavator grinding rock at station 1+50



☀ 59°NE (T) ● 26°8'3"N, 81°47'10"W ±13ft ▲ 9ft



323 excavator on barge with Epiroc grinder at station 1+25



☀ 65°NE (T) ● 26°8'3"N, 81°47'10"W ±42ft ▲ 9ft



28 Apr 2022, 15:40:41

323 excavator grinding rock at station 1+00



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 04/29/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 194/365	Week: 28	Accident Report #: N/A
High Temp (°F): 82°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 12:45 PM +2.8'
Low Temp (°F): 69°F	Wind: 6 mph	Wind: 8 mph	Low Tide: 7:03 AM +0.7'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge staged in East Naples Bay next to the east side of the property at 1300 Curlew Avenue. Contractor has two hoppers stationed in Canal CC-CC at station 1+50. In addition, Contractor has an excavator, a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used 323 excavator to transport crane tracks from barge to 1300 Curlew Avenue. • Contractor used 323 excavator to transport 1 section of the barge from the water on the east side of 1300 Curlew Avenue to 1300 Curlew Avenue. • Contractor used water tank to clean all equipment on site at 130 Curlew Avenue. • Contractor used 323 and 326 excavators to redistribute the removed material at the dewatering site at 1300 Curlew Avenue. • Contractor used 323 and 326 excavators to lift barge section up on to 2 Jersey barriers.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	1	2
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	1	3	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	1	5
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	1
1	FL2474PP	Support Boat	1	0	0
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	1	2
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB35DQ	Dump truck	0	0	0
1	MB26DQ	Utility Truck	1	1	1
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:45 AM	To: 4:45 PM	8.0

S 180 SW 210 240 W 270 3
☉ 228°SW (T) ☉ 26°8'14"N, 81°47'16"W ±29ft ▲ 9ft



Barge stationed off the east side of the property at 1300 Curlew Avenue

S 180 SW 240 W 270 300
☉ 237°SW (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 9ft



323 excavator lifting crane tracks from barge to 1300 Curlew Avenue

W 270 NW 300 N 0 30
326°NW (T) 26°8'14"N, 81°47'16"W ±13ft ▲ 8ft




323 excavator lifting crane tracks from barge to 1300 Curlew Avenue

NW N NE
300 330 0 30 60
☀ 357°N (T) ☉ 26°8'14"N, 81°47'16"W ±19ft ▲ 9ft



323 excavator lifting 1 section of the barge from the water to the property at 1300 Curlew Avenue



☀ 15°N (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 7ft



323 excavator lifting 1 section of the barge from the water to the property at 1300 Curlew Avenue



Contractor using water tank and hose to clean 323 excavator

S SW W
50 180 210 240 270

☀ 221°SW (T) ☉ 26°8'15"N, 81°47'15"W ±13ft ▲ 10ft



323 excavator and 326 excavator redistributing removed material at the dewatering site at 1300 Curlew Avenue

N 0 30 NE 60 E 90 SE 120
☀ 66°NE (T) ☉ 26°8'14"N, 81°47'16"W ±16ft ▲ 8ft



323 excavator lifting barge section so that 326 excavator can slide Jersey barrier underneath barge



☀ 134°SE (T) ● 26°8'13"N, 81°47'16"W ±16ft ▲ 8ft



Both hoppers, push boat, and support boat staged in Canal CC-CC between stations 1+00 and 1+50



☉ 333°NW (T) ☉ 26°8'14"N, 81°47'16"W ±36ft ▲ 8ft



29 Apr 2022, 13:45:43

1 section of the barge sitting on Jersey barriers at 1300 Curlew Avenue