



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 31

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/22/2024 to 4/26/2024</b>			
Inspectors: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>211 to 215</b>	Total Days: <b>215</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>A-A</b>		Stations Worked Between: <b>14+00</b>	

### General

#### Remarks

#### #1 – Prime Contractor – Quality Enterprises:

##### Monday 4-22-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:00am to 12:00pm. Contractor stopped grinding due to losing a bolt on the left cutter drum of the Epiroc grinder. Mechanic arrived on site at 4:15pm to replace the missing bolt.
- Contractor has a barge, an excavator, one hopper, and a push boat staged overnight at station 12+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Tuesday 4-23-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:00am to 2:30pm. Contractor stopped grinding to take fuel cube to staging area at 1300 Curlew Avenue to be refilled. Contractor then transported the fuel cube back to Canal A-A and refueled the 323 excavator. Contractor resumed grinding from 4:30pm to 5:00pm. Contractor dropped turbidity curtain and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, and a push boat staged overnight at station 12+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

##### Wednesday 4-24-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:00am to 5:00pm. Contractor dropped turbidity curtain and opened the canal at 5:05pm.



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 31

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



- Contractor has a barge, an excavator, one hopper, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

### Thursday 4-25-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:40am to 10:30am. Contractor stopped grinding due to hydraulic line leak on the 323 excavator. Mechanic arrived on site at 10:50am to assess the issue, left site and returned at 2:30pm with parts to fix the leak. Contractor resumed grinding at 3:20pm until 5:00pm.
- Contractor has a barge, an excavator, one hopper, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

### Friday 4-26-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:15am to 1:45pm. Contractor opened the canal at 2:00pm.
- Contractor washed down equipment using water tank on trailer and left site at 3:00pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

**Note: Daily reports for the week attached.**



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/22/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Monday</b>	Contract Day: <b>211</b>	Week: <b>31</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>81 °F</b>	AM Conditions: <b>Cloudy</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>12:37 PM – 2.7'</b>
Low Temp (°F): <b>69 °F</b>	Wind: <b>10 to 11 mph</b>	Wind: <b>17 to 19 mph</b>	Low Tide: <b>6:57 AM – 0.8'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>14+00</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:00am to 12:00pm. Contractor stopped grinding due to losing a bolt on the left cutter drum of the Epiroc grinder. Mechanic arrived on site at 4:15pm to replace the missing bolt.
- Contractor has a barge, an excavator, one hopper, and a push boat staged overnight at station 12+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	4
1	CAT 323	Excavator - Barge	1	1	4
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	4
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 1°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 11ft



323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 356°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 9ft



22 Apr 2024, 10:03:14

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 346°N (T) ☉ 26°7'24"N, 81°47'2"W ±13ft ▲ 11ft



22 Apr 2024, 11:01:21

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 4°N (T) ☉ 26°7'24"N, 81°47'3"W ±9ft ▲ 17ft



22 Apr 2024, 12:10:18

Grinding stopped due to loss of bolt on Epiroc grinder.





☀ 6°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 5ft



Contractor refueling 323 excavator.



☉ 258°W (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 9ft



22 Apr 2024, 16:01:24

Contractor exiting Canal A-A.



☀ 159°S (T) ● 26°7'24"N, 81°46'57"W ±9ft ▲ 5ft



22 Apr 2024, 16:18:55

Mechanic arriving on site to replace missing bolt on the Epiroc grinder.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/23/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Tuesday</b>	Contract Day: <b>212</b>	Week: <b>31</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>83 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>12:56 PM – 2.8'</b>
Low Temp (°F): <b>61 °F</b>	Wind: <b>13 to 14 mph</b>	Wind: <b>3 to 9 mph</b>	Low Tide: <b>7:33 AM – 0.9'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>14+00</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:00am to 2:30pm. Contractor stopped grinding to take fuel cube to staging area at 1300 Curlew Avenue to be refilled. Contractor then transported the fuel cube back to Canal A-A and refueled the 323 excavator. Contractor resumed grinding from 4:30pm to 5:00pm. Contractor dropped turbidity curtain and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, and a push boat staged overnight at station 12+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator - Barge	1	1	7
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	7
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 355°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 16ft



23 Apr 2024, 08:05:55

323 excavator grinding rock at station 14+00 in Canal A-A.



23 Apr 2024, 09:00:51

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 350°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 10ft



23 Apr 2024, 10:07:16

323 excavator grinding rock at station 14+00 in Canal A-A.





☀ 353°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 11ft



23 Apr 2024, 11:02:37

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 356°N (T)    ● 26°7'24"N, 81°47'2"W ±9ft    ▲ 10ft



23 Apr 2024, 12:01:23

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 345°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 16ft



23 Apr 2024, 13:08:36

323 excavator grinding rock at station 14+00 in Canal A-A.



☉ 350°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 3ft



23 Apr 2024, 14:08:20

323 excavator grinding rock at station 14+00 in Canal A-A.



☉ 247°SW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 5ft



23 Apr 2024, 14:35:04

Push boat taking fuel cube to staging area to be refilled.



☀ 231°SW (T) ● 26°8'13"N, 81°47'16"W ±16ft ▲ 10ft



23 Apr 2024, 15:42:26

Push boat taking fuel cube back to Canal A-A.



☉ 350°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 5ft



23 Apr 2024, 16:29:38

Contractor refueling 323 excavator.



☀ 5°N (T) ● 26°7'24"N, 81°47'3"W ±36ft ▲ 54ft



23 Apr 2024, 16:46:07

323 excavator grinding rock at station 14+00 in Canal A-A.





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/24/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Wednesday</b>	Contract Day: <b>213</b>	Week: <b>31</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>83 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>1:16 PM – 2.8'</b>
Low Temp (°F): <b>62 °F</b>	Wind: <b>8 to 10 mph</b>	Wind: <b>5 to 12 mph</b>	Low Tide: <b>8:06 AM – 1.1'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>14+00</b>	

<b>General</b>	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>• Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.</li> <li>• Contractor grinded rock from 8:00am to 5:00pm. Contractor dropped turbidity curtain and opened the canal at 5:05pm.</li> <li>• Contractor has a barge, an excavator, one hopper, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.</li> </ul>	

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	0	0	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator - Barge	1	1	9
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 9°N (T) ☉ 26°7'24"N, 81°47'3"W ±9ft ▲ 21ft



323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 9°N (T) ☉ 26°7'24"N, 81°47'2"W ±16ft ▲ 12ft



24 Apr 2024, 09:49:15

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 24°NE (T) ☉ 26°7'24"N, 81°47'3"W ±13ft ▲ 7ft



24 Apr 2024, 10:56:11

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 11°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 12ft



24 Apr 2024, 11:51:25

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 9°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



24 Apr 2024, 12:52:20

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 9°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 12ft



323 excavator grinding rock at station 14+00 in Canal A-A.





☀ 10°N (T) ● 26°7'24"N, 81°47'3"W ±22ft ▲ 5ft



24 Apr 2024, 14:55:23

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 8°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 0ft



24 Apr 2024, 15:47:21

323 excavator grinding rock at station 14+00 in Canal A-A.

NW N NE  
300 330 0 30 60  
☀ 5°N (T) ☉ 26°7'24"N, 81°47'2"W ±39ft ▲ 137ft



24 Apr 2024, 16:30:51

323 excavator grinding rock at station 14+00 in Canal A-A.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/25/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Thursday</b>	Contract Day: <b>214</b>	Week: <b>31</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>84 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>1:37 PM – 2.9'</b>
Low Temp (°F): <b>63 °F</b>	Wind: <b>6 to 8 mph</b>	Wind: <b>6 to 13 mph</b>	Low Tide: <b>8:34 AM – 1.2'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>14+00</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:40am to 10:30am. Contractor stopped grinding due to hydraulic line leak on the 323 excavator. Mechanic arrived on site at 10:50am to assess the issue, left site and returned at 2:30pm with parts to fix the leak. Contractor resumed grinding at 3:20pm until 5:00pm.
- Contractor has a barge, an excavator, one hopper, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	0	0	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	4
1	CAT 323	Excavator - Barge	1	1	4
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	4
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 9°N (T) ☉ 26°7'24"N, 81°47'2"W ±13ft ▲ 13ft



25 Apr 2024, 08:37:50

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 10°N (T) ● 26°7'24"N, 81°47'3"W ±9ft ▲ 15ft



323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 347°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 2ft



25 Apr 2024, 10:53:52

Mechanic looking at hydraulic lines on 323 excavator.





☀ 350°N (T) ☉ 26°7'24"N, 81°47'2"W ±32ft ▲ 10ft



25 Apr 2024, 14:55:37

Mechanic repairing hydraulic lines on 323 excavator.



☀ 9°N (T) ● 26°7'24"N, 81°47'3"W ±29ft ▲ 22ft



25 Apr 2024, 15:20:46

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 10°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 13ft



323 excavator grinding rock at station 14+00 in Canal A-A.



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>4/26/2024</b>			
Inspector: <b>Mackenzie Hudson</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Friday</b>	Contract Day: <b>215</b>	Week: <b>31</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>87 °F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>2:01 PM – 2.9'</b>
Low Temp (°F): <b>63 °F</b>	Wind: <b>9 mph</b>	Wind: <b>5 to 6 mph</b>	Low Tide: <b>8:54 AM – 1.4'</b>
Canal Worked In: <b>A-A</b>	Stations Worked Between:	<b>14+00</b>	

**General**

**#1 – Prime Contractor – Quality Enterprises:**

- Canal grinding in progress today in Canal A-A starting, approximately, at station 14+00. No sediment removal, only grinding.
- Contractor grinded rock from 8:15am to 1:45pm. Contractor opened the canal at 2:00pm.
- Contractor washed down equipment using water tank on trailer and left site at 3:00pm.
- Contractor has a barge, an excavator, one hopper, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

<b>Contractor(s) and Personnel</b>										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	8	Unskilled Laborer	0	0	Safety Director	0	0

<b>Equipment</b>					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	6
1	CAT 323	Excavator - Barge	1	1	6
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	6
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

<b>Visitors</b>			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM / 3:30 PM	To: 3:00 PM / 5:00 PM	8.0 hours



☀ 9°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 20ft



26 Apr 2024, 08:17:10

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 13°N (T) ☉ 26°7'24"N, 81°47'3"W ±16ft ▲ 8ft



26 Apr 2024, 09:26:15

323 excavator grinding rock at station 14+00 in Canal A-A.



26 Apr 2024, 10:44:35

323 excavator grinding rock at station 14+00 in Canal A-A.





☀ 183°S (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 8ft



26 Apr 2024, 11:43:48

323 excavator grinding rock at station 14+00 in Canal A-A.



☉ 261°W (T) ● 26°7'24"N, 81°47'3"W ±9ft ▲ 5ft



26 Apr 2024, 12:34:43

323 excavator grinding rock at station 14+00 in Canal A-A.



☀ 230°SW (T) ☉ 26°7'19"N, 81°47'6"W ±13ft ▲ -7ft



26 Apr 2024, 13:56:51

Contractor exiting Canal A-A.

SE S SW  
120 150 180 210 240  
174°S (T) 26°7'24"N, 81°46'57"W ±13ft ▲ 12ft



Equipment staged at station 4+00 in Canal Main B1.