



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 32

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>5/23/2022 to 5/27/2022</b>			
Inspectors: <b>Sam Boyd/Alan Bechok</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>218 to 222</b>	Total Days: <b>365</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>X-X</b>	Stations Worked Between: <b>0+25 to 5+75</b>		

### General

### Remarks

#### **#1 – Prime Contractor – Quality Enterprises:**

##### Monday 05-23-2022:

- Contractor has a barge, an excavator, and 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal X-X.
- Contractor pumped water out from inside the bottom of the barge.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Contractor used 323 excavator to check elevations and grind material between stations 5+25 and 5+75.
- Contractor used push boat to position barge as necessary for grinding and checking elevations.
- 323 excavator had a problem with a coolant hose.
- Mechanic came out to barge to fix 323 excavator.

##### Tuesday 05-24-2022:

- Contractor has a barge, an excavator, and a push boat staged in Canal X-X at station 5+75. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Coolant leak issue on 323 excavator still not fixed. Contractor did not want to risk running the machine.
- Contractor used push boat to move barge up against the dock between Canals X-X and Y-Y for ease of mechanic access.
- Contractor took push boat and support boat from Canal X-X to Canal CC-CC for the rest of the day.
- Mechanic came out to barge to fix coolant leak issue.

##### Wednesday 05-25-2022:

- Contractor has a barge, an excavator, and a push boat staged in Canal X-X at station 5+25. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.



**WEEKLY SUMMARY REPORT – CONTRACT WEEK 32**  
**21-036 EAST NAPLES BAY**  
**DREDGING AND ROCK REMOVAL PROJECT**



- Contractor used support boat to install turbidity curtain across the mouth of Canal X-X.
- Contractor used 323 excavator to grind rock between stations 3+00 and 5+25.
- Contractor used push boat to position barge as necessary for grinding material.

**Thursday 05-26-2022:**

- Contractor has a barge, an excavator, and a push boat staged in Canal X-X at station 3+25. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal X-X.
- Contractor used 323 excavator to grind rock between stations 1+50 and 3+00.
- Contractor used push boat to position barge as necessary for grinding material.

**Friday 05-27-2022:**

- Project turbidity curtain noted in place at approx. station 1+00 (mouth of canal X-X).
- Canal bottom grinding in progress today (canal X-X) starting at approx. station 1+50 and grinding in west direction.
- 2 hoppers noted docked at the project Curlew Ave. staging, material stockpile location.
- Crew stopped canal grinding and removed turbidity curtain approx. 11:15A this morning for lunch break.
- At approx. 1:00P dredging equipment, etc. was on being prepped for the move back to the Curlew Ave. staging area.
- Approx. 1:20P the barge, push boat on route to 1300 Curlew Ave.

***Note: Daily reports with pictures attached for the week.***



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>05/23/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Monday</b>	Contract Day: <b>218/365</b>	Week: <b>32</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>91°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>9:20 AM +2.3'</b>
Low Temp (°F): <b>75°F</b>	Wind: <b>10 mph</b>	Wind: <b>11 mph</b>	Low Tide: <b>3:06 PM +1.1'</b>
Canal Worked In: <b>X-X</b>	Stations Worked Between:	<b>5+25 to 5+75</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Contractor has a barge, an excavator, and 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>• Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal X-X.</li> <li>• Contractor pumped water out from inside the bottom of the barge.</li> <li>• Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.</li> <li>• Contractor used 323 excavator to check elevations and grind material between stations 5+25 and 5+75.</li> <li>• Contractor used push boat to position barge as necessary for grinding and checking elevations.</li> <li>• 323 excavator had a problem with a coolant hose.</li> <li>• Mechanic came out to barge to fix 323 excavator.</li> </ul>

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Mechanic	1	2
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	5
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	4
1	FL2474PP	Support Boat	1	1	2
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:45 AM	To: 4:45 PM	8.0

S 180 SW 210 240 W 270 300  
☀ 239°SW (T) ● 26°8'13"N, 81°47'16"W ±16ft ▲ 9ft



23 May 2022, 09:05:02

323 excavator lifting spud to allow push boat to transport barge from Canal CC-CC to Canal X-X



☉ 274°W (T) ☉ 26°8'4"N, 81°47'15"W ±32ft ▲ 8ft



Pumping water out from the bottom of the barge



☀ 296°NW (T) ☉ 26°8'4"N, 81°47'12"W ±19ft ▲ 8ft



23 May 2022, 11:20:28

Turbidity curtain installed across Canal X-X at station 3+75



☀ 52°NE (T) ☉ 26°8'4"N, 81°47'11"W ±13ft ▲ 9ft



23 May 2022, 11:20:55

323 excavator checking elevations and grinding rock at station 5+75





☉ 41°NE (T) ☉ 26°8'4"N, 81°47'11"W ±36ft ▲ 8ft



23 May 2022, 13:26:49

323 excavator checking elevations and grinding rock at station 5+50



☀ 51°NE (T) ● 26°8'4"N, 81°47'10"W ±13ft ▲ 6ft



Mechanic on barge fixing coolant hose on 323 excavator



☀ 235°SW (T) ● 26°8'4"N, 81°47'11"W ±42ft ▲ 8ft



**Mechanic truck at the end of Little Neck Court near Canal X-X**



☀ 59°NE (T) ● 26°8'4"N, 81°47'10"W ±45ft ▲ 8ft



23 May 2022, 16:29:47

Mechanic on barge fixing coolant hose on 323 excavator



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>05/24/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Tuesday</b>	Contract Day: <b>219/365</b>	Week: <b>32</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>91°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>10:01 AM +2.4'</b>
Low Temp (°F): <b>73°F</b>	Wind: <b>9 mph</b>	Wind: <b>11 mph</b>	Low Tide: <b>4:10 PM +0.8'</b>
Canal Worked In: <b>X-X</b>	Stations Worked Between:	<b>5+25 to 5+50</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Contractor has a barge, an excavator, and a push boat staged in Canal X-X at station 5+75. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>• Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.</li> <li>• Coolant leak issue on 323 excavator still not fixed. Contractor did not want to risk running the machine.</li> <li>• Contractor used push boat to move barge up against the dock between Canals X-X and Y-Y for ease of mechanic access.</li> <li>• Contractor took push boat and support boat from Canal X-X to Canal CC-CC for the rest of the day.</li> <li>• Mechanic came out to barge to fix coolant leak issue.</li> </ul>

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	5	Mechanic	1	2
		Excavator Operator	2	6	Truck Driver	0	0	Assistant	1	5
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	2
1	CAT 323	Excavator	1	0	0
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	1
1	FL2474PP	Support Boat	1	1	1
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	1	1	2
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:00 AM	To: 1:00 PM	5.0



☀ 28°NE (T) ☉ 26°8'4"N, 81°47'11"W ±16ft ▲ 8ft



24 May 2022, 08:37:19

**323 excavator on barge at station 5+50**

W 240 W 270 300 NW 330 N 0  
☀ 297°NW (T) ☉ 26°8'4"N, 81°47'11"W ±13ft ▲ 7ft




24 May 2022, 08:38:06

Turbidity curtain installed across Canal X-X at station 3+75





**Barge and 323 excavator pushed up against the dock at between Canals X-X and Y-Y**



Push boat and support boat staged in Canal CC-CC at station 1+00.



DAILY REPORT OF CONSTRUCTION  
21-036 EAST NAPLES BAY  
DREDGING AND ROCK REMOVAL PROJECT



Date: <b>05/25/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Wednesday</b>	Contract Day: <b>220/365</b>	Week: <b>32</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>93°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>10:36 AM +2.5'</b>
Low Temp (°F): <b>72°F</b>	Wind: <b>10 mph</b>	Wind: <b>10 mph</b>	Low Tide: <b>5:04 PM +0.5'</b>
Canal Worked In: <b>X-X</b>	Stations Worked Between:	<b>3+00 to 5+25</b>	

General	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"><li>• Contractor has a barge, an excavator, and a push boat staged in Canal X-X at station 5+25. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li><li>• Contractor used support boat to install turbidity curtain across the mouth of Canal X-X.</li><li>• Contractor used 323 excavator to grind rock between stations 3+00 and 5+25.</li><li>• Contractor used push boat to position barge as necessary for grinding material.</li></ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	1	2	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	5
1	FL2474PP	Support Boat	1	1	1
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:15 AM	To: 4:15 PM	8.0



☀ 20°N (T) ☉ 26°8'4"N, 81°47'11"W ±45ft ▲ 8ft



25 May 2022, 08:28:13

323 excavator grinding rock at station 5+25



☀ 35°NE (T) ☉ 26°8'4"N, 81°47'11"W ±39ft ▲ 8ft



25 May 2022, 08:59:02

323 excavator lifting spud to allow push boat to mobilize barge at station 5+25



25 May 2022, 08:31:32

**Turbidity curtain installed across the mouth of Canal X-X**



☀ 349°N (T) ● 26°8'4"N, 81°47'11"W ±13ft ▲ 8ft



25 May 2022, 10:10:56

323 excavator grinding rock at station 4+50





323 excavator grinding rock at station 3+50



☉ 49°NE (T) ☉ 26°8'4"N, 81°47'13"W ±22ft ▲ 8ft



25 May 2022, 16:02:11

323 excavator grinding rock at station 3+00



DAILY REPORT OF CONSTRUCTION  
21-036 EAST NAPLES BAY  
DREDGING AND ROCK REMOVAL PROJECT



Date: <b>05/26/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Thursday</b>	Contract Day: <b>221/365</b>	Week: <b>32</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>90°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>11:09 AM +2.7'</b>
Low Temp (°F): <b>74°F</b>	Wind: <b>9 mph</b>	Wind: <b>15 mph</b>	Low Tide: <b>5:52 PM +0.2'</b>
Canal Worked In: <b>X-X</b>	Stations Worked Between:	<b>1+50 to 3+00</b>	

General	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"><li>• Contractor has a barge, an excavator, and a push boat staged in Canal X-X at station 3+25. Contractor also has 2 hoppers stationed in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li><li>• Contractor used support boat to install turbidity curtain across the mouth of Canal X-X.</li><li>• Contractor used 323 excavator to grind rock between stations 1+50 and 3+00.</li><li>• Contractor used push boat to position barge as necessary for grinding material.</li></ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	5
1	FL2474PP	Support Boat	1	1	1
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:00 AM	To: 4:00 PM	8.0



**Turbidity curtain installed across mouth of Canal X-X**



☉ 353°N (T) ● 26°8'4"N, 81°47'13"W ±13ft ▲ 9ft



26 May 2022, 08:06:29


323 excavator grinding rock at station 3+00

W 270 | 300 | 330 | N 0 | 30  
☀ 333°NW (T) ☉ 26°8'4"N, 81°47'13"W ±13ft ▲ 10ft



26 May 2022, 10:12:37

323 excavator grinding rock at station 2+50




☀ 25°NE (T) ☉ 26°8'4"N, 81°47'13"W ±13ft ▲ 8ft



26 May 2022, 13:36:49

323 excavator lifting spud to allow push boat to mobilize barge at station 2+00





☀ 27°NE (T) ● 26°8'4"N, 81°47'14"W ±13ft ▲ 9ft



26 May 2022, 15:33:06

323 excavator grinding rock at station 1+75



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>5/27/2022</b>			
Inspectors: <b>AB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Friday</b>	Contract Day: <b>222/365</b>	Week: <b>32</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>86°F</b>	AM Conditions: <b>Partly cloudy</b> Wind: <b>0-10 mph</b>	PM Conditions: <b>Partly cloudy</b> Wind: <b>5-15 mph</b>	High Tide: <b>11:39 AM +2.6 ft.</b>
Low Temp (°F): <b>74°F</b>			Low Tide: <b>5:49 AM +1.0 ft.</b>
Canal Worked In: <b>X-X</b>	Stations Worked Between:	<b>1+50 – 0+50</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Project turbidity curtain noted in place at approx. station 1+00 (mouth of canal X-X).</li> <li>• Canal bottom grinding in progress today (canal X-X) starting at approx. station 1+50 and grinding in west direction.</li> <li>• 2 hoppers noted docked at the project Curlew Ave. staging, material stockpile location.</li> <li>• Crew stopped canal grinding and removed turbidity curtain approx. 11:15A this morning for lunch break.</li> <li>• At approx. 1:00P dredging equipment, etc. was on being prepped for the move back to the Curlew Ave. staging area.</li> <li>• Approx. 1:20P the barge, push boat on route to 1300 Curlew Ave.</li> </ul>

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Foreman	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	0	0
1	Volvo	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	8
1	N6143X	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	0	0	8
1	MB38DQ	Utility Truck	0	0	0
1	5178CR	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Alan Bechok CPII	From: 7:30 AM	To: 2:00PM/ + 3.5 hrs.	10



**Dredged material removal and wall crack repair noted (1300/1350 Curlew Ave)**



**Current status of staging area/stockpile at 1300 Curlew Ave**



**Staged hoppers at 1300 Curlew Ave. canal location**



**Canal bottom grinding at approx. station 1+00 (Canal X-X)**



**Epiroc attachment being used for today's canal bottom grinding**





**Barge being pushed back to 1300 Curlew Ave. location**