



WEEKLY SUMMARY REPORT – CONTRACT WEEK 34

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 5/13/2024 to 5/17/2024		
Inspectors: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: Monday to Friday	Contract Days: 232 to 236	Total Days: 236
Canal(s) Worked In: A-A		Accident Report #: N/A
		Stations Worked Between: 13+60 to 13+70

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 5-13-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 8:00am to 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Tuesday 5-14-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 8:00am to 10:30am. Contractor stopped grinding to take fuel cube to staging area at 1300 Curlew Avenue to be filled. Contractor filled fuel cube and transported the fuel cube back to Canal A-A from 11:30am to 12:10pm.
- Contractor refueled the 323 excavator and resumed grinding rock at 12:55pm until 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Wednesday 5-15-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+60 and moving toward station 13+70 in the northeast direction.
- Contractor grinded rock from 8:00am to 1:30pm. Contractor left site and returned at 2:20pm to resume grinding until 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 34

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Thursday 5-16-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+60.
- Contractor grinded rock from 7:45am to 12:00pm. Contractor left site and returned at 1:00pm to resume grinding until 4:30pm. Contractor staged equipment and opened the canal at 4:35pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Friday 5-17-2024:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+60.
- Contractor grinded rock from 8:15am to 2:15pm. Contractor exited the canal, staged the equipment, and left site at 3:00pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Note: Daily reports for the week attached.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/13/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Monday	Contract Day: 232	Week: 34	Accident Report #: N/A
High Temp (°F): 92 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 4:38 PM – 2.6'
Low Temp (°F): 72 °F	Wind: 10 to 12 mph	Wind: 14 to 16 mph	Low Tide: 11:17 AM – 1.6'
Canal Worked In: A-A	Stations Worked Between:	13+70	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 8:00am to 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator - Barge	1	1	9
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	2
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☀ 324°NW (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 10ft



13 May 2024, 08:03:14

323 excavator grinding rock at station 13+70 in Canal A-A.




☉ 323°NW (T) ☉ 26°7'24"N, 81°47'2"W ±13ft ▲ 9ft



13 May 2024, 09:08:52

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 325°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 17ft



13 May 2024, 10:04:26

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 324°NW (T) ☉ 26°7'24"N, 81°47'1"W ±22ft ▲ 9ft



323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 321°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 22ft



13 May 2024, 12:00:14

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 320°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 11ft



13 May 2024, 13:02:27

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 342°N (T) ● 26°7'24"N, 81°47'3"W ±19ft ▲ 11ft



13 May 2024, 14:10:05

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 341°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 1ft



13 May 2024, 15:00:22

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 358°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 0ft



13 May 2024, 16:00:23

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 342°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 7ft



13 May 2024, 16:59:44

323 excavator grinding rock at station 13+70 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/14/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 233	Week: 34	Accident Report #: N/A
High Temp (°F): 91 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 8:16 AM – 1.9'
Low Temp (°F): 78 °F	Wind: 19 mph	Wind: 10 to 14 mph	Low Tide: 12:46 PM – 1.7'
Canal Worked In: A-A	Stations Worked Between:	13+70	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+70.
- Contractor grinded rock from 8:00am to 10:30am. Contractor stopped grinding to take fuel cube to staging area at 1300 Curlew Avenue to be filled. Contractor filled fuel cube and transported the fuel cube back to Canal A-A from 11:30am to 12:10pm.
- Contractor refueled the 323 excavator and resumed grinding rock at 12:55pm until 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator - Barge	1	1	7
1	CAT 326	Excavator – Long Reach	1	1	1
1	FL6223TB	Push Boat	1	1	7
1	FL2474PP	Support Boat	1	1	2
1	N/A	Hopper	2	1	2

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 321°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 14ft



14 May 2024, 08:04:42

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 320°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



14 May 2024, 09:14:57

323 excavator grinding rock at station 13+70 in Canal A-A.



☉ 321°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 14ft



14 May 2024, 10:26:52

323 excavator grinding rock at station 13+70 in Canal A-A.

SW W NW
210 240 270 300 330

☉ 273°W (T) ☉ 26°7'24"N, 81°47'3"W ±13ft ▲ 15ft



Push boat taking fuel cube to staging area.



☉ 170°S (T) ● 26°8'15"N, 81°47'16"W ±13ft ▲ 9ft



14 May 2024, 11:11:55

Contractor lifting fuel cube out of hopper.



☀ 201°S (T) ● 26°8'15"N, 81°47'16"W ±9ft ▲ 6ft



14 May 2024, 11:28:59

Push boat taking fuel cube back to Canal A-A.



☉ 309°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 5ft



Contractor refueling 323 excavator.



☉ 322°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 6ft



14 May 2024, 12:57:52

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 346°N (T) ☉ 26°7'24"N, 81°47'3"W ±9ft ▲ 13ft



14 May 2024, 14:01:07

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 348°N (T) ☉ 26°7'24"N, 81°47'3"W ±13ft ▲ 3ft



14 May 2024, 15:04:09

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 348°N (T) ☉ 26°7'24"N, 81°47'3"W ±13ft ▲ 9ft



14 May 2024, 16:55:24

323 excavator grinding rock at station 13+70 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/15/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Wednesday	Contract Day: 234	Week: 34	Accident Report #: N/A
High Temp (°F): 90 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 9:17 AM – 2.0'
Low Temp (°F): 79 °F	Wind: 13 mph	Wind: 15 to 16 mph	Low Tide: 2:07 PM – 1.5'
Canal Worked In: A-A	Stations Worked Between:	13+60 to 13+70	

General

#1 – Prime Contractor – Quality Enterprises:


- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+60 and moving toward station 13+70 in the northeast direction.
- Contractor grinded rock from 8:00am to 1:30pm. Contractor left site and returned at 2:20pm to resume grinding until 5:00pm. Contractor staged equipment and opened the canal at 5:05pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator - Barge	1	1	8
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	3
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:


Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours



☉ 334°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



323 excavator grinding rock at station 13+60 in Canal A-A.



☀ 324°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 24ft



15 May 2024, 09:06:10

323 excavator grinding rock at station 13+60 in Canal A-A.




☉ 323°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 11ft



15 May 2024, 10:00:40

323 excavator grinding rock at station 13+60 in Canal A-A.



☉ 331°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 11ft



15 May 2024, 11:03:38

323 excavator grinding rock at station 13+60 in Canal A-A.



☉ 331°NW (T) ☉ 26°7'24"N, 81°47'2"W ±16ft ▲ 9ft



15 May 2024, 12:00:44

323 excavator grinding rock at station 13+60 in Canal A-A.



☀ 357°N (T) ● 26°7'24"N, 81°47'3"W ±32ft ▲ 11ft



15 May 2024, 13:12:04

323 excavator grinding rock at station 13+60 in Canal A-A.



☉ 357°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 8ft



15 May 2024, 14:31:42

323 excavator grinding rock at station 13+60 in Canal A-A.



☀ 9°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 6ft



15 May 2024, 15:34:45

323 excavator grinding rock at station 13+70 in Canal A-A.



☀ 11°N (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



15 May 2024, 16:58:49

323 excavator grinding rock at station 13+70 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/16/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 235	Week: 34	Accident Report #: N/A
High Temp (°F): 88 °F	AM Conditions: Cloudy	PM Conditions: Rainy	High Tide: 9:59 AM – 2.1'
Low Temp (°F): 79 °F	Wind: 12 mph	Wind: 13 to 14 mph	Low Tide: 3:11 PM – 1.3'
Canal Worked In: A-A	Stations Worked Between:	13+60	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+60.
- Contractor grinded rock from 7:45am to 12:00pm. Contractor left site and returned at 1:00pm to resume grinding until 4:30pm. Contractor staged equipment and opened the canal at 4:35pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, and a push boat staged overnight at station 14+00 in Canal A-A and a support boat staged at station 6+00 in Canal A-A while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	1	10	Unskilled Laborer	1	10	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator - Barge	1	1	8
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	2
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM	To: 5:00 PM	8.0 hours




☉ 342°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 6ft



16 May 2024, 07:58:41

323 excavator grinding rock at station 13+60 in Canal A-A.



☀ 331°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



323 excavator grinding rock at station 13+60 in Canal A-A.




☀ 327°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



16 May 2024, 13:02:51

323 excavator grinding rock at station 13+60 in Canal A-A.



☉ 328°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 15ft



16 May 2024, 14:00:39

323 excavator grinding rock at station 13+60 in Canal A-A.

W 270 NW 300 330 N 0 NE 30

☀ 338°N (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 1ft



16 May 2024, 15:04:33

323 excavator grinding rock at station 13+60 in Canal A-A.



☀ 344°N (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ -6ft



16 May 2024, 16:03:21

323 excavator grinding rock at station 13+60 in Canal A-A.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 5/17/2024			
Inspector: Mackenzie Hudson	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Friday	Contract Day: 236	Week: 34	Accident Report #: N/A
High Temp (°F): 91 °F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 10:23 AM – 2.2'
Low Temp (°F): 76 °F	Wind: 10 to 11 mph	Wind: 12 mph	Low Tide: 4:03 PM – 0.9'
Canal Worked In: A-A	Stations Worked Between:	13+60	

General

#1 – Prime Contractor – Quality Enterprises:

- Canal grinding in progress today in Canal A-A starting, approximately, at station 13+60.
- Contractor grinded rock from 8:15am to 2:15pm. Contractor exited the canal, staged the equipment, and left site at 3:00pm.
- Contractor has a barge, an excavator, one hopper, a fuel cube, a support boat, and a push boat staged overnight at station 4+00 in Canal Main B1 while working on this canal. Contractor also has one hopper staged in Canal CC-CC between stations 1+00 and 2+00. In addition, the contractor has a long reach excavator, Epiroc grinder, Conex box, a fuel cube, and a water tank on trailer staged on the property located at 1300 Curlew Avenue, Naples, FL 34102. A GPS base station is also set up at this location during project work hours today.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Field Supervisor	0	0	Foreman	0	0
		Skilled Laborer	2	8	Unskilled Laborer	1	8	Safety Director	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	6
1	CAT 323	Excavator - Barge	1	1	6
1	CAT 326	Excavator – Long Reach	1	0	0
1	FL6223TB	Push Boat	1	1	6
1	FL2474PP	Support Boat	1	1	2
1	N/A	Hopper	2	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Mackenzie Hudson, EIT – CEI	From: 8:00 AM / 3:30 PM	To: 3:00 PM / 5:00 PM	8.0 hours



☉ 331°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 15ft



17 May 2024, 08:16:11


323 excavator grinding rock at station 13+60 in Canal A-A.



☉ 332°NW (T) ☉ 26°7'24"N, 81°47'2"W ±9ft ▲ 20ft



323 excavator grinding rock at station 13+60 in Canal A-A.



☉ 326°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 16ft



17 May 2024, 10:20:13

323 excavator grinding rock at station 13+60 in Canal A-A.



☉ 322°NW (T) ☉ 26°7'24"N, 81°47'1"W ±19ft ▲ 11ft



17 May 2024, 11:25:57

323 excavator grinding rock at station 13+60 in Canal A-A.



☉ 326°NW (T) ● 26°7'24"N, 81°47'2"W ±9ft ▲ 9ft



17 May 2024, 12:30:14

323 excavator grinding rock at station 13+60 in Canal A-A.



☀ 320°NW (T) ● 26°7'24"N, 81°47'2"W ±13ft ▲ 11ft



17 May 2024, 13:26:28

323 excavator grinding rock at station 13+60 in Canal A-A.

SW

240

W

270

NW

300

330

☉ 286°W (T) ☉ 26°7'24"N, 81°47'3"W ±13ft ▲ 11ft



17 May 2024, 14:20:41

Contractor exiting Canal A-A.