



WEEKLY SUMMARY REPORT – CONTRACT WEEK 36

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 6/20/2022 to 6/24/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 246 to 250	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: X-X / Y-Y	Stations Worked Between: 4+75 to 7+50 / 1+00 to 2+50		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 06-20-2022:

- Contractor has a barge, an excavator, a support boat, a push boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used push boat to transport barge, 323 excavator, and hopper from Canal CC-CC to Canal X-X.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+50 as well as to remove and reattach curtain as necessary for push boat to transport hoppers to and from canal X-X.
- Contractor used 323 excavator to remove 3 hoppers of material between stations 6+50 and 7+50.
- Contractor fixed right side boat motor which was having a trim issue.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers back to Canal CC-CC and empty hoppers back to Canal X-X.
- Contractor used 326 excavator to transfer removed material from hoppers to dewatering site at 1300 Curlew Avenue as well as to redistribute removed material.

Tuesday 06-21-2022:

- Contractor has a barge, an excavator, and a hopper staged in Canal X-X at station 7+00. Contractor also has a support boat, a push boat, and a hopper staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+50 as well as to remove and reattach curtain as necessary for push boat to transport hoppers to and from canal X-X.
- Contractor used 323 excavator to remove 6 hoppers of material between stations 5+00 and 6+50.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers back to Canal CC-CC and empty hoppers back to Canal X-X.
- Contractor used 326 excavator to transfer removed material from hoppers to dewatering site at 1300 Curlew Avenue as well as to redistribute removed material.

Wednesday 06-22-2022:

- Contractor has a barge and a hopper staged in Canal X-X at station 7+00. Contractor also has a support boat, a push boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue,



WEEKLY SUMMARY REPORT – CONTRACT WEEK 36

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Naples, FL, 34102.

- Seismic Survey crew came to site at 1300 Curlew Avenue.
- Contractor used push boat to transport crew to southern Canals to perform pre-construction video surveillance.
- Contractor used push boat to transport barge and 323 excavator from Canal X-X to Canal CC-CC.
- Contractor greased 323 excavator.
- Contractor swapped 323 excavator attachment from bucket to Epiroc grinder.
- Nut is rusted on 323 excavator which prevented Epiroc grinder hose to connect to machine.
- Dump truck came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transfer 1 truck load of removed material from dewatering site to dump truck bed at 1300 Curlew Avenue as well as to redistribute removed material.

Thursday 06-23-2022:

- Contractor has a barge, an excavator, 2 hoppers, a support boat, and a push boat staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump truck came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue.
- Dump truck took 4 truckloads of material off site.
- Contractor greased 323 excavator.
- Mechanic came to site at 1300 Curlew Avenue to fix nut on 323 excavator.
- Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal X-X.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Contractor used 323 excavator to grind rock between stations 4+75 and 5+00.

Friday 06-24-2022:

- Contractor has a barge and an excavator staged in Canal X-X at station 5+00. Contractor also has 2 hoppers, a support boat, and a push boat staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump truck came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue.
- Dump truck took 6 truckloads of material off site.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 36
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75.
- Contractor used 323 excavator to grind rock between stations 5+00 and 5+50 in Canal X-X and between stations 1+00 and 2+50 in Canal Y-Y.
- Contractor used push boat to transport barge and 323 excavator from Canal Y-Y to Canal CC-CC.
- Contractor refueled 323 excavator and cleaned barge.
- Contractor used 323 excavator to lift push boat engines out of water. Contractor changed oil on boat motors.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 06/20/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Monday	Contract Day: 246/365	Week: 36	Accident Report #: N/A
High Temp (°F): 89°F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 7:33 AM +2.3'
Low Temp (°F): 75°F	Wind: 5 mph	Wind: 12 mph	Low Tide: 1:24 PM +1.1'
Canal Worked In: X-X	Stations Worked Between:	6+50 to 7+50	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor has a barge, an excavator, a support boat, a push boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used push boat to transport barge, 323 excavator, and hopper from Canal CC-CC to Canal X-X.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+50 as well as to remove and reattach curtain as necessary for push boat to transport hoppers to and from canal X-X.
- Contractor used 323 excavator to remove 3 hoppers of material between stations 6+50 and 7+50.
- Contractor fixed right side boat motor which was having a trim issue.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers back to Canal CC-CC and empty hoppers back to Canal X-X.
- Contractor used 326 excavator to transfer removed material from hoppers to dewatering site at 1300 Curlew Avenue as well as to redistribute removed material.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator	1	1	6
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	7
1	FL2474PP	Support Boat	1	1	2
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0

S 80 210 SW 240 W 270 NW 300
☉ 250°W (T) ☉ 26°8'13"N, 81°47'16"W ±16ft ▲ 10ft



323 excavator lifting spud to allow push boat to transport barge from Canal CC-CC to Canal X-X

W 240 W 270 300 NW 330 N 0
☉ 296°NW (T) ☉ 26°8'4"N, 81°47'8"W ±13ft ▲ 12ft



20 Jun 2022, 09:21:44

323 excavator lifting spud to allow push boat to mobilize barge at station 7+00



☉ 342°N (T) ☉ 26°8'4"N, 81°47'8"W ±13ft ▲ 9ft



323 excavator removing material from station 7+00



20 Jun 2022, 09:26:02

323 excavator transferring removed material to hopper at station 7+00

SW W NW
210 240 270 300
☉ 257°W (T) ☉ 26°8'13"N, 81°47'15"W ±13ft ▲ 9ft



Push boat transporting empty hopper from Canal CC-CC to Canal X-X

W NW N
240 270 300 330 0
☀ 308°NW (T) ☉ 26°8'4"N, 81°47'12"W ±22ft ▲ 8ft



Support boat opening turbidity curtain to allow push boat to transport full hopper from Canal X-X to Canal CC-CC

SE 150 S 180 SW 210 W 270
203°S (T) 26°8'13"N, 81°47'16"W ±26ft ▲ 9ft



2 full hoppers of material at station 1+50 in Canal CC-CC



☉ 351°N (T) ☉ 26°8'4"N, 81°47'9"W ±32ft ▲ 8ft



20 Jun 2022, 16:06:00

323 excavator removing material from station 6+50



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 06/21/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Tuesday	Contract Day: 247/365	Week: 36	Accident Report #: N/A
High Temp (°F): 92°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 8:16 AM +2.4'
Low Temp (°F): 73°F	Wind: 8 mph	Wind: 13 mph	Low Tide: 2:38 PM +0.9'
Canal Worked In: X-X	Stations Worked Between:	5+00 to 6+50	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and a hopper staged in Canal X-X at station 7+00. Contractor also has a support boat, a push boat, and a hopper staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install turbidity curtain across Canal X-X at station 3+50 as well as to remove and reattach curtain as necessary for push boat to transport hoppers to and from canal X-X. • Contractor used 323 excavator to remove 6 hoppers of material between stations 5+00 and 6+50. • Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers back to Canal CC-CC and empty hoppers back to Canal X-X. • Contractor used 326 excavator to transfer removed material from hoppers to dewatering site at 1300 Curlew Avenue as well as to redistribute removed material.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	1	6
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	4
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☀ 187°S (T) ● 26°8'14"N, 81°47'15"W ±16ft ▲ 9ft



21 Jun 2022, 08:36:03

Removed material at dewatering site at 1300 Curlew Avenue

SW W NW
210 240 270 300 330
☉ 262°W (T) ● 26°8'13"N, 81°47'16"W ±16ft ▲ 8ft



Push boat transporting full hopper of material from Canal X-X to Canal CC-CC



☀ 325°NW (T) ● 26°8'4"N, 81°47'9"W ±19ft ▲ 8ft




21 Jun 2022, 09:08:05

323 excavator removing material from station 6+75



Turbidity curtain installed across Canal X-X at station 3+75



☀ 110°E (T) ☉ 26°8'13"N, 81°47'16"W ±29ft ▲ 8ft



21 Jun 2022, 14:06:32

326 excavator removing material from hopper



☉ 29°NE (T) ● 26°8'4"N, 81°47'10"W ±29ft ▲ 8ft



21 Jun 2022, 16:07:06

323 excavator removing material from station 5+50



☀ 12°N (T) ☉ 26°8'4"N, 81°47'11"W ±13ft ▲ 8ft



21 Jun 2022, 16:07:34

323 excavator transferring removed material to hopper



☀ 26°NE (T) ● 26°8'4"N, 81°47'11"W ±22ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 5+00



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 06/22/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Wednesday	Contract Day: 248/365	Week: 36	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 8:57 AM +2.5'
Low Temp (°F): 74°F	Wind: 7 mph	Wind: 11 mph	Low Tide: 3:41 PM +0.6'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge and a hopper staged in Canal X-X at station 7+00. Contractor also has a support boat, a push boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Seismic Survey crew came to site at 1300 Curlew Avenue. • Contractor used push boat to transport crew to southern Canals to perform pre-construction video surveillance. • Contractor used push boat to transport barge and 323 excavator from Canal X-X to Canal CC-CC. • Contractor greased 323 excavator. • Contractor swapped 323 excavator attachment from bucket to Epiroc grinder. • Nut is rusted on 323 excavator which prevented Epiroc grinder hose to connect to machine. • Dump truck came to site at 1300 Curlew Avenue. • Contractor used 326 excavator to transfer 1 truck load of removed material from dewatering site to dump truck bed at 1300 Curlew Avenue as well as to redistribute removed material.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	1	1	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	1	6
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	4
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	1	1	2
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:
	Seismic Surveys	8:00 am	11:00 am

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0

SE S SW
20 150 180 210 240
☉ 191°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 10ft



Seismic Surveys truck on site at 1300 Curlew Avenue



☀ 184°S (T) ☉ 26°8'15"N, 81°47'15"W ±13ft ▲ 11ft



22 Jun 2022, 09:01:11

Removed material at dewatering site at 1300 Curlew Avenue

S 180 SW 210 240 W 270 300

☉ 241°SW (T) ☉ 26°8'13"N, 81°47'15"W ±42ft ▲ 9ft



22 Jun 2022, 13:27:04

Push boat transporting barge and 323 excavator from Canal X-X to Canal CC-CC



326 excavator lifting Epiroc grinder



326 excavator transferring removed material from the dewatering site to dump truck bed at 1300 Curlew Avenue

SE S SW
120 150 180 210 240
☀ 183°S (T) ☉ 26°8'13"N, 81°47'16"W ±118ft ▲ 8ft



323 excavator on barge with Epiroc grinder

S 30 SW 210 240 W 270 NW 300

☀ 251°W (T) ☉ 26°8'13"N, 81°47'15"W ±13ft ▲ 9ft



Push boat, support boat, 2 hoppers, barge, and 323 excavator in Canal CC-C between stations 1+00 and 2+00



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 06/23/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 249/365	Week: 36	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 9:39 AM +2.6'
Low Temp (°F): 73°F	Wind: 1 mph	Wind: 14 mph	Low Tide: 4:38 PM +0.4'
Canal Worked In: X-X	Stations Worked Between:	4+75 to 5+00	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, 2 hoppers, a support boat, and a push boat staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Dump truck came to site at 1300 Curlew Avenue. • Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue. • Dump truck took 4 truckloads of material off site. • Contractor greased 323 excavator. • Mechanic came to site at 1300 Curlew Avenue to fix nut on 323 excavator. • Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal X-X. • Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75. • Contractor used 323 excavator to grind rock between stations 4+75 and 5+00.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	1	2
		Excavator Operator	2	9	Truck Driver	1	1	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	2
1	CAT 323	Excavator	1	1	2
1	CAT 326	Excavator	1	1	3
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	2
1	FL2474PP	Support Boat	1	1	1
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	1	1	6
1	MB3DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0

S SW W
150 180 210 240 270
☉ 213°SW (T) ☉ 26°8'14"N, 81°47'17"W ±88ft ▲ 8ft



23 Jun 2022, 08:47:41

323 excavator on barge with Epiroc grinder in Canal CC-CC at station 1+00

S 180 SW 210 240 W 270 300
☉ 237°SW (T) ☉ 26°8'15"N, 81°47'15"W ±13ft ▲ 9ft



326 excavator transporting removed material from dewatering site to dump truck bed at 1300 Curlew Avenue

E S SW W
150 180 10 240 270
208°SW (T) 26°8'14"N, 81°47'16"W ±19ft ▲ 8ft



Mechanic truck on site at 1300 Curlew Avenue



☉ 234°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 10ft



323 excavator lifting spud to allow push boat to transport barge from Canal CC-CC to Canal X-X



☉ 342°N (T) ● 26°8'4"N, 81°47'10"W ±26ft ▲ 8ft



323 excavator grinding rock at station 5+00



☀ 297°NW (T) ● 26°8'4"N, 81°47'12"W ±42ft ▲ 8ft



23 Jun 2022, 15:54:04

Turbidity curtain installed across the mouth of Canal X-X at station 3+75



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 06/24/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Friday	Contract Day: 250/365	Week: 36	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 10:21 AM +2.7'
Low Temp (°F): 77°F	Wind: 5 mph	Wind: 11 mph	Low Tide: 5:29 PM +0.2'
Canal Worked In: X-X / Y-Y	Stations Worked Between:	5+00 to 5+50 / 1+00 to 2+50	


General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge and an excavator staged in Canal X-X at station 5+00. Contractor also has 2 hoppers, a support boat, and a push boat staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Dump truck came to site at 1300 Curlew Avenue. • Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue. • Dump truck took 6 truckloads of material off site. • Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75. • Contractor used 323 excavator to grind rock between stations 5+00 and 5+50 in Canal X-X and between stations 1+00 and 2+50 in Canal Y-Y. • Contractor used push boat to transport barge and 323 excavator from Canal Y-Y to Canal CC-CC. • Contractor refueled 323 excavator and cleaned barge. • Contractor used 323 excavator to lift push boat engines out of water. Contractor changed oil on boat motors.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	1	9	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	1	5
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	3
1	FL2474PP	Support Boat	1	1	1
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	MB3DQ	Dump truck	1	1	1
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



24 Jun 2022, 08:44:54

Turbidity Curtain install across Canal X-X at station 3+75



☀ 28°NE (T) ● 26°8'4"N, 81°47'10"W ±13ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 5+00

NE E SE
30 60 90 120 150

☀ 98°E (T) ● 26°8'4"N, 81°47'10"W ±29ft ▲ 8ft



24 Jun 2022, 09:34:36

323 excavator grinding rock at station 1+50 in Canal Y-Y



☉ 91°E (T) ☉ 26°8'3"N, 81°47'10"W ±26ft ▲ 8ft



323 excavator grinding rock at station 2+00 in Canal Y-Y

S 180 SW 210 W 270
● 226°SW (T) ● 26°8'15"N, 81°47'15"W ±26ft ▲ 9ft



326 excavator transferring removed material from dewatering site to dump truck bed at 1300 Curlew Avenue

W NW N
240 270 300 330 0
☀ 305°NW (T) ☉ 26°8'4"N, 81°47'14"W ±13ft ▲ 8ft



24 Jun 2022, 13:45:05

Push boat transporting barge and 323 excavator back to Canal CC-CC

S 180 SW 210 W 270

☉ 226°SW (T) ● 26°8'13"N, 81°47'16"W ±26ft ▲ 8ft



Contractor transporting fuel cube to barge to refuel 323 excavator