



# WEEKLY SUMMARY REPORT – CONTRACT WEEK 37

21-036 EAST NAPLES BAY

## DREDGING AND ROCK REMOVAL PROJECT



Date: <b>6/27/2022 to 7/01/2022</b>			
Inspectors: <b>Sam Boyd</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: <b>Monday to Friday</b>	Contract Days: <b>253 to 257</b>	Total Days: <b>365</b>	Accident Report #: <b>N/A</b>
Canal(s) Worked In: <b>X-X / Y-Y</b>	Stations Worked Between: <b>3+50 to 5+25 / 0+00 to 4+00</b>		

### General

### Remarks

#### **#1 – Prime Contractor – Quality Enterprises:**

##### Monday 06-27-2022:

- Contractor has a barge, an excavator, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump trucks came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transport removed material from dewatering site to dump truck beds at 1300 Curlew Avenue.
- Dump trucks took removed material off site.
- Contractor used push boat to transport barge, 323 excavator, and hopper from Canal CC-CC to Canal Y-Y.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75 and to remove it as necessary for push boat to enter and exit canal with hoppers.
- Contractor used 323 excavator to remove 3 hoppers of material between stations 2+75 and 4+00.
- Contractor used push boat to transport full hoppers from Canal Y-Y to Canal CC-CC and empty hoppers from Canal CC-CC to Canal Y-Y.
- Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue.

##### Tuesday 06-28-2022:

- Contractor has a barge, an excavator, and a hopper staged in Canal Y-Y at between stations 2+50 and 3+25. Contractor also has a hopper staged in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump truck came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue.
- Dump truck took removed material off site.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75 and to remove it as necessary for push boat to enter and exit canal with hoppers.
- Contractor used 323 excavator to remove 6 hoppers of material between stations 1+75 and 2+75.



## WEEKLY SUMMARY REPORT – CONTRACT WEEK 37

21-036 EAST NAPLES BAY

### DREDGING AND ROCK REMOVAL PROJECT



- Contractor used push boat to transport full hoppers from Canal Y-Y to Canal CC-CC and empty hoppers from Canal CC-CC to Canal Y-Y.
- Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue.

#### Wednesday 06-29-2022:

- Contractor has a barge, an excavator, and a hopper staged in Canal Y-Y at between stations 1+50 and 2+00. Contractor also has a hopper, a push boat, and a support boat staged in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75 and to remove it as necessary for push boat to enter and exit canal with hoppers. Contractor moved curtain to the mouth of Canal X-X mid-day.
- Contractor used 323 excavator to remove 6 hoppers of material between stations 0+00 and 1+75.
- Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers from Canal Y-Y to Canal CC-CC and empty hoppers from Canal CC-CC to Canal Y-Y.
- Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue.

#### Thursday 06-30-2022:

- Contractor has a barge, an excavator, and a hopper staged in Canal X-X at between stations 5+00 and 5+50. Contractor also has a hopper, a push boat, and a support boat staged in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump truck came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue.
- Dump truck took removed material off site.
- Contractor used support boat to install turbidity curtain across the mouth of Canal X-X and to remove it as necessary for push boat to enter and exit canal with hoppers.
- Contractor switched to Epiroc grinder attachment and used 323 excavator to grind rock at station 5+00.
- Contractor switched back to bucket attachment on 323 excavator.
- Contractor used 323 excavator to remove 5 hoppers of material between stations 4+00 and 5+25.
- Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers from Canal X-X to Canal CC-CC and empty hoppers from Canal CC-CC to Canal X-X.
- Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue.



## WEEKLY SUMMARY REPORT – CONTRACT WEEK 37

21-036 EAST NAPLES BAY

### DREDGING AND ROCK REMOVAL PROJECT



#### Friday 07-01-2022:

- Contractor also has a hopper, a push boat, and a support boat staged in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump truck came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue.
- Dump truck took removed material off site.
- Contractor used support boat to install turbidity curtain across the mouth of Canal X-X and to remove it as necessary for push boat to enter and exit canal with hoppers.
- Contractor switched to Epiroc grinder attachment and used 323 excavator to grind rock at station 4+25.
- Contractor switched back to bucket attachment on 323 excavator.
- Contractor used 323 excavator to remove 3 hoppers of material between stations 3+50 and 4+25.
- Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers from Canal X-X to Canal CC-CC and empty hoppers from Canal CC-CC to Canal X-X.
- Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue as well as to redistribute removed material at dewatering site.
- Contractor used push boat to transport barge and 323 excavator back to Canal CC-CC.
- Contractor used water tank to clean equipment and small fuel cube to refuel 323 excavator.

***Note: Daily reports with pictures attached for the week.***



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>06/27/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Monday</b>	Contract Day: <b>253/365</b>	Week: <b>37</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>88°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>12:16 PM +2.9'</b>
Low Temp (°F): <b>74°F</b>	Wind: <b>6 mph</b>	Wind: <b>13 mph</b>	Low Tide: <b>6:47 AM +1.4'</b>
Canal Worked In: <b>Y-Y</b>	Stations Worked Between:	<b>2+75 to 4+00</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Contractor has a barge, an excavator, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>• Dump trucks came to site at 1300 Curlew Avenue.</li> <li>• Contractor used 326 excavator to transport removed material from dewatering site to dump truck beds at 1300 Curlew Avenue.</li> <li>• Dump trucks took removed material off site.</li> <li>• Contractor used push boat to transport barge, 323 excavator, and hopper from Canal CC-CC to Canal Y-Y.</li> <li>• Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75 and to remove it as necessary for push boat to enter and exit canal with hoppers.</li> <li>• Contractor used 323 excavator to remove 3 hoppers of material between stations 2+75 and 4+00.</li> <li>• Contractor used push boat to transport full hoppers from Canal Y-Y to Canal CC-CC and empty hoppers from Canal CC-CC to Canal Y-Y.</li> <li>• Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue.</li> </ul>



Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	3	9	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	1	7
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	3
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	1	1	6
1	MB3DQ	Dump truck	1	1	9
1	MB8DQ	Dump truck	1	1	9
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0

S 180 SW 210 240 W 270 N 300  
☉ 243°SW (T) ☉ 26°8'13"N, 81°47'16"W ±26ft ▲ 8ft



323 excavator lifting spud to allow push boat to transport barge from Canal CC-CC to Canal Y-Y



SE 150 S 180 SW 210 W 240 270

☉ 204°SW (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 8ft



326 excavator transferring removed material from dewatering site to dump truck bed at 1300 Curlew Avenue





☀ 311°NW (T) ● 26°8'0"N, 81°47'9"W ±114ft ▲ 12ft



27 Jun 2022, 11:05:32

323 excavator removing material at station 4+00





323 excavator removing material at station 3+50



W NW N  
240 270 300 330 0  
308°NW (T) 26°8'1"N, 81°47'10"W ±13ft ▲ 12ft



323 excavator transferring removed material to hopper at station 3+00





N 0 30 60 90 E  
☀ 46°NE (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 7ft

27 Jun 2022, 14:03:33

326 excavator transferring removed material from dewatering site to dump truck bed at 1300 Curlew Avenue





☉ 69°E (T) ☉ 26°8'2"N, 81°47'10"W ±26ft ▲ 8ft



27 Jun 2022, 15:15:14

323 excavator removing material from station 2+75





☀ 117°SE (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 8ft



27 Jun 2022, 15:53:19

Push boat dropping off full hopper of material in Canal CC-CC station 1+50





☀ 145°SE (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 8ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



E 90 SE 120 150 S 180  
☀ 129°SE (T) ☉ 26°8'2"N, 81°47'10"W ±19ft ▲ 9ft



323 excavator transferring removed material to hopper at station 2+75



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>06/28/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Tuesday</b>	Contract Day: <b>254/365</b>	Week: <b>37</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>89°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>12:48 PM +2.9'</b>
Low Temp (°F): <b>74°F</b>	Wind: <b>9 mph</b>	Wind: <b>10 mph</b>	Low Tide: <b>7:23 AM +1.4'</b>
Canal Worked In: <b>Y-Y</b>	Stations Worked Between:	<b>1+75 to 2+75</b>	

General
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Contractor has a barge, an excavator, and a hopper staged in Canal Y-Y at between stations 2+50 and 3+25. Contractor also has a hopper staged in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>• Dump truck came to site at 1300 Curlew Avenue.</li> <li>• Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue.</li> <li>• Dump truck took removed material off site.</li> <li>• Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75 and to remove it as necessary for push boat to enter and exit canal with hoppers.</li> <li>• Contractor used 323 excavator to remove 6 hoppers of material between stations 1+75 and 2+75.</li> <li>• Contractor used push boat to transport full hoppers from Canal Y-Y to Canal CC-CC and empty hoppers from Canal CC-CC to Canal Y-Y.</li> <li>• Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue.</li> </ul>

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	1	9	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	1	5
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	2
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	1	1	9
1	MB3DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0





☀ 93°E (T) ● 26°8'2"N, 81°47'10"W ±16ft ▲ 8ft



28 Jun 2022, 10:01:52

323 excavator removing material from station 2+75





☀ 75°E (T) ● 26°8'2"N, 81°47'10"W ±22ft ▲ 8ft



323 excavator transferring removed material to hopper at station 2+50



W 270 NW 330 N 0  
0 270 300 330 0  
☀ 312°NW (T) ☉ 26°8'4"N, 81°47'12"W ±13ft ▲ 8ft



28 Jun 2022, 10:46:15

Support boat opening turbidity curtain to allow push boat to transport full hopper of material to Canal CC-CC





☀ 218°SW (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 10ft



Dump truck on site at 1300 Curlew Avenue



E 90 SE 120 150 S 180  
127°SE (T) 26°8'13"N, 81°47'16"W ±13ft ▲ 11ft



Push boat dropping off full hopper of material in Canal CC-CC





☀ 66°NE (T) ● 26°8'2"N, 81°47'10"W ±59ft ▲ 9ft



28 Jun 2022, 14:13:23

323 excavator removing material from station 2+00



N 0 30 60 90 NE E  
330 0 30 60 90  
☀ 33°NE (T) ☉ 26°8'14"N, 81°47'16"W ±19ft ▲ 8ft



326 excavator transferring removed material from dewatering site to dump truck bed at 1300 Curlew Avenue



E 90 SE 120 150 S 180 210  
☀ 146°SE (T) ☉ 26°8'4"N, 81°47'10"W ±22ft ▲ 8ft



Hopper, barge, and 323 excavator staged in Canal Y-Y between stations 1+25 and 1+75



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>06/29/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: <b>Wednesday</b>	Contract Day: <b>255/365</b>	Week: <b>37</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>89°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>1:19 PM +2.9'</b>
Low Temp (°F): <b>73°F</b>	Wind: <b>5 mph</b>	Wind: <b>9 mph</b>	Low Tide: <b>7:58 AM +1.5'</b>
Canal Worked In: <b>Y-Y</b>	Stations Worked Between:	<b>0+00 to 1+75</b>	

<b>General</b>	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>• Contractor has a barge, an excavator, and a hopper staged in Canal Y-Y at between stations 1+50 and 2+00. Contractor also has a hopper, a push boat, and a support boat staged in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>• Contractor used support boat to install turbidity curtain across Canal X-X at station 3+75 and to remove it as necessary for push boat to enter and exit canal with hoppers. Contractor moved curtain to the mouth of Canal X-X mid-day.</li> <li>• Contractor used 323 excavator to remove 6 hoppers of material between stations 0+00 and 1+75.</li> <li>• Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers from Canal Y-Y to Canal CC-CC and empty hoppers from Canal CC-CC to Canal Y-Y.</li> <li>• Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue.</li> </ul>	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	1	5
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	4
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	MB3DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0





☀ 321°NW (T)    ● 26°8'4"N, 81°47'12"W ±16ft    ▲ 9ft



- 29 Jun 2022, 09:20:58

Turbidity curtain installed across Canal X-X at station 3+75



E 90 SE 150 S 180  
60 120 150 180  
☀ 127°SE (T) ● 26°8'4"N, 81°47'11"W ±55ft ▲ 8ft



29 Jun 2022, 09:23:59

323 excavator removing material from station 1+50



W NW N  
240 270 300 330 0  
☀ 303°NW (T) ☉ 26°8'4"N, 81°47'12"W ±13ft ▲ 10ft



Support boat opening turbidity curtain to allow push boat to transport full hopper of material to Canal CC-CC



S 150 180 210 240 270 W  
216°SW (T) 26°8'13"N, 81°47'16"W ±26ft ▲ 8ft



Push boat dropping off full hopper of material in Canal CC-CC





☉ 176°S (T) ☉ 26°8'14"N, 81°47'15"W ±19ft ▲ 9ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue





☀ 290°W (T) ● 26°8'4"N, 81°47'14"W ±22ft ▲ 8ft



Support boat opening turbidity curtain to allow push boat to transport empty hopper back to Canal Y-Y





29 Jun 2022, 14:20:05

**Contractor using support boat to test turbidity levels in the mouth of Canal X-X**





☀ 71°E (T) ● 26°8'4"N, 81°47'11"W ±13ft ▲ 9ft



29 Jun 2022, 14:28:04

Hopper, barge, and 323 excavator staged in Canal X-X between stations 4+00 and 5+00





☉ 346°N (T) ● 26°8'4"N, 81°47'11"W ±36ft ▲ 8ft



29 Jun 2022, 16:06:19

326 excavator lifting spud to allow push boat to mobilize barge at station 5+00 in Canal X-X





☀ 15°N (T) ☉ 26°8'4"N, 81°47'11"W ±22ft ▲ 8ft



29 Jun 2022, 16:07:07

323 excavator removing material from station 0+50



**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>06/30/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Thursday</b>	Contract Day: <b>256/365</b>	Week: <b>37</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>89°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Cloudy</b>	High Tide: <b>1:49 PM +2.9'</b>
Low Temp (°F): <b>76°F</b>	Wind: <b>4 mph</b>	Wind: <b>6 mph</b>	Low Tide: <b>8:33 AM +1.5'</b>
Canal Worked In: <b>X-X</b>	Stations Worked Between:	<b>4+00 to 5+25</b>	

<b>General</b>
<p><b>#1 – Prime Contractor – Quality Enterprises:</b></p> <ul style="list-style-type: none"> <li>• Contractor has a barge, an excavator, and a hopper staged in Canal X-X at between stations 5+00 and 5+50. Contractor also has a hopper, a push boat, and a support boat staged in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>• Dump truck came to site at 1300 Curlew Avenue.</li> <li>• Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue.</li> <li>• Dump truck took removed material off site.</li> <li>• Contractor used support boat to install turbidity curtain across the mouth of Canal X-X and to remove it as necessary for push boat to enter and exit canal with hoppers.</li> <li>• Contractor switched to Epiroc grinder attachment and used 323 excavator to grind rock at station 5+00.</li> <li>• Contractor switched back to bucket attachment on 323 excavator.</li> <li>• Contractor used 323 excavator to remove 5 hoppers of material between stations 4+00 and 5+25.</li> <li>• Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers from Canal X-X to Canal CC-CC and empty hoppers from Canal CC-CC to Canal X-X.</li> <li>• Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue.</li> </ul>



Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	1	8	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	4
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	MB27DQ	Dump truck	1	1	8
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0



☉ 15°N (T) ☉ 26°8'4"N, 81°47'11"W ±13ft ▲ 9ft



30 Jun 2022, 09:11:22

**323 excavator removing material from station 5+25**




W 70 NW 300 330 N 0 NE 30

☀ 340°N (T) ● 26°8'4"N, 81°47'11"W ±29ft ▲ 8ft



323 excavator transferring material to hopper at station 5+00





☀ 336°NW (T) ● 26°8'4"N, 81°47'14"W ±19ft ▲ 9ft



30 Jun 2022 09:13:46

**Turbidity curtain installed across the mouth of Canal X-X**



W 270 300 NW 330 N 0  
☀ 312°NW (T) ● 26°8'4"N, 81°47'15"W ±13ft ▲ 9ft



Support boat opening turbidity curtain to allow push boat to transport full hopper of material to Canal CC-CC



S 150 180 210 240 270 W  
219°SW (T) 26°8'13"N, 81°47'16"W ±32ft ▲ 10ft



Push boat dropping off full hopper of material in Canal CC-CC and picking up empty hopper



SE S SW  
120 150 180 210 240

☀ 172°S (T) ☉ 26°8'14"N, 81°47'16"W ±29ft ▲ 9ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



S 180 SW 210 240 W 270  
☉ 223°SW (T) ☉ 26°8'14"N, 81°47'15"W ±16ft ▲ 9ft



326 excavator transferring removed material from dewatering site to dump truck bed at 1300 Curlew Avenue



W 270      NW 300      330      N 0      NE 30

☀ 336°NW (T)    ● 26°8'4"N, 81°47'10"W ±52ft    ▲ 9ft



30 Jun 2022, 11:18:49

323 excavator removing material from station 4+75



W 270 NW 330 N 0  
240 270 300 330 0

☀ 306°NW (T) ☉ 26°8'4"N, 81°47'11"W ±19ft ▲ 9ft



323 excavator lifting spud to allow push boat to mobilize barge at station 4+75



NE 60 E 90 SE 120 150 S 180

☉ 115°SE (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



Push boat dropping off full hopper of material in Canal CC-CC and picking up empty hopper





☉ 347°N (T) ● 26°8'4"N, 81°47'11"W ±55ft ▲ 9ft



30 Jun 2022, 13:33:02

Contractor switching from Epiroc grinder to bucket attachment on 323 excavator





30 Jun 2022, 16:27:42

323 excavator on barge at station 4+00





**DAILY REPORT OF CONSTRUCTION**  
 21-036 EAST NAPLES BAY  
 DREDGING AND ROCK REMOVAL PROJECT



Date: <b>07/01/2022</b>			
Inspectors: <b>SB</b>	Stantec PIN: <b>2028113191</b>	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: <b>Friday</b>	Contract Day: <b>257/365</b>	Week: <b>37</b>	Accident Report #: <b>N/A</b>
High Temp (°F): <b>90°F</b>	AM Conditions: <b>Sunny</b>	PM Conditions: <b>Sunny</b>	High Tide: <b>2:20 PM +2.9'</b>
Low Temp (°F): <b>75°F</b>	Wind: <b>7 mph</b>	Wind: <b>8 mph</b>	Low Tide: <b>9:09 AM +1.4'</b>
Canal Worked In: <b>X-X</b>	Stations Worked Between:	<b>3+50 to 4+25</b>	

<b>General</b>	
<b>#1 – Prime Contractor – Quality Enterprises:</b>	
<ul style="list-style-type: none"> <li>• Contractor has a barge, an excavator, and a hopper staged in Canal X-X at between stations 4+00 and 4+25. Contractor also has a hopper, a push boat, and a support boat staged in Canal CC-CC at station 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.</li> <li>• Dump truck came to site at 1300 Curlew Avenue.</li> <li>• Contractor used 326 excavator to transport removed material from dewatering site to dump truck bed at 1300 Curlew Avenue.</li> <li>• Dump truck took removed material off site.</li> <li>• Contractor used support boat to install turbidity curtain across the mouth of Canal X-X and to remove it as necessary for push boat to enter and exit canal with hoppers.</li> <li>• Contractor switched to Epiroc grinder attachment and used 323 excavator to grind rock at station 4+25.</li> <li>• Contractor switched back to bucket attachment on 323 excavator.</li> <li>• Contractor used 323 excavator to remove 3 hoppers of material between stations 3+50 and 4+25.</li> <li>• Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers from Canal X-X to Canal CC-CC and empty hoppers from Canal CC-CC to Canal X-X.</li> <li>• Contractor used 326 excavator to transfer removed material from hopper to dewatering site at 1300 Curlew Avenue as well as to redistribute removed material at dewatering site.</li> <li>• Contractor used push boat to transport barge and 323 excavator back to Canal CC-CC.</li> <li>• Contractor used water tank to clean equipment and small fuel cube to refuel 323 excavator.</li> </ul>	



Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: <b>Quality Enterprises</b>	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	1	8	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	7
1	CAT 323	Excavator	1	1	6
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	7
1	FL2474PP	Support Boat	1	1	3
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	MB27DQ	Dump truck	1	1	6
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	DRHS18	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:15 AM	To: 4:15 PM	8.0









☉ 286°W (T) ☉ 26°8'4"N, 81°47'14"W ±19ft ▲ 8ft



Turbidity Curtain installed across the mouth of Canal X-X





☉ 344°N (T) ● 26°8'4"N, 81°47'11"W ±39ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 4+00





☀ 342°N (T) ● 26°8'4"N, 81°47'11"W ±13ft ▲ 9ft



01 Jul 2022, 09:04:06

323 excavator removing material from station 4+00



S SW W  
150 180 210 240 270  
☀ 218°SW (T) ☉ 26°8'13"N, 81°47'15"W ±16ft ▲ 8ft



Push boat dropping off full hopper of material in Canal CC-CC and picking up empty hopper





☀ 170°S (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 9ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



E 90 SE 120 50 S 180 210  
☀ 147°SE (T) ☉ 26°8'14"N, 81°47'16"W ±26ft ▲ 8ft



326 excavator transferring removed material from dewatering site to dump truck bed at 1300 Curlew Avenue



S 180 SW 210 240 W 270

☀ 227°SW (T) ☉ 26°8'13"N, 81°47'16"W ±22ft ▲ 8ft



Contactor using water tank to clean equipment