



WEEKLY SUMMARY REPORT – CONTRACT WEEK 41

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 7/25/2022 to 7/29/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 281 to 285	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: BB-BB	Stations Worked Between: 4+50 to 8+00		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 07-25-2022:

- Contractor has a barge, an excavator, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used 326 excavator to redistributed removed material at dewatering site at 1300 Curlew Avenue.

Tuesday 07-26-2022:

- Contractor has a barge, an excavator, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor retrieved push boat and support boat from the boat yard after having them serviced.
- Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal BB-BB station 8+00.
- Contractor pumped water out from the bottom of the push boat.
- Contractor left barge and 323 excavator staged in Canal BB-BB and moved push boat and support boat back to Canal CC-CC.

Wednesday 07-27-2022:

- Contractor has a barge and an excavator staged in Canal BB-BB at station 8+50. Contractor also has 2 hoppers, a push boat, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal BB-BB as well as to open and close it as necessary for push boat to enter canal with empty hoppers and to exit canal with full hoppers.
- Contractor used 323 excavator to remove 5 hoppers of material from Canal BB-BB.
- Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers of material to Canal CC-CC and empty hoppers back to Canal BB-BB.
- Contractor used 326 excavator to transfer 5 hoppers of removed material from hoppers to dewatering site at 1300 Curlew Avenue.

Thursday 07-28-2022:

- Contractor has a barge and an excavator staged in Canal BB-BB at station 7+50. Contractor also has 2 hoppers,



WEEKLY SUMMARY REPORT – CONTRACT WEEK 41

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



a push boat, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.

- Contractor used support boat to install turbidity curtain across the mouth of Canal BB-BB as well as to open and close it as necessary for push boat to enter canal with empty hoppers and to exit canal with full hoppers.
- Contractor used 323 excavator to remove 3 hoppers of material from Canal BB-BB.
- Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers of material to Canal CC-CC and empty hoppers back to Canal BB-BB.
- Contractor used 326 excavator to transfer 3 hoppers of removed material from hoppers to dewatering site at 1300 Curlew Avenue.

Friday 07-29-2022:

- Contractor has a barge, an excavator, and a hopper staged in Canal BB-BB at station 5+00. Contractor also has a hopper staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor transported push boat and support boat from city dock to Canal CC-CC.
- Contractor used support boat to install turbidity curtain across the mouth of Canal BB-BB as well as to open and close it as necessary for push boat to enter canal with empty hoppers and to exit canal with full hoppers.
- Contractor used 323 excavator to remove 2 hoppers of material from Canal BB-BB.
- Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers of material to Canal CC-CC and empty hoppers back to Canal BB-BB.
- Contractor used 326 excavator to transfer 2 hoppers of removed material from hoppers to dewatering site at 1300 Curlew Avenue.
- Contractor used push boat to transport barge, 323 excavator, and hopper back to Canal CC-CC.
- Contractor took push boat and support boat back to the city dock.
- Contractor used fuel cube to refuel 323 excavator.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 07/25/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Monday	Contract Day: 281/365	Week: 41	Accident Report #: N/A
High Temp (°F): 88°F	AM Conditions: Sunny	PM Conditions: Rainy	High Tide: 11:24 AM +2.8'
Low Temp (°F): 75°F	Wind: 6 mph	Wind: 0 mph	Low Tide: 5:47 AM +1.6'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used 326 excavator to redistributed removed material at dewatering site at 1300 Curlew Avenue.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	5	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator	1	0	0
1	CAT 326	Excavator	1	1	2
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	0	0	0
1	FL2474PP	Support Boat	0	0	0
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0


Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:15 AM	To: 4:15 PM	8.0

SE S SW
0 150 180 210 240
☀ 192°S (T) ● 26°8'15"N, 81°47'15"W ±65ft ▲ 8ft



326 excavator and removed material at the dewatering site at 1300 Curlew Avenue



☉ 236°SW (T) ☉ 26°8'13"N, 81°47'15"W ±85ft ▲ 9ft



2 hoppers, barge, and 323 excavator staged in canal CC-CC between stations 1+00 and 2+00



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 07/26/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 282/365	Week: 41	Accident Report #: N/A
High Temp (°F): 88°F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 12:06 PM +2.9'
Low Temp (°F): 76°F	Wind: 7 mph	Wind: 17 mph	Low Tide: 6:30 AM +1.6'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor retrieved push boat and support boat from the boat yard after having them serviced. • Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal BB-BB station 8+00. • Contractor pumped water out from the bottom of the push boat. • Contractor left barge and 323 excavator staged in Canal BB-BB and moved push boat and support boat back to Canal CC-CC.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	1
1	CAT 323	Excavator	1	1	1
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	2
1	FL2474PP	Support Boat	1	1	1
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0

SE S SW
120 150 180 210 240

☀ 187°S (T) ● 26°8'15"N, 81°47'15"W ±62ft ▲ 8ft



326 excavator and removed material at the dewatering site at 1300 Curlew Avenue

S 180 SW 210 240 W 270

☉ 223°SW (T) ☉ 26°8'13"N, 81°47'16"W ±16ft ▲ 8ft



Contractor transporting push boat and support boat back from boat yard after servicing



☉ 226°SW (T) ● 26°8'14"N, 81°47'16"W ±29ft ▲ 8ft



26 Jul 2022, 15:47:17

323 excavator lifting spud to allow push boat to transport barge from Canal CC-CC to Canal BB-BB



☉ 19°N (T) ☉ 26°8'8"N, 81°47'8"W ±49ft ▲ 8ft



26 Jul 2022, 16:11:51

323 excavator staged in Canal BB-BB at station 8+00



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 07/27/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Wednesday	Contract Day: 283/365	Week: 41	Accident Report #: N/A
High Temp (°F): 89°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 12:43 PM +3.0'
Low Temp (°F): 74°F	Wind: 10 mph	Wind: 7 mph	Low Tide: 7:08 AM +1.5'
Canal Worked In: BB-BB	Stations Worked Between:	7+50 to 8+50	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge and an excavator staged in Canal BB-BB at station 8+50. Contractor also has 2 hoppers, a push boat, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install turbidity curtain across the mouth of Canal BB-BB as well as to open and close it as necessary for push boat to enter canal with empty hoppers and to exit canal with full hoppers. • Contractor used 323 excavator to remove 5 hoppers of material from Canal BB-BB. • Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers of material to Canal CC-CC and empty hoppers back to Canal BB-BB. • Contractor used 326 excavator to transfer 5 hoppers of removed material from hoppers to dewatering site at 1300 Curlew Avenue. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	1	6
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	6
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☀ 349°N (T) ● 26°8'8"N, 81°47'8"W ±42ft ▲ 9ft



323 excavator lifting spud to allow push boat to mobilize barge at station 8+50



☀ 7°N (T) ● 26°8'8"N, 81°47'8"W ±13ft ▲ 9ft



27 Jul 2022, 08:42:14

323 excavator removing material from station 8+50

W 270 NW 300 330 N 0
☀ 313°NW (T) ☉ 26°8'6"N, 81°47'15"W ±13ft ▲ 11ft



27 Jul 2022, 09:05:23

Support boat opening turbidity curtain to allow push boat to transport hopper from Canal BB-BB to Canal CC-CC



☀ 183°S (T) ☉ 26°8'14"N, 81°47'16"W ±39ft ▲ 8ft



27 Jul 2022, 09:14:47

326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



☉ 332°NW (T) ☉ 26°8'8"N, 81°47'9"W ±26ft ▲ 8ft



323 excavator removing material from station 8+25 and transferring to hopper



☉ 238°SW (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



27 Jul 2022, 13:31:37

Push boat dropping off full hopper of removed material in Canal CC-CC and picking up empty hopper



☀ 150°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



☉ 90°E (T) ● 26°8'8"N, 81°47'16"W ±36ft ▲ 8ft



Push boat transporting full hopper of removed material from Canal BB-BB to Canal CC-CC



☀ 303°NW (T) ● 26°8'8"N, 81°47'10"W ±13ft ▲ 9ft



27 Jul 2022, 16:19:42

323 excavator removing material from station 7+50



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 07/28/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Thursday	Contract Day: 284/365	Week: 41	Accident Report #: N/A
High Temp (°F): 94°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 1:16 PM +3.1'
Low Temp (°F): 76°F	Wind: 5 mph	Wind: 9 mph	Low Tide: 7:43 AM +1.5'
Canal Worked In: BB-BB	Stations Worked Between:	6+50 to 7+50	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge and an excavator staged in Canal BB-BB at station 7+50. Contractor also has 2 hoppers, a push boat, and a support boat staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install turbidity curtain across the mouth of Canal BB-BB as well as to open and close it as necessary for push boat to enter canal with empty hoppers and to exit canal with full hoppers. • Contractor used 323 excavator to remove 3 hoppers of material from Canal BB-BB. • Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers of material to Canal CC-CC and empty hoppers back to Canal BB-BB. • Contractor used 326 excavator to transfer 3 hoppers of removed material from hoppers to dewatering site at 1300 Curlew Avenue.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	1	6
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	6
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☀ 25°NE (T) ● 26°8'8"N, 81°47'10"W ±22ft ▲ 8ft



323 excavator removing material from station 7+50

SE S SW
120 150 180 210 240

☀ 187°S (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 8ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue

W 270 NW 300 330 N 0 30
☀ 325°NW (T) ☉ 26°8'8"N, 81°47'12"W ±22ft ▲ 8ft



28 Jul 2022, 11:28:55

323 excavator removing material from station 6+50 and transferring to hopper



323 excavator lifting spud to allow push boat to mobilize barge at station 6+50



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 07/29/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 285/365	Week: 41	Accident Report #: N/A
High Temp (°F): 94°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 1:48 PM +3.1'
Low Temp (°F): 76°F	Wind: 7 mph	Wind: 11 mph	Low Tide: 8:17 AM +1.54'
Canal Worked In: BB-BB	Stations Worked Between:	4+50 to 5+00	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor has a barge, an excavator, and a hopper staged in Canal BB-BB at station 5+00. Contractor also has a hopper staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor transported push boat an support boat from city dock to Canal CC-CC.
- Contractor used support boat to install turbidity curtain across the mouth of Canal BB-BB as well as to open and close it as necessary for push boat to enter canal with empty hoppers and to exit canal with full hoppers.
- Contractor used 323 excavator to remove 2 hoppers of material from Canal BB-BB.
- Contractor used push boat to position barge as necessary for removing material as well as to transport full hoppers of material to Canal CC-CC and empty hoppers back to Canal BB-BB.
- Contractor used 326 excavator to transfer 2 hoppers of removed material from hoppers to dewatering site at 1300 Curlew Avenue.
- Contractor used push boat to transport barge, 323 excavator, and hopper back to Canal CC-CC.
- Contractor took push boat and support boat back to the city dock.
- Contractor used fuel cube to refuel 323 excavator.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	1	4
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	4
1	N3758Z	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB30DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:15 AM	To: 4:15 PM	8.0



☀ 182°S (T) ● 26°8'15"N, 81°47'16"W ±65ft ▲ 8ft



Removed material at dewatering site at 1300 Curlew Avenue

W NW N
240 270 300 330 0
☀ 301°NW (T) ● 26°8'8"N, 81°47'12"W ±13ft ▲ 8ft



Barge, 323 excavator, and hopper staged between stations 4+50 and 5+00



☉ 343°N (T) ☉ 26°8'8"N, 81°47'16"W ±16ft ▲ 8ft



29 Jul 2022 09:36:00

Turbidity curtain installed across the mouth of Canal BB-BB

W 270 NW 300 33 N 0 30

☉ 332°NW (T) ● 26°8'8"N, 81°47'12"W ±13ft ▲ 11ft



323 excavator removing material from station 5+00 and transferring to hopper



Push boat dropping off full hopper of material in Canal CC-CC and picking up empty hopper



☀ 155°SE (T) ● 26°8'13"N, 81°47'16"W ±19ft ▲ 8ft



323 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



☀ 163°S (T) ● 26°8'14"N, 81°47'16"W ±13ft ▲ 9ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



☉ 230°SW (T) ☉ 26°8'13"N, 81°47'16"W ±59ft ▲ 8ft



2 hoppers, barge, and 323 excavator staged in Canal CC-CC between stations 1+00 and 2+00