



WEEKLY SUMMARY REPORT – CONTRACT WEEK 44

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 8/15/2022 to 8/19/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 302 to 306	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: W-W	Stations Worked Between: 11+00 to 13+50 / 18+00 to 18+75		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 08-15-2022:

- Contractor has a barge, an excavator, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Mechanic came to site at 1300 Curlew Avenue to inspect Epiroc grinder sleeves.
- Contractor used push boat to transport barge, 323 excavator, and hopper from Canal CC-CC to Canal W-W.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W as well as to remove and reattach as necessary to allow push boat to exit canal with full hoppers and to enter canal with empty hoppers.
- Contractor used 323 excavator to remove 2 hoppers of material between stations 11+75 to 12+25.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers of removed material from Canal W-W to Canal CC-CC and empty hoppers from Canal CC-CC to Canal W-W.
- Contractor used 326 excavator to transfer 2 hoppers of removed material from hopper to dewatering site at 1300 Curlew Avenue.

Tuesday 08-16-2022:

- Contractor has a barge, an excavator, and a hopper staged in Canal W-W at station 11+75. Contractor also has a hopper in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Technician came to site at 1300 Curlew Avenue to check the GPS signal from the Trimble base station.
- Mechanic came to site at 1300 Curlew Avenue to weld, replace, and repair Epiroc grinder teeth sleeves.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W as well as to remove and reattach as necessary to allow push boat to exit canal with full hoppers and to enter canal with empty hoppers.
- Contractor used 323 excavator to remove 3 hoppers of material between stations 11+00 to 11+50.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers of removed material from Canal W-W to Canal CC-CC and empty hoppers from Canal CC-CC to Canal W-W.
- Contractor used 326 excavator to transfer 3 hoppers of removed material from hopper to dewatering site at



WEEKLY SUMMARY REPORT – CONTRACT WEEK 44
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



1300 Curlew Avenue.

- Contractor used push boat to transport Epiroc grinder back to barge in Canal W-W.
- Contractor attached Epiroc grinder to 323 excavator.

Wednesday 08-17-2022:

- Contractor has a barge and an excavator in Canal W-W at station 11+50. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 11+50 and 13+00.
- Contractor used push boat to position barge as necessary for grinding rock.
- 323 excavator had a hydraulic fluid issue which stopped work for the day.

Thursday 08-18-2022:

- Contractor has a barge and an excavator in Canal W-W at station 13+00. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Technician came to site to inspect and fix Trimble base station GPS connection.
- Contractor refilled coolant in 323 excavator.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 13+00 and 13+50.
- Contractor used push boat to position barge as necessary for grinding rock. Contractor used push boat to transport barge and 323 excavator to station 18+75.
- Contractor used 323 excavator to grind rock between stations 18+25 and 18+75.

Friday 08-19-2022:

- Contractor has a barge and an excavator in Canal W-W at station 13+00. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 18+00 and 18+25.
- Contractor used push boat to position barge as necessary for grinding rock.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 08/15/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Monday	Contract Day: 302/365	Week: 44	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 4:14 PM +3.0'
Low Temp (°F): 77°F	Wind: 5 mph	Wind: 5 mph	Low Tide: 10:21 AM +0.7'
Canal Worked In: W-W	Stations Worked Between:	11+75 to 12+25	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Mechanic came to site at 1300 Curlew Avenue to inspect Epiroc grinder sleeves. • Contractor used push boat to transport barge, 323 excavator, and hopper from Canal CC-CC to Canal W-W. • Contractor used support boat to install turbidity curtain across the mouth of Canal W-W as well as to remove and reattach as necessary to allow push boat to exit canal with full hoppers and to enter canal with empty hoppers. • Contractor used 323 excavator to remove 2 hoppers of material between stations 11+75 to 12+25. • Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers of removed material from Canal W-W to Canal CC-CC and empty hoppers from Canal CC-CC to Canal W-W. • Contractor used 326 excavator to transfer 2 hoppers of removed material from hopper to dewatering site at 1300 Curlew Avenue.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	1	1
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	1	2
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	3
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	1	1	1
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☀ 195°S (T) ● 26°8'14"N, 81°47'15"W ±29ft ▲ 8ft



15 Aug 2022, 08:37:45

Removed material at dewatering site at 1300 Curlew Avenue

S SW W
50 180 210 240 270
☉ 220°SW (T) ☉ 26°8'14"N, 81°47'16"W ±49ft ▲ 8ft



Utility truck on site at 1300 Curlew Avenue



323 excavator and barge at station 0+00



Turbidity curtain installed across the mouth of Canal W-W

SE S SW
120 150 180 210 240
☀ 187°S (T) ☉ 26°7'58"N, 81°47'6"W ±78ft ▲ 314ft



15 Aug 2022, 11:36:37

323 excavator removing material from station 11+75



☉ 210°SW (T) ☉ 26°7'58"N, 81°47'6"W ±55ft ▲ 203ft



15 Aug 2022, 11:36:57

323 excavator removing material from station 11+75 and transferring to hopper

S 180 SW 210 240 W 270 300
☀ 231°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



Push boat transporting full hopper of removed material from Canal W-W to Canal CC-CC

SE S SW
120 150 180 210

☀ 167°S (T) ☉ 26°7'58"N, 81°47'7"W ±52ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 12+00



☉ 152°SE (T) ☉ 26°7'58"N, 81°47'7"W ±13ft ▲ 10ft



15 Aug 2022, 14:35:25

323 excavator removing material from station 12+25



☉ 147°SE (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 9ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 08/16/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 303/365	Week: 44	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 5:11 PM +2.7'
Low Temp (°F): 77°F	Wind: 0 mph	Wind: 11 mph	Low Tide: 11:12 AM +0.7'
Canal Worked In: W-W	Stations Worked Between:	11+00 to 11+50	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor has a barge, an excavator, and a hopper staged in Canal W-W at station 11+75. Contractor also has a hopper in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Technician came to site at 1300 Curlew Avenue to check the GPS signal from the Trimble base station.
- Mechanic came to site at 1300 Curlew Avenue to weld, replace, and repair Epiroc grinder teeth sleeves.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W as well as to remove and reattach as necessary to allow push boat to exit canal with full hoppers and to enter canal with empty hoppers.
- Contractor used 323 excavator to remove 3 hoppers of material between stations 11+00 to 11+50.
- Contractor used push boat to position barge as necessary for removing material as well as for transporting full hoppers of removed material from Canal W-W to Canal CC-CC and empty hoppers from Canal CC-CC to Canal W-W.
- Contractor used 326 excavator to transfer 3 hoppers of removed material from hopper to dewatering site at 1300 Curlew Avenue.
- Contractor used push boat to transport Epiroc grinder back to barge in Canal W-W.
- Contractor attached Epiroc grinder to 323 excavator.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	1	8
		Excavator Operator	2	9	Truck Driver	0	0	Assistant	1	9
		Technician	1	2	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	7
1	CAT 326	Excavator	1	1	3
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	4
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	1	8
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



Mechanic welding Epiroc grinder on site at 1300 Curlew Avenue

S 180 SW 210 240 W 270 300 NW
☉ 249°W (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 9ft



Mechanic lifting Epiroc grinder with utility truck crane

S 180 SW 210 240 W 270

☉ 224°SW (T) ☉ 26°7'58"N, 81°47'7"W ±45ft ▲ 9ft



16 Aug 2022, 09:52:25

323 excavator removing material from station 11+50



Mechanic replacing sleeves on Epiroc grinder on site at 1300 Curlew Avenue



Push boat transporting full hopper of removed material from Canal W-W to Canal CC-CC



Push boat dropping off full hopper of removed material in Canal CC-CC

E S SW W
150 180 210 240 270
☉ 209°SW (T) ☉ 26°7'58"N, 81°47'7"W ±32ft ▲ 8ft



16 Aug 2022, 11:26:47

323 excavator lifting spud to allow push boat to mobilize barge at station 12+00

E 90 SE 120 150 S 180
☀ 126°SE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



326 excavator transferring removed material from hopper to dewatering site at 1300 Curlew Avenue

E SE S
60 90 120 150 180
☉ 124°SE (T) ☉ 26°8'14"N, 81°47'16"W ±29ft ▲ 9ft



326 excavator transporting Epiroc grinder from site at 1300 Curlew Avenue to hopper

SE S SW
120 150 180 210 240

☀ 175°S (T) ☉ 26°7'58"N, 81°47'8"W ±52ft ▲ 9ft



Contractor installing Epiroc grinder attachment on 323 excavator



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 08/17/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Wednesday	Contract Day: 304/365	Week: 44	Accident Report #: N/A
High Temp (°F): 91°F	AM Conditions: Rainy	PM Conditions: Sunny	High Tide: 6:14 PM +2.4'
Low Temp (°F): 78°F	Wind: 9 mph	Wind: 10 mph	Low Tide: 12:10 PM +0.7'
Canal Worked In: W-W	Stations Worked Between:	11+50 to 13+00	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge and an excavator in Canal W-W at station 11+50. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install turbidity curtain across the mouth of Canal W-W. • Contractor used 323 excavator to grind rock between stations 11+50 and 13+00. • Contractor used push boat to position barge as necessary for grinding rock. • 323 excavator had a hydraulic fluid issue which stopped work for the day. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	6
1	CAT 323	Excavator	1	1	6
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	7
1	FL2474PP	Support Boat	1	1	2
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0

SW W NW
210 240 270 300 3
☉ 258°W (T) ☉ 26°7'58"N, 81°47'16"W ±59ft ▲ 8ft



Turbidity curtain installed across the mouth of Canal W-W



☉ 237°SW (T) ☉ 26°7'58"N, 81°47'7"W ±32ft ▲ 8ft



323 excavator grinding rock at station 11+50

S 180 SW 210 240 W 270 300
☉ 241°SW (T) ☉ 26°7'58"N, 81°47'6"W ±39ft ▲ 9ft



17 Aug 2022, 10:33:30

323 excavator grinding rock at station 12+00

S SW W
150 180 210 240 270
● 217°SW (T) ● 26°7'58"N, 81°47'5"W ±26ft ▲ 9ft



17 Aug 2022, 15:38:46

323 excavator on barge at station 13+00



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 08/18/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Thursday	Contract Day: 305/365	Week: 44	Accident Report #: N/A
High Temp (°F): 91°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 7:28 PM +2.2'
Low Temp (°F): 78°F	Wind: 2 mph	Wind: 13 mph	Low Tide: 1:17 PM +0.7'
Canal Worked In: W-W	Stations Worked Between:	13+00 to 13+50 / 18+25 to 18+75	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge and an excavator in Canal W-W at station 13+00. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Technician came to site to inspect and fix Trimble base station GPS connection. • Contractor refilled coolant in 323 excavator. • Contractor used support boat to install turbidity curtain across the mouth of Canal W-W. • Contractor used 323 excavator to grind rock between stations 13+00 and 13+50. • Contractor used push boat to position barge as necessary for grinding rock. Contractor used push boat to transport barge and 323 excavator to station 18+75. • Contractor used 323 excavator to grind rock between stations 18+25 and 18+75. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	1	2	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	3
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0



Trimble base station at southwest corner of 1300 Curlew Avenue



Turbidity curtain installed across the mouth of Canal W-W

S 180 210 SW 240 W 270 300
☀ 233°SW (T) ☉ 26°7'58"N, 81°47'5"W ±39ft ▲ 5513ft



18 Aug 2022, 09:43:27

323 excavator grinding rock at station 13+00



323 excavator grinding rock at station 13+50



☀ 244°SW (T) ● 26°7'46"N, 81°47'5"W ±370ft ▲ 4504ft



18 Aug 2022, 13:24:10

323 excavator grinding rock at station 13+50

S 180 SW 210 240 W 270 300

☀ 236°SW (T) ● 26°7'58"N, 81°46'58"W ±22ft ▲ 9ft



18 Aug 2022, 13:53:23

323 excavator grinding rock at station 18+75



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 08/19/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 306/365	Week: 44	Accident Report #: N/A
High Temp (°F): 94°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 7:02 AM +2.7'
Low Temp (°F): 78°F	Wind: 3 mph	Wind: 10 mph	Low Tide: 2:28 PM +0.7'
Canal Worked In: W-W	Stations Worked Between:	18+00 to 18+25	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor has a barge and an excavator in Canal W-W at station 13+00. Contractor also has 2 hoppers in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 18+00 and 18+25.
- Contractor used push boat to position barge as necessary for grinding rock.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	8
1	CAT 323	Excavator	1	1	8
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	8
1	FL2474PP	Support Boat	1	1	2
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB8DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 7:30 AM	To: 3:30 PM	8.0

S 180 210 SW 240 W 270 300
☀ 233°SW (T) ☉ 26°7'58"N, 81°46'59"W ±52ft ▲ 8ft



19 Aug 2022, 07:42:19

323 excavator lifting spud to allow push boat to mobilize barge at station 18+25



☉ 209°SW (T) ☉ 26°7'58"N, 81°46'59"W ±29ft ▲ 8ft



19 Aug 2022, 07:45:52

323 excavator grinding rock at station 18+25

SW W NW
210 240 270 300
☉ 255°W (T) ☉ 26°7'58"N, 81°47'16"W ±88ft ▲ 8ft



Turbidity curtain installed across the mouth of Canal W-W



☉ 230°SW (T) ● 26°7'58"N, 81°46'59"W ±13ft ▲ 9ft



323 excavator grinding rock at station 18+25

SE S SW
120 150 180 210
☀ 162°S (T) ☉ 26°7'58"N, 81°46'59"W ±39ft ▲ 8ft



19 Aug 2022, 13:40:15

323 excavator grinding rock at station 18+00