



WEEKLY SUMMARY REPORT – CONTRACT WEEK 46

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 8/29/2022 to 9/2/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: Monday to Friday	Contract Days: 316 to 320	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: W-W	Stations Worked Between: 15+75 to 16+50		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 08-29-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 18+25. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor on site but no work was performed today.

Tuesday 08-30-2022:

- Contractor used push boat to transport barge and 323 excavator to station 16+50.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 16+00 and 16+50.
- Contractor used push boat to position barge as necessary for grinding rock.
- Contractor pumped water out from bottom of barge.

Wednesday 08-31-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 16+00. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used push boat to transport Seismic Survey videographer to the southern canals to film pre-construction conditions.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 15+75 and 16+00.
- Contractor used push boat to position barge as necessary for grinding rock.
- Contractor pumped water out from bottom of barge.

Thursday 09-01-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 15+75. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue,



WEEKLY SUMMARY REPORT – CONTRACT WEEK 46
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Naples, FL, 34102.

- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor pumped water out from bottom of barge.
- Contractor reinstalled tires on seawall at 1300 Curlew Avenue.
- Contractor inspected inside of barge to identify cracked areas around the spud sleeve.
- Contractor used 326 excavator to redistribute removed material at dewatering site and to transport trash to dump truck bed at 1300 Curlew Avenue.
- Dump truck took trash off site.
- Contractor used push boat to transport barge and 323 excavator to station 18+25.

Friday 09-02-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 18+25. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Welding truck came to site at 1300 Curlew Avenue.
- Contractor used push boat to transport barge from Canal W-W to Canal CC-CC for welding.
- Welder went inside barge to weld cracks along the bottom edge.
- Contractor pumped water out from bottom of barge.
- Contractor refueled 323 excavator.
- Contractor used water hose to clean equipment.
- Contractor left barge, 323 excavator, hoppers, and push boat in Canal CC-CC between stations 1+00 and 1+50.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 08/29/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Monday	Contract Day: 316/365	Week: 46	Accident Report #: N/A
High Temp (°F): 87°F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 2:50 PM +3.1'
Low Temp (°F): 75°F	Wind: 6 mph	Wind: 10 mph	Low Tide: 9:09 AM +0.9'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge, an excavator, and a push boat in Canal W-W at station 18+25. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor on site but no work was performed today. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	0	0	Mechanic	0	0
		Excavator Operator	1	7	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator	1	0	0
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 9:00 AM	To: 5:00 PM	8.0



☀ 187°S (T) ● 26°8'14"N, 81°47'15"W ±22ft ▲ 8ft



29 Aug 2022, 15:11:49

Removed material at dewatering site at 1300 Curlew Avenue



☀ 210°SW (T) ● 26°7'58"N, 81°46'59"W ±36ft ▲ 8ft



29 Aug 2022, 15:20:09

Barge, 323 excavator, and push boat at station 18+25 in Canal W-W



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 08/30/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Tuesday	Contract Day: 317/365	Week: 46	Accident Report #: N/A
High Temp (°F): 92°F	AM Conditions: Rainy	PM Conditions: Sunny	High Tide: 3:33 PM +3.0'
Low Temp (°F): 77°F	Wind: 8 mph	Wind: 12 mph	Low Tide: 9:49 AM +0.8'
Canal Worked In: W-W	Stations Worked Between:	16+00 to 16+50	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and a push boat in Canal W-W at station 18+25. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used push boat to transport barge and 323 excavator to station 16+50. • Contractor used support boat to install turbidity curtain across the mouth of Canal W-W. • Contractor used 323 excavator to grind rock between stations 16+00 and 16+50. • Contractor used push boat to position barge as necessary for grinding rock. • Contractor pumped water out from bottom of barge.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	9
1	CAT 323	Excavator	1	1	9
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	2
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:15 AM	To: 4:15 PM	8.0



☉ 253°W (T) ● 26°7'58"N, 81°47'16"W ±82ft ▲ 8ft



Turbidity curtain installed across the mouth of Canal W-W

S 150 180 210 SW 240 270 W

☀ 216°SW (T) ☉ 26°7'58"N, 81°47'1"W ±29ft ▲ 8ft



30 Aug 2022, 08:32:35

323 excavator grinding rock at station 16+50

SE 150 S 180 SW 210 W 240 270

☀ 201°S (T) ☉ 26°7'58"N, 81°47'2"W ±49ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 16+25



☀ 142°SE (T) ● 26°7'58"N, 81°47'2"W ±16ft ▲ 8ft



30 Aug 2022, 11:41:42

323 excavator tilting barge so that contractor can pump water out from bottom of barge

E 90 SE 120 150 S 180 210
☉ 147°SE (T) ☉ 26°7'58"N, 81°47'2"W ±13ft ▲ 10ft



30 Aug 2022, 13:57:31

323 excavator grinding rock at station 16+00

E 90 SE 120 150 S 180 SW 210

☀ 158°S (T) ☉ 26°7'58"N, 81°47'2"W ±29ft ▲ 8ft



30 Aug 2022, 15:22:41

323 excavator grinding rock at station 16+00



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 08/31/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Wednesday	Contract Day: 318/365	Week: 46	Accident Report #: N/A
High Temp (°F): 92°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 4:24 PM +2.8'
Low Temp (°F): 77°F	Wind: 7 mph	Wind: 6 mph	Low Tide: 10:33 AM +0.7'
Canal Worked In: W-W	Stations Worked Between:	15+75 to 16+00	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge, an excavator, and a push boat in Canal W-W at station 16+00. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used push boat to transport Seismic Survey videographer to the southern canals to film pre-construction conditions. • Contractor used support boat to install turbidity curtain across the mouth of Canal W-W. • Contractor used 323 excavator to grind rock between stations 15+75 and 16+00. • Contractor used push boat to position barge as necessary for grinding rock. • Contractor pumped water out from bottom of barge. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	4
1	CAT 323	Excavator	1	1	4
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	9
1	FL2474PP	Support Boat	1	1	2
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	PG900G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:
	Seismic Surveys	8:30 AM	12:00 PM

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:15 AM	To: 4:15 PM	8.0



☀ 7°N (T) ● 26°7'45"N, 81°47'1"W ±170ft ▲ 0ft



31 Aug 2022, 09:16:37

Push boat transporting Seismic Survey videographer in Canal R-R for pre-construction documentation



☀ 185°S (T) ☉ 26°8'15"N, 81°47'15"W ±42ft ▲ 8ft



Removed material at dewatering site at 1300 Curlew Avenue

S 150 180 210 SW 240 W 270
☀ 217°SW (T) ● 26°7'58"N, 81°47'17"W ±22ft ▲ 8ft



Turbidity curtain installed across the mouth of Canal W-W




☀ 163°S (T) 🌐 26°7'58"N, 81°47'2"W ±29ft ▲ 8ft



31 Aug 2022, 13:42:21

323 excavator grinding rock at station 16+00



31 Aug 2022, 15:12:47

323 excavator tilting barge so that contractor can pump water out from bottom of barge



☀ 120°SE (T) ☉ 26°7'58"N, 81°47'2"W ±32ft ▲ 8ft



31 Aug 2022, 15:28:30

323 excavator grinding rock at station 15+75

E 90 SE 120 15 S 180 210
☀ 152°SE (T) ☉ 26°7'58"N, 81°47'3"W ±36ft ▲ 9ft



323 excavator on barge at station 15+75



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 09/01/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 319/365	Week: 46	Accident Report #: N/A
High Temp (°F): 91°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 5:28 PM +2.6'
Low Temp (°F): 77°F	Wind: 5 mph	Wind: 6 mph	Low Tide: 11:12 AM +1.3'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and a push boat in Canal W-W at station 15+75. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install turbidity curtain across the mouth of Canal W-W. • Contractor pumped water out from bottom of barge. • Contractor reinstalled tires on seawall at 1300 Curlew Avenue. • Contractor inspected inside of barge to identify cracked areas around the spud sleeve. • Contractor used 326 excavator to redistribute removed material at dewatering site and to transport trash to dump truck bed at 1300 Curlew Avenue. • Dump truck took trash off site. • Contractor used push boat to transport barge and 323 excavator to station 18+25.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	1	1	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	2
1	CAT 323	Excavator	1	1	1
1	CAT 326	Excavator	1	1	2
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	3
1	FL2474PP	Support Boat	1	1	3
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	P9795G	Small Dump truck	1	1	1
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	0	0
1	N9524Z	Transport Truck	0	0	0
1	044RTN	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0

S 180 SW 210 240 W 270 NW 300

☀ 248°W (T) ☉ 26°7'58"N, 81°47'17"W ±26ft ▲ 11ft




Turbidity curtain installed across the mouth of Canal W-W



☀ 145°SE (T) ☉ 26°7'58"N, 81°47'3"W ±13ft ▲ 9ft



323 excavator tilting barge to allow Contractor to pump water out from bottom of barge



01 Sep 2022, 11:46:05

Barge, 323 excavator, and push boat staged in Canal W-W at station 16+00



☉ 8°N (T) ☉ 26°8'13"N, 81°47'16"W ±29ft ▲ 8ft



326 excavator redistributing removed material at dewatering site at 1300 Curlew Avenue.

SE 150 S 180 210 SW 240 W 270

☀ 203°S (T) ☉ 26°8'14"N, 81°47'16"W ±16ft ▲ 8ft



326 excavator transferring trash to dump truck bed at 1300 Curlew Avenue

SE S SW
120 150 180 210
☀ 167°S (T) ☉ 26°7'58"N, 81°47'0"W ±13ft ▲ 11ft



323 excavator lifting spud to allow push boat to transport barge to Canal W-W



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 09/02/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Friday	Contract Day: 320/365	Week: 46	Accident Report #: N/A
High Temp (°F): 89°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 6:56 PM +2.3'
Low Temp (°F): 76°F	Wind: 4 mph	Wind: 9 mph	Low Tide: 12:29 PM +0.5'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and a push boat in Canal W-W at station 18+25. Contractor also has 2 hoppers and a support boat in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Welding truck came to site at 1300 Curlew Avenue. • Contractor used push boat to transport barge from Canal W-W to Canal CC-CC for welding. • Welder went inside barge to weld cracks along the bottom edge. • Contractor pumped water out from bottom of barge. • Contractor refueled 323 excavator. • Contractor used water hose to clean equipment. • Contractor left barge, 323 excavator, hoppers, and push boat in Canal CC-CC between stations 1+00 and 1+50.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	1	1	Assistant	1	9
		Technician	1	4	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	6
1	CAT 323	Excavator	1	1	1
1	CAT 326	Excavator	1	1	1
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	1
1	FL2474PP	Support Boat	1	0	0
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	P9795G	Small Dump truck	1	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	1	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	1	1	4
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0

S 180 210 SW 240 W 270 300
☉ 233°SW (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



02 Sep 2022, 08:56:34

323 excavator lifting spud to allow push boat to transport barge from Canal W-W to Canal CC-CC

S 180 SW 210 W 270
50 180 210 240 270

☀ 220°SW (T) ☉ 26°8'13"N, 81°47'16"W ±36ft ▲ 9ft



323 excavator tilting barge to allow Contractor to pump water out from bottom of barge

E 150 S 180 210 SW 240 W 270
☉ 206°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 10ft



Welder on barge with air ventilation

SE 150 S 180 SW 210 W 240 270
☀ 202°S (T) ☉ 26°8'14"N, 81°47'16"W ±91ft ▲ 8ft



02 Sep 2022, 11:21:39

Contractor on barge removing welding hoses

SE S SW
120 150 180 210 240
188°S (T) 26°8'13"N, 81°47'16"W ±22ft ▲ 8ft



Contractor refilling small fuel cube with large fuel cube

S 180 SW 210 W 240 270 3
☉ 228°SW (T) ☉ 26°8'13"N, 81°47'16"W ±26ft ▲ 9ft



Contractor cleaning equipment with water hose