



WEEKLY SUMMARY REPORT – CONTRACT WEEK 47

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 9/5/2022 to 9/9/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Days of Week: Monday to Friday	Contract Days: 323 to 327	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: W-W	Stations Worked Between: 15+50 to 16+00		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 09-05-2022:

- No work was performed due to Labor Day Holiday.

Tuesday 09-06-2022:

- Contractor has a barge, an excavator, a push boat, a support boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- No work was performed today due to 323 excavator glass damage.

Wednesday 09-07-2022:

- Contractor has a barge, an excavator, a support boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump trucks came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transfer removed material from dewatering site to dump truck beds.
- Dump trucks took material off site.
- QE truck delivered replacement glass for 323 excavator.
- Contractor used 326 excavator to redistribute removed material at dewatering site at 1300 Curlew Avenue.

Thursday 09-08-2022:

- Contractor has a barge, an excavator, a support boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump trucks came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transfer removed material from dewatering site to dump truck beds.
- Dump trucks took material off site.
- Mike’s Auto Glass crew came to site at 1300 Curlew Avenue to replace glass on 323 excavator.
- Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal W-W.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.



WEEKLY SUMMARY REPORT – CONTRACT WEEK 47
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



- Contractor used 323 excavator to grind rock between stations 15+50 and 16+00.
- Contractor used push boat to position barge as necessary for grinding rock.

Friday 09-09-2022:

- Contractor has a barge, an excavator, and a push boat in Canal W-W at station 15+50. Contractor also has a support boat and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 15+00 and 15+50.
- Contractor used push boat to position barge as necessary for grinding rock. As well as for transporting barge and 323 excavator back to Canal CC-CC.
- Contractor inspected teeth on Epiroc grinder and noted damage.
- Contractor came to site and dropped off a generator at 1300 Curlew Avenue.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 09/06/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Tuesday	Contract Day: 324/365	Week: 47	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 9:45 AM +3.1'
Low Temp (°F): 77°F	Wind: 4 mph	Wind: 10 mph	Low Tide: 5:13 PM +0.0'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has a barge, an excavator, a push boat, a support boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 2+00. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • No work was performed today due to 323 excavator glass damage. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator	1	0	0
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	P9795G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	MB27DQ	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:45 AM	To: 4:45 PM	8.0



☀ 179°S (T) ● 26°8'15"N, 81°47'15"W ±13ft ▲ 8ft



06 Sep 2022, 09:13:59

Removed material at dewatering site at 1300 Curlew Avenue



☉ 212°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 6ft



323 excavator on barge in Canal CC-CC at station 1+00



323 excavator on barge in Canal CC-CC at station 1+00



DAILY REPORT OF CONSTRUCTION
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 09/07/2022			
Inspectors: SB	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Day of Week: Wednesday	Contract Day: 325/365	Week: 47	Accident Report #: N/A
High Temp (°F): 90°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 10:59 AM +3.3'
Low Temp (°F): 77°F	Wind: 1 mph	Wind: 19 mph	Low Tide: 6:07 PM +0.0'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none">• Contractor has a barge, an excavator, a support boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.• Dump trucks came to site at 1300 Curlew Avenue.• Contractor used 326 excavator to transfer removed material from dewatering site to dump truck beds.• Dump trucks took material off site.• QE truck delivered replacement glass for 323 excavator.• Contractor used 326 excavator to redistribute removed material at dewatering site at 1300 Curlew Avenue.	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	2	6	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	0	0
1	CAT 323	Excavator	1	0	0
1	CAT 326	Excavator	1	1	7
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	P9795G	Small Dump truck	1	1	6
1	Z67EAZ	Trash Truck	0	0	0
1	P0754H	Dump truck	1	1	6
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:45 AM	To: 4:45 PM	8.0

S SW W
150 180 210 240 270
☉ 214°SW (T) ☉ 26°8'14"N, 81°47'15"W ±13ft ▲ 8ft



326 excavator transferring removed material form dewatering site to dump truck bed at 1300 Curlew Avenue

S 150 180 210 SW 240 W 270

☉ 215°SW (T) ● 26°8'14"N, 81°47'15"W ±22ft ▲ 9ft



07 Sep 2022, 09:59:39

326 excavator transferring removed material form dewatering site to dump truck bed at 1300 Curlew Avenue



☉ 36°NE (T) ☉ 26°8'14"N, 81°47'16"W ±16ft ▲ 8ft



07 Sep 2022, 10:15:29

326 excavator transferring removed material form dewatering site to dump truck bed at 1300 Curlew Avenue



☉ 236°SW (T) ☉ 26°8'13"N, 81°47'15"W ±13ft ▲ 9ft



07 Sep 2022, 10:20:55

Support boat, hoppers, barge, and 323 excavator in Canal CC-CC between stations 1+00 and 2+00

E 90 SE 120 50 S 180 210
☉ 148°SE (T) ☉ 26°8'14"N, 81°47'16"W ±29ft ▲ 9ft



326 excavator redistributing removed material at dewatering site at 1300 Curlew Avenue



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 09/08/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Thursday	Contract Day: 326/365	Week: 47	Accident Report #: N/A
High Temp (°F): 92°F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 11:58 AM +3.5'
Low Temp (°F): 76°F	Wind: 3 mph	Wind: 10 mph	Low Tide: 6:55 PM +0.0'
Canal Worked In: W-W	Stations Worked Between:	15+50 to 16+00	

General

#1 – Prime Contractor – Quality Enterprises:

- Contractor has a barge, an excavator, a support boat, and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Dump trucks came to site at 1300 Curlew Avenue.
- Contractor used 326 excavator to transfer removed material from dewatering site to dump truck beds.
- Dump trucks took material off site.
- Mike’s Auto Glass crew came to site at 1300 Curlew Avenue to replace glass on 323 excavator.
- Contractor used push boat to transport barge and 323 excavator from Canal CC-CC to Canal W-W.
- Contractor used support boat to install turbidity curtain across the mouth of Canal W-W.
- Contractor used 323 excavator to grind rock between stations 15+50 and 16+00.
- Contractor used push boat to position barge as necessary for grinding rock.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	2	8	Assistant	1	9
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	5
1	CAT 323	Excavator	1	1	5
1	CAT 326	Excavator	1	1	8
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	6
1	FL2474PP	Support Boat	1	1	1
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	1	1	6
1	P9795G	Small Dump truck	1	1	8
1	Z67EAZ	Trash Truck	0	0	0
1	P0754H	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



Mike's Auto Glass van and 323 replacement glass on site at 1300 Curlew Avenue

S 180 SW 240 W 270
0 180 210 240 270
☀ 222°SW (T) ☉ 26°8'13"N, 81°47'16"W ±22ft ▲ 8ft



08 Sep 2022, 09:59:01

Mike's Auto Glass crew replacing glass on 323 excavator in Canal CC-CC at station 1+00



☉ 242°SW (T) ● 26°8'14"N, 81°47'15"W ±13ft ▲ 10ft



08 Sep 2022, 11:13:05

326 excavator transferring removed material form dewatering site to dump truck bed at 1300 Curlew Avenue

SE 150 S 180 SW 210 240

☀ 195°S (T) ☉ 26°7'58"N, 81°47'2"W ±22ft ▲ 9ft



08 Sep 2022, 14:45:36

323 excavator grinding rock at station 16+00

S 180 SW 210 W 270
150 180 210 240 270
☉ 217°SW (T) ☉ 26°7'58"N, 81°47'2"W ±39ft ▲ 9ft



08 Sep 2022, 16:06:19

323 excavator grinding rock at station 15+50



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 09/09/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Friday	Contract Day: 327/365	Week: 47	Accident Report #: N/A
High Temp (°F): 87°F	AM Conditions: Sunny	PM Conditions: Cloudy	High Tide: 12:48 PM +3.6'
Low Temp (°F): 73°F	Wind: 4 mph	Wind: 14 mph	Low Tide: 7:38 PM +0.1'
Canal Worked In: W-W	Stations Worked Between:	15+00 to 15+50	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> • Contractor has a barge, an excavator, and a push boat in Canal W-W at station 15+50. Contractor also has a support boat and 2 hoppers staged in Canal CC-CC between stations 1+00 and 1+50. In addition, Contractor has a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used support boat to install turbidity curtain across the mouth of Canal W-W. • Contractor used 323 excavator to grind rock between stations 15+00 and 15+50. • Contractor used push boat to position barge as necessary for grinding rock. As well as for transporting barge and 323 excavator back to Canal CC-CC. • Contractor inspected teeth on Epiroc grinder and noted damage. • Contractor came to site and dropped off a generator at 1300 Curlew Avenue.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Mechanic	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	1	9
		Technician	0	0	Superintendent	1	0.5	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	6
1	CAT 323	Excavator	1	1	6
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	6
1	FL2474PP	Support Boat	1	1	1
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	P9795G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	P0754H	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 4:30 PM	8.0



☉ 154°SE (T) ☉ 26°8'15"N, 81°47'15"W ±59ft ▲ 8ft



09 Sep 2022 08:38:04

Removed material at dewatering site at 1300 Curlew Avenue



☉ 235°SW (T) ☉ 26°7'58"N, 81°47'17"W ±49ft ▲ 9ft



09 Sep 2022, 08:44:05

Turbidity curtain installed across the mouth of Canal W-W

S 150 180 210 240 270 W
SW
210°SW (T) 26°7'58"N, 81°47'2"W ±13ft ▲ 8ft



09 Sep 2022, 08:50:03

323 excavator grinding rock at station 15+50



☉ 169°S (T) ☉ 26°7'58"N, 81°47'3"W ±19ft ▲ 8ft



323 excavator lifting spud to allow push boat to mobilize barge at station 15+50

S 180 SW 210 W 270
● 224°SW (T) ● 26°7'58"N, 81°47'3"W ±22ft ▲ 9ft



323 excavator grinding rock at station 15+00



☉ 234°SW (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



Push boat transporting 323 excavator and barge back to Canal CC-CC