



WEEKLY SUMMARY REPORT – CONTRACT WEEK 50

21-036 EAST NAPLES BAY

DREDGING AND ROCK REMOVAL PROJECT



Date: 9/26/2022 to 9/30/2022			
Inspectors: Alan Bechok/Sam Boyd	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 344 to 348	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: N/A	Stations Worked Between: N/A		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 09-26-2022:

- No project construction (grinding and/or dredging) noted today. Grinding attachment component maintenance was in progress most of the morning followed by project hurricane preparedness activities for the rest of the day.
- Excavator, barge, and push boat noted staged next to dock located approx. 13+00 (Canal W-W, south) over the past weekend.
- Barge w/excavator was pushed back to 1300 Curlew Ave first thing this morning for maintenance on the grinding attachment (cracked sleeve(s) at tooth locations (see today’s photos).
- Contractor plans to remove all project equipment from water and stage at 1300 Curlew Ave. location due to upcoming possible hurricane conditions.

Tuesday 09-27-2022:

- Contractor has two barge sections, and two hoppers located on the ground at 1300 Curlew Avenue. Contractor also has a support boat on top of jersey barriers at 1300 Curlew Avenue. In addition, Contractor has an excavator, a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Contractor used 323 and 326 excavators to lift push boat out of Canal CC-CC and onto jersey barriers at 1300 Curlew Avenue.
- Contractor used 323 excavator to redistribute removed material into a single pile at 1300 Curlew Avenue.
- Site was left with all equipment at 1300 Curlew Avenue in preparation for Hurricane Ian.

Wednesday 09-28-2022:

- No work was performed due to Hurricane Ian.

Thursday 09-29-2022:

- No work was performed due to Hurricane Ian.

Friday 09-30-2022:

- No work was performed due to Hurricane Ian.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 09/26/2022			
Inspectors: AB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Monday	Contract Day: 344/365	Week: 50	Accident Report #: N/A
High Temp (°F): 88°F	AM Conditions: Cloudy	PM Conditions: Cloudy	High Tide: 2:05 PM +3.3 ft.
Low Temp (°F): 78°F	Wind: 2-8 mph	Wind: 10 mph	Low Tide: 8:10 AM +0.7 ft.
Canal Worked In: N/A	Stations Worked Between:	N/A	

General
<p>#1 – Prime Contractor – Quality Enterprises:</p> <ul style="list-style-type: none"> No project construction (grinding and/or dredging) noted today. Grinding attachment component maintenance was in progress most of the morning followed by project hurricane preparedness activities for the rest of the day. Excavator, barge, and push boat noted staged next to dock located approx. 13+00 (Canal W-W, south) over the past weekend. Barge w/excavator was pushed back to 1300 Curlew Ave first thing this morning for maintenance on the grinding attachment (cracked sleeve(s) at tooth locations (see today's photos). Contractor plans to remove all project equipment from water and stage at 1300 Curlew Ave. location due to upcoming possible hurricane conditions.

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	9	Foreman	0	0
		Excavator Operator	1	9	Truck Driver	0	0	Assistant	2	9
		Technician	1	3	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	1	1	5
1	CAT 323	Excavator	1	1	5
1	CAT 326	Excavator	1	0	0
1	Volvo	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	1	5
1	FL2474PP	Support Boat	1	1	2
1	P8530F	Fuel Truck (Port Consolidated)	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z67EAZ	Dump truck	0	0	0
1	MB26DQ	Utility /Boom Truck	1	1	3
1	5178CR	Transport Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Alan Bechok CPII	From: 7:30 AM	To: 1:30 PM/+3.5	9.5



Barge/excavator/push boat leaving staged area at approx. station 13+00 (Canal W-W)



Barge heading out of Canal W-W mouth back towards 1300 Curlew Ave.



Grinding attachment assembly



Cracked cutting tooth sleeve



Repaired sleeve area and new tooth in place



Excavator walk off area to Curlew Ave staging location



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 09/27/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Tuesday	Contract Day: 345/365	Week: 50	Accident Report #: N/A
High Temp (°F): 81°F	AM Conditions: Cloudy	PM Conditions: Rainy	High Tide: 2:45 PM +3.1'
Low Temp (°F): 74°F	Wind: 14 mph	Wind: 25 mph	Low Tide: 9:06 PM +1.0'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has two barge sections, and two hoppers located on the ground at 1300 Curlew Avenue. Contractor also has a support boat on top of jersey barriers at 1300 Curlew Avenue. In addition, Contractor has an excavator, a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Contractor used 323 and 326 excavators to lift push boat out of Canal CC-CC and onto jersey barriers at 1300 Curlew Avenue. • Contractor used 323 excavator to redistribute removed material into a single pile at 1300 Curlew Avenue. • Site was left with all equipment at 1300 Curlew Avenue in preparation for Hurricane Ian. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	1	3	Mechanic	0	0
		Excavator Operator	2	3	Truck Driver	0	0	Assistant	3	3
		Technician	1	3	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	2	0	0
1	CAT 323	Excavator	1	1	3
1	CAT 326	Excavator	1	1	3
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	1	0	0
1	FL2474PP	Support Boat	1	0	0
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	0	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	P9795G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	P0754H	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 11:30 AM	3.0

SE S SW
120 150 180 210 240
188°S (T) 26°8'14"N, 81°47'15"W ±29ft ▲ 8ft



Two barge sections and hopper on site at 1300 Curlew Avenue



☀ 100°E (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 8ft



27 Sep 2022, 09:09:27

323 and 326 excavators lifting push boat out of Canal CC-CC and onto jersey barriers at 1300 Curlew Avenue



☀ 49°NE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 8ft



27 Sep 2022, 09:11:07

323 and 326 excavators lifting push boat out of Canal CC-CC and onto jersey barriers at 1300 Curlew Avenue



☀ 62°NE (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



323 excavator and removed material on site at 1300 Curlew Avenue



☀ 171°S (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 10ft



27 Sep 2022, 09:30:44

Support boat on jersey barriers at 1300 Curlew Avenue



☀ 10°N (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 10ft



27 Sep 2022, 09:32:12

326 excavator, hopper, crane tracks, and spuds on site at 1300 Curlew Avenue