



WEEKLY SUMMARY REPORT – CONTRACT WEEK 51
21-036 EAST NAPLES BAY
DREDGING AND ROCK REMOVAL PROJECT



Date: 10/3/2022 to 10/7/2022			
Inspectors: Sam Boyd	Stantec PIN: 2028113191	Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Days of Week: Monday to Friday	Contract Days: 351 to 355	Total Days: 365	Accident Report #: N/A
Canal(s) Worked In: N/A	Stations Worked Between: N/A		

General

Remarks

#1 – Prime Contractor – Quality Enterprises:

Monday 10-03-2022:

- Contractor has two hoppers located on the ground at 1300 Curlew Avenue. Contractor also has a support boat on top of jersey barriers at 1300 Curlew Avenue. In addition, Contractor has an excavator, a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102.
- Hurricane Ian debris were washed up on site at 1300 Curlew Avenue including telephone poles, dock sections, trash, and a catamaran boat.
- Fuel cube wooden frame was destroyed, leaving fuel cube partly buried in the ground.
- Portable Toilet was knocked over and pushed to the other side of the lot.
- Several docks were destroyed, and some broken sections noted in Canal CC-CC and W-W.

Tuesday 10-04-2022:

- No work was performed due to Hurricane Ian.

Wednesday 10-05-2022:

- No work was performed due to Hurricane Ian.

Thursday 10-06-2022:

- No work was performed due to Hurricane Ian.

Friday 10-07-2022:

- No work was performed due to Hurricane Ian.

Note: Daily reports with pictures attached for the week.



DAILY REPORT OF CONSTRUCTION
 21-036 EAST NAPLES BAY
 DREDGING AND ROCK REMOVAL PROJECT



Date: 10/03/2022			
Inspectors: SB	Stantec PIN: 2028113191		Accidents <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Day of Week: Monday	Contract Day: 351/365	Week: 51	Accident Report #: N/A
High Temp (°F): 84°F	AM Conditions: Sunny	PM Conditions: Sunny	High Tide: 6:08 AM +2.9'
Low Temp (°F): 67°F	Wind: 7 mph	Wind: 10 mph	Low Tide: 2:46 PM +0.3'
Canal Worked In: N/A	Stations Worked Between:	N/A	

General	
#1 – Prime Contractor – Quality Enterprises:	
<ul style="list-style-type: none"> • Contractor has two hoppers located on the ground at 1300 Curlew Avenue. Contractor also has a support boat on top of jersey barriers at 1300 Curlew Avenue. In addition, Contractor has an excavator, a long-reach excavator, a water tank, and two fuel cubes staged on the property located at 1300 Curlew Avenue, Naples, FL, 34102. • Hurricane Ian debris were washed up on site at 1300 Curlew Avenue including telephone poles, dock sections, trash, and a catamaran boat. • Fuel cube wooden frame was destroyed, leaving fuel cube partly buried in the ground. • Portable Toilet was knocked over and pushed to the other side of the lot. • Several docks were destroyed, and some broken sections noted in Canal CC-CC and W-W. 	

Contractor(s) and Personnel										
#	Name	Type	#	Hrs.	Type	#	Hrs.	Type	#	Hrs.
1	Prime: Quality Enterprises	PM	0	0	Boat Captain	0	0	Mechanic	0	0
		Excavator Operator	0	0	Truck Driver	0	0	Assistant	0	0
		Technician	0	0	Superintendent	0	0	VP	0	0

Equipment					
Cont/ Sub #	Equipment ID	Description	# Pieces	# Used	Total Hours Used
1	N/A	Barge	0	0	0
1	CAT 323	Excavator	0	0	0
1	CAT 326	Excavator	1	0	0
1	02016	Front End Loader	0	0	0
1	FL6223TB	Push Boat	0	0	0
1	FL2474PP	Support Boat	1	0	0
1	MB39DQ	Fuel Truck	0	0	0
1	P9457E	Water Truck	0	0	0
1	725RZM	Water Tank	1	0	0
1	Z68EAZ	Small Dump truck	0	0	0
1	PB727E	Small Dump truck	0	0	0
1	P9795G	Small Dump truck	0	0	0
1	Z67EAZ	Trash Truck	0	0	0
1	P0754H	Dump truck	0	0	0
1	MB32DQ	Dump truck	0	0	0
1	MB39DQ	Utility Truck	0	0	0
1	MB26DQ	Utility Truck	0	0	0
1	N9524Z	Transport Truck	0	0	0
1	IF73TF	Welding Truck	0	0	0
1	N8105X	Crane Truck	0	0	0

Visitors			
Name	Company	Hours at Job Site	
		From:	To:

Inspector Name and Position	Hours at Job Site/Office		Total Hours
Sam Boyd, EIT	From: 8:30 AM	To: 11:30 AM / 3:30 PM	4.0



☀ 174°S (T) ☉ 26°8'14"N, 81°47'15"W ±36ft ▲ 35ft



Debris washed up to east side of 1300 Curlew Avenue



☉ 195°S (T) ☉ 26°8'14"N, 81°47'15"W ±19ft ▲ 1ft



03 Oct 2022, 08:34:10

326 excavator, removed material, water tank, and support boat still on site at 1300 Curlew Avenue



☀ 310°NW (T) ☉ 26°8'14"N, 81°47'16"W ±13ft ▲ 8ft



03 Oct 2022, 08:34:42

Toilet, dock section, telephone pole, and chair washed up at northwest side of 1300 Curlew Avenue



☉ 13°N (T) ☉ 26°8'13"N, 81°47'16"W ±13ft ▲ 9ft



Catamaran sitting on west side of lot at 1300 Curlew Avenue



Support frame broken and large fuel cube buried into ground at southwest corner of 1300 Curlew Avenue



☉ 258°W (T) ☉ 26°8'14"N, 81°47'16"W ±45ft ▲ 9ft



03 Oct 2022, 08:44:44

Catamaran and 2 hoppers on west side of 1300 Curlew Avenue



03 Oct 2022, 15:11:34

Debris and high water mark on east side wall at 1300 Curlew Avenue

E 90 SE 120 150 S 180 210
☀ 151°SE (T) ☉ 26°8'14"N, 81°47'15"W ±19ft ▲ 8ft



Debris and high water mark on east side wall at 1300 Curlew Avenue



☀ 211°SW (T) ● 26°8'13"N, 81°47'16"W ±13ft ▲ 12ft



03 Oct 2022, 15:12:32

Destroyed dock section and boat lift in Canal CC-CC station 1+00



☉ 189°S (T) ☉ 26°7'58"N, 81°46'58"W ±82ft ▲ 8ft



Destroyed dock and debris at station 19+30 in Canal W-W



☀ 89°E (T) ☉ 26°7'58"N, 81°47'13"W ±49ft ▲ 8ft



03 Oct 2022, 15:32:54

Destroyed dock at station 5+00 in Canal W-W

SE 150 S 180 210 SW 240 W 270

☉ 204°SW (T) ● 26°7'58"N, 81°47'18"W ±13ft ▲ 12ft



Destroyed dock at station 1+00 in Canal W-W